

कार्यपालक अभियंता का कार्यालय, ग्रामीण कार्य विभाग, कार्य प्रमंडल,
मनिहारी (कटिहार)।



पत्रांक 1191 अनु., मनिहारी,

दिनांक 07/8/2020

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, मनिहारी (कटिहार)।

सेवा में,

अपर-मुख्य-कार्यपालक-पदाधिकारी,
ग्रामीण कार्य विभाग,
बिहार, पटना।


विषय :- MMGSY (SC) योजनान्तर्गत चल रहे कार्यों का निधि की अधियाचना के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि ग्रामीण कार्य विभाग, कार्य प्रमंडल, मनिहारी के अधीन MMGSY (SC) योजनान्तर्गत चल रहे कार्यों का निधि उपलब्ध कराने हेतु अधियाचना विहित प्रपत्र में तैयार कर आपके अग्रेतर कार्रवाई हेतु समर्पित की जाती है।

अनु.:-यथोक्त।

विश्वासभाजन


कार्यपालक अभियंता,
ग्रामीण कार्य विभाग, कार्य प्रमंडल,
मनिहारी (कटिहार)

EXECUTIVE ENGINEER, WORK DEPARTMENT, WORKS DIVISION, MANIHARI

FROM GFR 19-A

(See Government of India's Decision (I) below Rule-150)

Form of Utilization Certificate upto the month of August 2020

Sl. No	Name of Scheme	Sanctioned No. Date with Amount (In Lacs Rs.)		Total Amount Received (In Lacs Rs.)	Particulars
1	2	3		4	5
1	Construction of Rural Roads & Bridge under MMGSY (SC)	Letter No.-92 we. Dt-03.06.2020	113.79987	4990.64925	Certified that out of Rs.-4990.64925 Lacs (including Rs 1333.94015 through CFMS) of grants in aid sanctioned during the years in favour of Engineer incharge, R.W.D, Works Division, Manihari. Sum of Rs. 4592.83928 Lacs has been utilized for the purpose MMGSY (SC) New Rural Roads & bridge Schemes as given in the margin for which it was sanctioned and that the balance of Rs.397.85497 Lacs remaining unutilized at the end of the period under.
Total:-			113.79987	4990.64925	

2 Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually

Kind of Checks Exercised :-


- Works have been supervised by Executive Engineer/Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test checks conducted by the Assistant Engineer/Executive
- All other codal formalities have been observed.

3 **Physical Progress achieved :-**

- Construction of Road Works.
- Construction CD. Works.


D.A.O.

R.W.D. (W) Div., Manihari.


Executive Engineer
R.W.D. (W) Div., Manihari.
18/8/20

Rural Works Department

MMGSY (SC) Allotment Requisition Format

Name of Division - R.W.D. (W) Division, Manihari (Kathbar)

Sl No	Year	Name of the Road (English)	Name Of Contractor	Administrative Approval		Agreement		Allotment Received	Total Expenditure in MIS (In Lakh)	Value of Measurement (In Lakh)	Current Demand (In Lakh) (11-9)	Remarks
				Length	Amount (In Lacs.)	Main Work Amount (Lac.)	Maintenance Amount					
1	2	3	4	5	6	6	7	8	9	10	11	12
1	2013-14	Construction and maintenance of rd. from Uttari Amdabad To Trinolani More under MMGSY	Biswa Ramon Kumar Singh	2.298	260.54000	222.41900	6.84000	195.52856	195.52270	195.52270	0.00000	
2	2013-14	Khuriya (Panchgachi) Damaipur To Kalmegha Middle MMGSY(School Mangapur Chouk	Rajendra Prasad Poddar	3.408	321.21000	273.95600	17.00900	280.00185	280.00185	280.00185	0.00000	
3	2014-15	Radhe- Mahe Dakshin Tola to Radhe Madhe South Tola Middle School Manihari	Umakant singh	4.508	433.05000	369.59740	37.15294	369.59744	367.38383	367.38383	0.00000	
4	2014-15	T03 to Haspura East Tola	Jitendra kumar	3.522	347.94000	270.55000	36.37623	251.01499	250.75193	250.75193	0.00000	
5	2014-15	Naward Path Palisa to Neem Tola	Ramsakhi Enterprises Pvt. Ltd.	3.259	319.09000	247.92703	32.06423	247.56930	247.21581	247.21581	0.00000	
6	2014-15	Naward Path Ajarnagar Pakhwan Path to Chandpur	Kishan Kumar Bajaj	0.769	78.47000	76.35547	1.01600	75.60970	75.60970	75.60970	0.00000	
7	2014-15	Suraj Pokhar Path to Badina	Ramsakhi Enterprises Pvt. Ltd.	2.580	200.99000	185.23000	19.32043	185.15200	184.75204	184.75204	0.00000	
8	2014-15	PMGSY Path Sonpur to Kadangachhi	Sarwar Alam	1.357	130.92000	101.67000	13.70538	91.92741	91.92691	91.92691	0.00000	
9	2014-15	Pastya PWD Path to Chikdha	Sarwar Alam	1.385	133.55000	105.72042	11.93478	104.10246	103.98658	103.98658	0.00000	
10	2014-15	MMGSY Smphool Farsa Dangi to Khajuriya Banswari	Anil Kumar Singh	1.155	110.61000	87.45787	9.22019	86.95688	86.94908	86.94908	0.00000	
11	2014-15	Hut Baroul PMGSY Path To Suraj Pokhar Tak	Balnika Prasad Singh	1.256	122.66000	95.31259	12.81398	95.26171	95.22783	95.22783	0.00000	
12	2014-15	PWD Lalbagh Chowk to Sij (Ratanpur)	Krishnapali Construction Pvt. Ltd.	3.341	309.41000	242.09093	31.62616	242.09093	242.06744	242.06744	0.00000	
13	2014-15	Kailhar Manihari PWD Path to Maratola	Rajesh Kumar	1.887	177.81000	143.51000	12.86874	143.50727	143.47552	143.47552	0.00000	
14	2014-15	REO Road Prunpur-Haffla road to Balua Tola (Mahadalit Tola)	Umakant Singh	2.880	275.29000	246.62996	23.87759	246.62996	246.62996	246.62996	0.00000	
15	2014-15	L022 to Mansakha	Sunil Kumar Yadav	1.226	111.03000	90.60476	7.41942	90.26479	90.26470	90.26470	0.00000	
16	2014-15	T02 to Singhya	Sunil Kumar yadav	1.211	114.50000	88.79445	12.80445	88.41492	88.41492	88.41492	0.00000	
17	2014-15	S067 REO Bastaul Kurartha Path to Hundeti Sarthali	M/S Ramrahim Enterprises Pvt. Ltd.	1.389	126.26000	118.47758	11.63389	116.30143	116.30143	116.30143	0.00000	
18	2015-16	PMGSY Damaipur MP Bridge Panharpur to Panharpur Sai Mandir	Sunil Kumar Yadav	2.300	205.35000	152.42265	17.08866	149.44360	149.44360	149.44360	0.00000	
19	2015-16	T02 To Ramnikol	Sanjay Kumar Choudhary	0.758	62.50500	50.68944	2.36457	49.78992	49.78992	49.78992	0.00000	
20	2015-16	Kailhar Manihari PWD Road to Mara Tola	Hummingbird Infotech Pvt. Ltd.	1.295	114.57000	87.52718	8.53609	87.17499	87.13868	87.13868	0.00000	
21	2015-16	Kailhar Manihari PWD Road to Paswan Tola Garighat	Krishna Deo Thakur	0.723	64.55000	52.71181	2.37780	49.53231	49.53223	49.53223	0.00000	
22	2015-16	Gopalpur Chowk To Taiyapur	Bhai Constructions Private Limited	2.165	192.75000	148.03189	11.89610	138.84232	138.76472	138.76472	0.00000	
23	2015-16	Ratan Tola to Bhagwanpur Tola	Krishna Deo Thakur	0.556	58.29000	54.15722	1.85697	48.21826	48.21762	48.21762	0.00000	
24	2015-16	REO Mansahi Road To Kathotiya	Dilip Kumar Munka	2.008	214.87000	154.80806	6.62156	117.04849	116.88071	117.04849	0.00000	
25	2016-17	PMGSY Road Raghau Road to Daryapur Tola	Ravi Shankar Rakesh	0.385	25.56500	22.86021	0.67428	19.24348	19.24348	19.24218	0.00000	
26	2016-17	Porta M.S. to Porta	Suraj Kumar	0.610	40.05100	34.79267	1.09435	27.77014	27.77013	35.16231	0.00000	
27	2016-17	S031 to Hanspur Das Tola	Suraj Kumar	0.425	27.79200	24.48172	0.92289	0.00000	0.00000	0.00000	0.00000	
28	2016-17	T01 to Dakra English	Rajesh Kumar	2.015	130.98700	117.44147	6.11705	72.11949	62.87568	72.11949	0.00000	
29	2016-17	REO Road Ghasi Tola to Rishi Mahadalit Tola	Asha Devi	0.200	13.08600	11.20074	0.18339	10.08019	10.08019	10.08019	0.00000	
30	2016-17	PMGSY Lahsa to Gobra Ghat	Rajesh Kumar	2.041	128.51300	112.02353	6.21414	89.61882	67.92069	94.80940	0.00000	
31	2016-17	T02 to Fateipur	Vivek Kumar	0.350	23.41700	20.33796	0.32024	20.33745	20.33744	20.33744	0.00000	
32	2016-17	T02 to Budinagar	Ravi Shankar Rakesh	0.425	27.81300	23.73782	0.38868	23.73063	23.73062	23.73062	0.00000	
33	2016-17	PMGSY Path Mallickpur to Daulatpur Harizan Tola	Ravi Shankar Rakesh	0.740	48.21400	43.52103	2.05642	43.51830	42.10699	43.51830	0.00000	

Rural Works Department

MMGSY (SC) Allotment Requisition Format

Name of Division :- R.W.D. (W) Division, Manuhari (Katihar)

Sl No	Year	Name of the Road (English)	Name Of Contractor	Administrative Approval			Agreement		Allotment Received	Total Expenditure in MIS (In lakh)	Value of Measurement (In Lakh)	Current Demand (In Lakh) (11-9)	Remarks
				Length	Amount (In Lacs.)	Main Work Amount (Lac.)	Maintenance Amount						
1	2	3	4	5	6	6	7	8	9	10	11	12	
34	2016-17	Porla Anaji Rampur Path to Kadangacchi	Ravi Shankar Rakesh	0.740	45.96800	40.98606	1.59797	40.97873	39.87049	40.97873	0.00000		
35	2016-17	Nabard Bhogaon Rohiya Road to Mochi Tola	Pratful Kumar	0.985	59.82000	54.25469	2.34376	53.96536	53.96494	53.96511	0.00000		
36	2016-17	Kewaniya Baina Path to Garra Harijan Tola	Gajmatia Infrastructure Private Limited	1.570	101.92500	89.95367	4.80505	85.00000	39.64359	85.00000	0.00000		
37	2016-17	PMGSY path Jahagir to to South Mahadipara	Rajesh Kumar Singh	1.445	93.45900	82.30096	4.74282	59.14427	59.14427	59.14427	0.00000		
38	2016-17	Durgapur to Gopi Tola Retanpur Path	Amar Nath Rai	0.750	63.40300	54.96560	0.00000	54.96560	51.49618	51.49618	0.00000		
39	2016-17	S051 Singhauli to Solkandha Road to Singhrabi Tola	Rajesh Kumar Yadav	2.045	159.27000	133.10450	6.06968	131.75415	131.75415	131.75415	0.00000		
40	2016-17	S069 PWD Roshna Path to Teli Tola Ward No.-1,2	Shekh Jiyauddin	1.157	78.34000	65.77479	3.05211	26.30992	22.69633	0.00000	0.00000		
41	2016-17	S069 PWD Roshna Path to Muchari Tola Roshna Ward -09	Mid Sajjad Alian	0.306	21.20400	18.22676	0.43086	0.00000	0.00000	0.00000	0.00000		
42	2017-18	Maharanda Bandh Dhabaul to Durgapur	Anil Kumar Singh	3.200	210.19400	198.35390	22.05653	50.00000	0.00000	50.00000	0.00000		
43	2017-18	L055 to Lal Dah Tola	Nilamber Kumar Singh	0.800	55.69300	50.16427	5.76690	0.00000	0.00000	11.14579	0.00000		
44	2017-18	S070 MMGSY (Sahja Half to Chikni Satta to Beldari Tola	Kundan Kumar	0.600	36.27200	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000		
45	2017-18	L050 to Parhar Tola	Kundan Kumar	0.350	23.60900	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000		
46	2017-18	Mohankuppi Chowk to lakhi Tola (ST) Village via Ghat	Dilip Kumar Munka	1.350	88.06300	82.71525	9.70981	33.08610	33.08610	50.00000	0.00000		
47	2017-18	Dumana Dhalia to MS Dumana via Teghra (PMGSY Road)	Savitri Surendra Security Pvt.Ltd.	1.000	65.79500	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000		
48	2017-18	Naya Tola Chowk to Dewa Laxmipur Teghra	Dilip Kumar Munka	2.300	153.20500	137.79009	13.21958	55.11604	55.11604	127.47649	0.00000		
49	2017-18	Naya Tola to Bhaigau (Pranpur Block Boundary)	Ujjwal Kumar	0.600	36.84500	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000		
50	2017-18	PMGSY Road Mallickpur to Mallickpur South Tola	Amar Nath Rai	1.050	66.32500	60.87410	6.96024	48.69928	48.69928	59.69466	0.00000		
51	2017-18	PMGSY Path Khuriyal to Singhpur Lal Pahar Tola	Trimurti Engicons and Traders Pvt. Ltd.	1.150	75.82100	72.24917	7.55183	48.80735	48.60457	48.60457	0.00000		
52	2017-18	Paikwahan Dhoornagar (PMGSY Road) to Singhpur Gwal Tola	M/s Excellent Construction	1.500	97.24400	87.38519	11.00034	34.95408	34.95408	34.95408	0.00000		
53	2017-18	Nabard Bhogaon Rohiya Road to Belbari	Trimurti Engicons and Traders Pvt. Ltd.	1.500	100.25900	92.45257	8.83730	36.98103	36.98103	50.00000	0.00000		
54	2017-18	S0170 PWD Sonali Road to Kewar Tola Arhana Path	M/s Excellent Construction	1.450	96.14800	88.12123	8.88236	38.44399	38.44399	38.44399	0.00000		
55	2017-18	Bharat Chowk Phulwari Road to Kalganj (Nepra)	Savitri Surendra Security Pvt. Ltd.	1.050	70.19700	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000		
56	2017-18	T04 Nabard (Paikwahan Palas) Road to Mandal Tola (Murwalpur)	Sarjay Kumar Choudhary	1.050	68.78300	65.78402	7.69329	0.00000	0.00000	60.64639	0.00000		
57	2017-18	Rachhanagar Gaighatta P.M. Road to Gachchh	Trimurti Engicons and Traders Pvt. Ltd.	1.600	105.62200	97.48527	10.26707	38.99411	0.00000	40.00000	0.00000		
58	2017-18	Nabard Bhogaon Rohiya Path to Pokharia	Savitri Surendra Security Pvt.Ltd.	1.000	67.11300	65.18574	0.00000	26.07430	26.07430	64.88656	0.00000		
59	2017-18	T01 to Bengali Tola	M/s R.K. Construction	1.150	75.19700	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000		
60	2017-18	PMGSY Road Huriaga to Gach Kharain	M/s R.K. Construction	2.100	133.07000	119.11761	15.41137	47.64704	47.64704	70.00000	0.00000		
61	2017-18	S0170 PWD Sonali Path to Gugti Tola (Gogra)	Savitri Surendra Security Pvt Ltd.	1.850	123.07100	110.65451	11.28043	109.57305	108.54166	109.57305	0.00000		
62	2017-18	PMGSY Road Ershadpur to Porla		0.900	58.25200	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000		
63	2017-18	PMGSY Road Azamnagar-Gaighatta Road to Naya Tola Barhat	Zahid Hasan	0.600	39.27100	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000		
64	2017-18	T 02 to Nalkopa Roy Tola		0.500	30.72000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000		
65	2017-18	Paharpur Path to Pariharpur P.S. West Tola	Zahid Hasan	0.700	42.54900	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000		

Rural Works Department MMGSY (SC) Allotment Requisition Format

Name of Division :- R.W.D. (W) Division, Manihari (Katthar)

Sl No	Year	Name of the Road (English)	Name Of Contractor	Administrative Approval		Agreement		Allotment Received	Total Expenditure in MIS (In lakh)	Value of Measurement (In Lakh)	Current Demand (In Lakh) (11-9)	Remarks
				Length	Amount (In Lacs.)	Main Work Amount (Lac.)	Maintenance Amount					
1	2	3	4	5	6	6	7	8	9	10	11	12
66	2017-18	L036 PMGSY Panharpur Kamalpur Path to Shaktola Kamalpur	Kundan Kumar	0.400	26.32500	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	
67	2017-18	Khuriyal (Station) West Tola to Khuriyal P.H.C.	Kanhiya Mohan Das	0.300	18.96600	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	
68	2017-18	PMGSY Road Hurra Hazara to Hurra Hazara	Nilamber Kumar Singh	0.800	53.31400	50.30819	5.01462	0.00000	0.00000	13.50035	0.00000	
69	2017-18	Block Office to Bhagat Tola via Panchayat Bhawan	Kundan Kumar	0.500	33.19400	31.48601	3.22341	0.00000	0.00000	11.45450	0.00000	
70	2017-18	Gopalpur Chouk Chama MMGSY Road TO Ghisu Tola	M/S Mohit Agrawal	2.000	149.98000	126.53145	14.20224	0.00000	0.00000	39.10069	0.00000	
71	2019-20	MMGSY Gandhi Tola to Maraline	Hareram Yadav	1.850	140.42300	126.75922	12.20999	0.00000	0.00000	0.00000	0.00000	
72	2019-20	Kanhar Manihari PWD Road to Moujib Tola		0.450	29.68800	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	
73	2019-20	REO Road Baldiyaban Mirzapur to Bhikhan Tola	Suman Kumar	0.400	36.31300	34.07345	2.00239	0.00000	0.00000	0.00000	0.00000	
74	2019-20	REO Road Nawabganj se Mansahi to Baghmara Millik	Hareram Yadav	0.950	71.89900	64.18924	7.46307	0.00000	0.00000	23.38833	0.00000	
75	2019-20	Kanhar Manihari PWD Road to Kistnat Mirzapur		0.800	65.59700	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	
76	2019-20	Nawabganj Manshi PWD Road to Kumhar Tola		0.650	55.03200	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	
77	2019-20	MMGSY Gogajul Road to Surapur		4.250	366.83100	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	
78	2019-20	Kanhar Manihari RCD Road to Narayanpur Mushari		0.650	49.88800	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	
79	2019-20	Malakan Ghat to Tirasi Tola	M/s R.P.S. Construction	1.100	83.28700	73.81577	8.36382	0.00000	0.00000	0.00000	0.00000	
80	2019-20	PMGSY Road to Harlajori	M/S Nav Nirman Construction	0.950	74.55800	67.23394	6.49677	0.00000	0.00000	0.00000	0.00000	
81	2019-20	MMGSY Road Bomi to Solradangi Paschim Tola Mazid Tak	Balmiki Prasad Singh	1.350	94.21700	83.22000	10.65957	0.00000	0.00000	0.00000	0.00000	
82	2019-20	T01 to Belgacchi	M/s Excellent Construction	0.800	62.15500	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	
83	2019-20	L030 to Radhe Madhe Uttar Tola Pradhnik Vidhalay		0.600	48.05400	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	
84	2019-20	Mohankruppi Chowk to Raichand Tola Panchayat Bhawanpur Sima Tak	Amar Nath Rai	1.150	91.46300	83.15252	8.93852	0.00000	0.00000	0.00000	0.00000	
85	2019-20	Mahanbari (T02) to Balwa	Amar Nath Rai	0.950	81.83400	76.23816	6.88819	0.00000	0.00000	0.00000	0.00000	
86	2019-20	T01 to Yawapara Chain Tola (Panpur Block Border)	Rajesh Kumar Yadav	2.900	206.49200	182.01084	21.54696	0.00000	0.00000	0.00000	0.00000	
Total				116.575	9333.70000	6943.98760	635.07545	4876.89439	4697.03297	5194.73175	60.44639	

Divisional Accountant
RWD (W) Div., Manihari

Executive Engineer
RWD (W) Div., Manihari