

प्रमाणित किया जाता है इस माफी
पुस्तिका में मशीन से छपे कुल 100
रु. 100) पृष्ठ अंकित हैं जिसे श्री
रामरुक्माल प्रसाद यादव सहायक
अभियन्ता अवट प्रमोडल रड्ड के
नाम से निर्गत किया जाता है।

12/12/18

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग, कार्य प्रमंडल
बिहार शरीफ (नालन्दा)
रामरुक्माल
12-12-18

Sch. XLV-Form No. 134

बिहार शरीफ

DIVISION

अवट प्रमोडल रड्ड

SUB-DIVISION

Measurement Book

No. 2786

Name of Officer

श्री रामरुक्माल प्रसाद यादव

सहायक अभियन्ता अवट प्रमोडल रड्ड

Date of first entry

Date of last entry

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	4th	and	final	B'11	
Name of work - Bihar Nigay Road					
To Janakpur via Nallichak					
Agency - Sri Ranjeet Kumar.					
Agreement No & Date - SBD-40/2018-19					
Date of Commencement - 20.11.2018					
Date of Completion -					
Actual Date of Completion - 19.11.2019					
Further measurement - Nil					
	Ksirek		18/11/20		
	05.02.20		AK.		
	T.E				

ABSTRACT OF COST

1)	Prov. & final of Benchwork	
- 2 -	do. Band job.	
1 No	(V.T.M.B.P-31)	
	@ Rs. 4163.44/No-Rs.	4163.40
2)	Prov. & final of Refram	
	ce pillars do do Gab.	
3 Nos.	(V.T.M.B.P-31)	
	@ Rs. 1890.51/No-Rs.	5672.00
3)	Prov. clearing & grubbing	
	Road land do do af.	
0.41 Hect	(V.T.M.B.P-31)	
	@ Rs. 50148.62/Hect-Rs.	20561.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
35) Prov. supplying fittings					
plac'nt 20-20-600					
0.5892 m ² (V.T.M.B.P-36)					
@ Rs. 75095.49/m ² -fs.					44246.40
36) Prov. R.C.C. 40-20 parapet					
20-20 all 600 jobs.					
8.3943 (V.T.M.B.P-36)					
@ Rs. 5780.82/m ² -fs.					48501.40
					/
					Total Rs. 5675937.40
Less 10% Below G-1 Rs.					567594.40
					Rs. 5108343.40
Less previous payment					

V.T.M.B.P-37 Rs. 3357657.40

V.T.M.B.P-38 Rs. 988218.40

Total Rs. 4347875.40 (-) Rs. 4347875.40

Net Payable Amount. Rs. 760468.40

K Singh

05.02.20

J.E.

By  05.02.20
A.E.

Work has been Completed Nothing
is due against the Contractor.

K Singh