

1st on A/c Bill

1

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Name of work - Maintenance
of Road from Gaya
Fatehpur Road to
Sailpur under 3054 M/R

Name of Agency - Umesh Kumar,
At - Utdibana, Asuraia,
Distt - Gaya.

Agreement No. - 66/MR/SAB/2019-20

Date of Commencement - 22.11.19

Date of Completion - 21.08.20

Date of measurement - 28.05.20

(1) clearing & Grubbing

Road Land - - etc

$$17 \times 30.00m \times 2 \times 2.00m = 2040.00m^2$$

$$1 \times 10.00m \times 2 \times 2.00m = 40.00m^2$$

$$2080.00m^2$$

$$= 0.208 Hect$$

(2) Plv, laying, & spreading

& compacting of WBM

Ga. - - etc

$$3 \times 1.80m \times 1.50m \times 0.075m = 0.61m^3$$

$$3 \times 6.00m \times 1.10m \times 0.075m = 1.49m^3$$

$$6 \times 6.00m \times 1.90m \times 0.075m = 5.13m^3$$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2 X 5.00 m X 1.80 m X 0.075 m					1.35 m ³
3 X 7.25 m X 1.30 m X 0.075 m					2.12 m ³
3 X 4.50 m X 1.50 m X 0.075 m					1.52 m ³
					12.22 m ³
③ Plv, layer, & spread & compact of WBM G3					Limit 12.21
6 X 2.80 m X 1.50 m X 0.075 m					1.89 m ³
4 X 8.50 m X 1.20 m X 0.075 m					3.06 m ³
2 X 7.00 m X 1.90 m X 0.075 m					6.98 m ³
2 X 5.50 m X 1.90 m X 0.075 m					1.57 m ³
4 X 7.50 m X 1.40 m X 0.075 m					3.15 m ³
6 X 5.00 m X 1.50 m X 0.075 m					3.38 m ³
					20.03 m ³
					Gravel 19.93 m ³
④ Plank 580570 J.E					
Date of measurement - 22.06.20					
① Plv & apply primer coat ... etc					
Area = 19.93 m ²					265.73 m ²
② Plv tack coat - etc same as above					265.73 m ²
③ Plv, layer & rolling of M.S.S type 'B' - ... etc					
Area same as above item ① = 265.73 m ²					
Plank 22.06.20 J.E					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
- - etc					
Qty vide TMB					
Page No. (02) -					19.93 m ³
@ ₹ 1645.28/m ³					₹ 32790.00
(4/78) Plv & apply primer					
Coat - - etc					
Qty vide TMB					
Page No. (02) -					265.73 m ²
@ ₹ 40.74/m ²					₹ 10826.00
(5/79) Plv & applying tack					
Coat - - etc					
Qty vide TMB					
Page No. (02) -					265.73 m ²
@ ₹ Page No. (03) -					2343.00 m ²
					2608.73 m ²
@ ₹ 13.82/m ²					₹ 36053.00
(6/80) Plv, laying & rolling					
of close graded pre					
mix surfacing - - etc					
Qty vide TMB					
Page No. (02) -					265.73 m ²
@ ₹ 154.09/m ²					₹ 40946.00
(7/81) Plv & laying semi					
dense bituminous					
concrete - - etc					
Qty vide TMB					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Page no. (03) - 58.58 m ³					
@ ₹ 7610.91/m ³					₹ 445847.00
2/87) Plv & Layer of hot applied thermoplastic compound - etc					
Qty in d TMB					
Page no. (03) - 124.00 m ²					
@ ₹ 735.40/m ²					₹ 91190.00
9/75) Const. of sub-grade & E/shoulder - etc					
Qty in d TMB					
Page no. (04) - 312.00 m ³					
@ ₹ 176.75/m ³					₹ 55146.00
					₹ 743845.00
Add 12% G. S. T. @ ₹ 89259.00					
Add 1% Labour cost @ ₹ 7438.00					
					₹ 840544.00
					840525.00
Less 0.10% below - ₹ 840.00					
					₹ 839703.00
					839685.00
Thanks 26/06/20 J.E					
Asst 26/6-20 A.E					
					C.S.P 27/6/20 LL
Material Statement					
(i) Earth work - 312.00 m ³					
@ ₹ 23.78/m ³					
(ii) Stone-metal @ 14.79 m ³ @ 427.69/m ³					