

कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमंडल,
मुजफ्फरपुर पूर्वी-1

पत्रांक.....1173

दिनांक.....03/06/2020

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग, कार्य प्रमंडल,
मुजफ्फरपुर पूर्वी-1

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव
बिहार ग्रामीण पथ विकास अभिकरण,
बिहार पटना।

विषय: नई अनुरक्षण नीति 2018 शीर्ष 3054 अंतर्गत वित्तीय वर्ष 2020-21 में व्यय हेतु आवंटन की मांग।


प्रसंग : इस कार्यालय के पत्रांक 1124 दिनांक 28.05.2020

महाशय,

उपर्युक्त विषयक प्रासंगिक पत्र के आलोक में नई अनुरक्षण नीति 2018 शीर्ष 3054 अंतर्गत वित्तीय वर्ष 2020-21 में व्यय हेतु संलग्न विवरणी के अनुसार 4.19702 (चार लाख उनीस हजार सात सौ दो) रुपये का आवंटन उपलब्ध कराने की कृपा की जाये ताकि किये गये कार्यों का भुगतान किया जा सके।

अनुलग्नक:- यथोक्त।

विश्वासभाजन



कार्यपालक अभियंता,
ग्रामीण कार्य विभाग, कार्य प्रमंडल,
मुजफ्फरपुर पूर्वी-1

Requisition Format for Scheme Head - MR (3054) Under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Name of Works Division :- Muzaaffarpur East-1

S. N.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Length (in Km)	Amount (in Lakh)	Initial Rectification with Surface Renewal (in Lakh)	5 Year Routine Maintenance (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (in Lakh)	Up-to-date expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RM/M U/MUZ/19/001	Ghausi Khan to Kurhani	31507202129	2179/06.07.2019	2.78	91.6140	51.42693	23.127759	58MBD/2019-2019-2019	14.07.2020	01.02.2020	2551.407	25mm	5.010	50.29168	50.29168	1.13133	Work Completed
2	5	Turki to Dharmohan	31507202284	2179/06.07.2019	3.91	125.9710	70.02965	32.385636	58MBD/2019-2019-2019	14.07.2020	01.02.2020	2176.816	25mm	5.020	68.43107	68.43107	1.59526	Work Completed
3	RM/MU/ MUZ/19/0008	Jahangirpur to Itaha Bazar	31507202388	2179/06.07.2019	3.050	101.4520	56.92477	25.38321	77MBD/2019-202014.10.19	13.07.2020	19.03.2020	1912.000	25mm	5.02	54.92477	54.92477	1.47043	Work Completed
																	4.19702	

Executive Engineer
RWD Works Division
Muzaaffarpur East-1

2nd and last Bill of Const Work

29

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work	1	Jahangirpur	to I Laha Bazar		
Agency	AMI	Buildtech Pvt. Ltd.			
		Madhopur (Muz)			
Ass. No.	77	MBD	2019-20		
Ass. Value	8230.797	=			
Date of Start	14.10.2019				
Date of Completion	13.07.2020				
Actual Date of Completion	06.04.2020				
Date of Measurement	06.04.2020				
		Work done			
①	20	Providing brick work in C.M.			
		(1:3) in parapet			

$$8 \times 2 \times 3.50 \text{ m} \times 0.40 \text{ m} \times 0.60 \text{ m} = 13.44 \text{ m}^3$$

② Providing 15 mm thick C.P. with C.M.
(1:4) over B.M.

$$8 \times 2 \times 3.50 \text{ m} \times 1.60 \text{ m} = 89.60 \text{ m}^2$$

$$8 \times 4 \times 0.40 \text{ m} \times 0.60 \text{ m} = 7.68 \text{ m}^2$$

$$97.28 \text{ m}^2$$

③ Painting two coats on parapet

-do-do- all complete jobs.

$$8 \times 2 \times 3.50 \text{ m} \times 1.60 \text{ m} = 89.60 \text{ m}^2$$

$$8 \times 4 \times 0.40 \text{ m} \times 0.60 \text{ m} = 7.68 \text{ m}^2$$

$$97.28 \text{ m}^2$$

④ Providing and Laying flat applied
pedestrian crossing

Continuation

$$6 \times 1.50 \text{ m} \times 0.30 \text{ m} = 2.70 \text{ m}^2$$

Ticked from
checked
06.04.20
AC

Abstract of Cost

32

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Cleaning and grubbing of road					
Land width:					
Qty vide T.M.B.P (24) = 0.610 Hec					
@ R 49496 = 70/Hec - R 30193 =					
② Providing and Laying Granular Sub					
Base with approved materials					
Qty vide T.M.B.P (24) = 92.64 M ³					
@ R 2002 = 42/M ³ → R 185504 =					
③ Providing and Laying WBM Gr-II					
Consolidation in road					
Qty vide T.M.B.P (24) = 94.359 M ³					
@ R 3598 = 60/M ³ → R 339560 =					
④ Providing and Laying WBM Gr-III					
Consolidation in road					
Qty vide T.M.B.P (24) = 145.83 M ³					
@ R 3336 = 36/M ³ → R 486541 =					
⑤ Providing and applying primer coat					
over WBM Surface					
Qty vide T.M.B.P (24) = 1944.40 M ²					
@ R 40 = 60/M ² → R 78943 =					
⑥ Providing and applying tack coat					
- do - do - all complete job					
Qty vide T.M.B.P (24) = 1335.77 M ²					
@ R 13 = 77/M ² → R 183634 =					
					R 1304375 =

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			AF	1304	375 = 00
⑧ Providing and Laying Mix Seal Surfacing					
Qty vide T.M.B.P (25) =	1944	40	M ²		
	@ R	195 = 07	/M ²	→ R	379294 = 00
⑨ Providing and Laying SDBC					
-do-do- all complete job.					
Qty vide T.M.B.P (25) =	284	78	M ³		
	@ R	9933 = 23	/M ³	→ R	2828785 = 00
⑩ Providing and Laying hot applied thermoplastic paint.					
Qty vide T.M.B.P (25) =	604	60	M ²		
	@ R	735 = 40	/M ²	→ R	444623 = 00
⑪ Providing and Laying brick work in c.m (1:3)					
Qty vide T.M.B.P (29) =	13.44	M ³			
	@ R	5690 = 27	/M ³	→ R	76477 = 00
⑫ Providing 15 mm thick c.p. with c.m (1:4)					
Qty vide T.M.B.P (29) =	97.28	M ²			
	@ R	170 = 67	/M ²	→ R	16603 = 00
⑬ Providing and Laying two coats of painting over parapet.					
Qty vide T.M.B.P (29) =	97.28	M ²			
	@ R	86 = 94	/M ²	→ R	8458 = 00

Continuation

R 5058615 = 00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BF R	5058.615 = ✓
(13) 18 Providing and Laying hot applied pedestrian crossing.					
Qty vide T.M.B.P (29) = 2.70 M					
@ R 735 = 40/M ² → R 1986 = ✓					
(14) 2 Construction of Subgrade and earthen shoulders					
Qty vide T.M.B.P (30) = 1279.80 M ³					
@ R 176 = 75/M ³ → R 226205 = ✓					
(15) 10 Providing and fixing of pre-cast RCC Ordinary KM posts.					
Qty vide T.M.B.P (31) = 4 Nos					
@ R 2291 = 61 each → R 9166 = ✓					
(16) 11 Providing and fixing of pre-cast RCC 200mm stone posts.					
Qty vide T.M.B.P (31) = 12 Nos					
@ R 625 = 56 each → R 7507 = ✓					
(17) 12 Providing and fixing of 600mm triangular board.					
Qty vide T.M.B.P (31) = 10 Nos					
@ R 3564 = 26 each → R 95643 = ✓					
(18) 13 Providing and fixing of 600mm circular board.					
Qty vide T.M.B.P (31) = 2 Nos					
@ R 4789 = 94 each → R 9580 = ✓					

Continuation

R 5348702 = ✓

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Content of area
	No.	L	B.	D.	
				BF	R 5348702 = 00
(19) 14 providing and fixing of 600mm x 450mm rectangular board.					
Qty vide T.M.B.P (31) = 4 Nos.					
@ R 4664 = 48 each →					R 18658 = 0
(20) 15 providing and fixing of pre-cast RCC boundary pillar.					
Qty vide T.M.B.P (31) = 46 Nos.					
@ R 484 = 07 each →					R 22267 = 0
(21) 16 planting of trees by road sides - do-do - all complete job					
Qty vide T.M.B.P (31) = 153 Nos.					
@ R 800 = 30 each →					R 122446 = 0
(22) 19 providing and fixing of H.M.G.S.Y. informatory sign board.					
Qty vide T.M.B.P (31) = 3 Nos.					
@ R 11059 = 02 each →					R 33177 = 00
					R 5545245 = 0
Add Labour Cost @ 1% →					R 55453 = 0
GST @ 12% →					R 665430 = 0
					R 665429 = 0
					R 6266133 = 0
Less 10% upper Agreement					R 6266132 = 0
Limited to Rs 5492477 = 00					R 5492477 = 00
Less previous payment vide T.H.B.P (25)					R 5041347 = 0
					R 598166 = 0

Continuation of work has been completed as per specification

Cal

Tm

22/5

Sum
06.04.2020
JL

06.04.20
AC