

Name of work- 1
 Situation of work-
 Agency by which work is executed-
 Date of measurement-
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - Conto. of Road from Chiraiys					
Purnahiys Road At Kumpurto					
Chiraiys Purnahiys RDO Road					
under MR-3054					
Palack - Chiraiys					
Length - 3.421 km					
Agency - M/S Kumar Construction					
New Chandmani					

Authority - E.G.
 RWD(W) Division, Dhule
 Agreement No. - 26 MB/2019-20
 Const. Cost -
 Date of work start - 28.11.2019
 Date of completion - 27.8.2020

Item of work	
1. Clearing and grubbing	
- ng Road land E/P	
$2 \times 10m \times 30m \times 1.00m$	$= 600.00 m^2$
$2 \times 10m \times 30m \times 1.00$	$= 600.00 m^2$


Continuation

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
$2 \times 10m \times 30m \times 1.00$					$= 600.00 m^2$
$2 \times 10m \times 30m \times 1.00$					$= 600.00 m^2$
$2 \times 10m \times 30m \times 1.00$					$= 600.00 m^2$
$2 \times 10m \times 30m \times 1.00$					$= 600.00 m^2$
$2 \times 10m \times 30m \times 1.00$					$= 600.00 m^2$
$2 \times 10m \times 30m \times 1.00$					$= 600.00 m^2$
$2 \times 10m \times 30m \times 1.00$					$= 600.00 m^2$
$2 \times 10m \times 30m \times 1.00$					$= 600.00 m^2$
$2 \times 10m \times 30m \times 1.00$					$= 600.00 m^2$
$2 \times 4m \times 30m \times 1.00$					$= 240.00 m^2$
$2 \times 1m \times 1m \times 1.00$					$= 2.00 m^2$
					$6842.00 m^2$

					$= 0.68 \text{ Hect}$
2	Const. of Granular sub-base				
	by ply well graded				
	material for bedding				
	II material				
0 to 1500					
KM					
	$20m \times 1.400 \times 1.00 \times 0.175$				$4.90 m^3$
	$19m \times 1.900 \times 0.500 \times 0.150$				$2.71 m^3$
	$18m \times 1.800 \times 0.900 \times 0.175$				$5.10 m^3$
	$19m \times 1.600 \times 0.400 \times 0.150$				$1.82 m^3$
	$20m \times 1.700 \times 0.700 \times 0.175$				$4.17 m^3$
	$19m \times 1.800 \times 1.000 \times 0.150$				$5.13 m^3$
	$18m \times 1.900 \times 0.900 \times 0.175$				$5.39 m^3$
	$19m \times 1.900 \times 0.500 \times 0.150$				$2.71 m^3$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Bricks Mowing work					2.88 m ³
Bricks					1440 NO
Cement					0.3513 MT
Stone Sand					0.725 m ³
Plastering (1:4)					80.84 m ²
Cement					0.7338 MT
Sand					2.032 m ³
<u>ABSTRACT:-</u>					
Soil					1376.82 m ³
Emulsion SS ₁					2.8161 MT
Emulsion RS ₁					4.4935 MT
Biduminium S ₉₀					45.2354 MT
Stone chips					554.311 m ³
Stone Metal					457.26 m ³
Screening					94.244 m ³
Medium					10.515 m ³
Stone Aggregate					161.729 m ³
loess / Soil					107.538 m ³
Brick					1440 NO
Cement					1.0851 MT
Stone Sand					2.757 m ³
 11/5/2020 SE					

Continuation

8167839~

১৪৭০১-

Date

33

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Memo of Payment					
১৪৭০১-১৪৭০১					408392~
২x I.T.-					163357~
1% CGST-					81678~
1% SGST-					81678~
1% L.Cess-					81678~
Royalty-					60880~
Seign. Fee-					
By CFMS Payment-					7290176~
G. Total-					8167839~

Passed for Rs. 8167839. (Eighty one Lakh Sixty Seven Thousand Eight Hundred Thirty Nine only & By CFMS Payment of 7290176. (Seventy Two Lakh Ninety Thousand one hundred

Seventy Six) only.

22/5/2020

Executive Engineer
R.W.D. Works Division
Dhaka

22/5/2020

22/5/2020

Continuation