

3rd on the bill

26

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: - Contn. & Maintenance of Road and C.D. work from Ballapur Sigan Road to Sigan Kuswaha Tdr under Head MGSY (SE).					
Agency - Mahhar Infra Tech Pvt. Ltd.					
House No. - 275, Road No. 05, Rajput Nagar, Hajipur, Dist. - Vaishali					
Agr. No. - 25 (SAD) / 2015-16.					
Agr. Value - Contn. Rs 120 64 00/-					
Matr. In. 6 56,172/-					
Total Rs 127 20,172/-					

Date of Commencement - 10.03.15

Date of Completion - 09.03.16

Date of Measurement - 08.06.20

Contn. of 600 mps: H.L. of crest = 2 Ny (single row)

(1) E/W in excavation in trench
trenches - at Camp

Head work: $2 \times 3.90 \text{ m} \times 1.24 \text{ m} \times 1.0 \text{ m} = 9.58 \text{ m}^3$

Under A.L.: $1 \times 6.22 \text{ m} \times 1.02 \text{ m} \times 0.80 \text{ m} = 5.075 \text{ m}^3$

Total = 14.655 m^3

Rate for 2 mps - 2×19.582

90 m^3

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F. R		70,95,149m
(22/28) Filling in land trenches					
→ 24 Comp					
P/28		17.40 m ³			
433-23 for m ³					- 4 7538m
			Total R		71,02,687m
Less 3.63%			W R		2,57,828m
(As per agreement)			R		68,44,859m
Paid vide Vn. No. 02					
Dated 20-05-2020					- 4 5366,617m
					14,78,242m
20/05/20 2.06/20			SV 26/20 A.B		

Material statements

① Stone chips -	88.61 m ³
② Stone Metal -	515.65 m ³
③ Screed material -	112.94 m ³
④ Sand -	74.81 m ³
⑤ Bricks -	12493 nos
20/05/20 2.06/20	SV 26/20 A.E