

SAHASRAMA TO SAHASRAMA NAEE TOLA [mmgSY (SG)]

Schedule XLV-Form No. 134

SHEIKHPURA DIVISION

ARIYARI SUB-DIVISION

1236

Measurement Book

EX/101M 94/11
84-7583 18-19

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Const. & maintenance					
of Road and C.D. works					
from Sahasranga to					
Sahasranga NareTola					
under head masonry (sc).					
Year - 2018-19					
Agency - Arnel Kumar s/o Late					
Arnel Kumar, Vill- Sekhoderia					
Sorawath, Kankarol, NareTola					
Drawn No - 24 (SBN)/2018-19					
Drawn Value -					
Date of Commencement - 15.10.18					
Date of Completion - 14.10.19					

Date of measurement - 23.05.20					
Cont. of R.C.C. slab (1/10th)					1x1/10th
					= 2 Nos

① cyw in excavation for structures - all length

Abut. $2 \times 9.10m \times 2.13m \times 1.10m = 62.113m^3$					
Rwall. $4 \times 1.76m \times 1.92m \times 1.6m = 21.713m^3$					
Firm $1 \times 7.70m \times 0.10m \times 0.25m = 0.193m^3$					
over head 10% (+) $8.401m^3$					
Total = $92.42m^3$					

Qty for 2 Nos = $2 \times 92.42m^3 = 184.84m^3$

② Some filling in trench
trenches - all length

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.R. R	110, 03.500m + 10.82.793m	
(24/36) S.F. F and plating 14XSD bar reinforcement - wall base					
P/36	0.474	M.T			
P/43	0.328	M.T			
P/44	1.555	M.T			
total	2.357	M.T			
Length to 2.25 M.T					
(@ 70211 = 16 kmm. R 1.58672m					
(22/39) For work done in brick masonry					
P/43	140	up			
(@ 122 = 73 Feet R 17.182m					
total R 111, 79.359m					
Less 10%			10 R 11, 17.936m		
(As per agreement)			R 100, 61.423m		
Previous Payment vide TMS Page No. 40 (-) R 80, 44.570m					
Grand Total			total	20, 16.853m	