

1st on A/c Bill

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of road					
Under MMGSY from Parsauni					
(Pandey Nadi) PMGSY to					
Parsauni to la					
Name of Agency - Pitambar construction					
Pvt. Ltd.					
VILL + P.O. Mehura P.S.					
Balka West Champaran					
Agreement No 39/SBD/2019-20					
Agreement value - Rs 6690854=10					

Date of Commencement - 05-09-2019

Date of completion - 04-06-2020

Detail work Done

(1/1) Construction of ^{Working} Bench Mark and reference Pillar as Per Specification and drawing — T/S

— 0.905KM

(2/2) Construction of reference Pillar/Bundee — T/S

— 0.905KM

6/11/2020

Continuation

Sch. XLV—Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
<u>8/10</u> Providing Laying Spreading and Compacting Stone aggregate of WBM 4r II — T/S					
<u>For B.T. Portion</u>					
1X6X30.00X3.75X0.75 =				50.63 m ³	
1X1X25.00X3.75X0.75 =				7.03 m ³	
<u>For PCC Portion</u>					
1X16X30.00X3.75X0.075 =				135.00 m ³	
1X1X20.00X3.75X0.075 =				5.63 m ³	
<u>For Extra Curve</u>					
6X($\frac{3.75+5.00+3.75}{3} - 3.75$)X3.75X0.075 =				0.69 m ³	
12X($\frac{3.75+5.50+3.75}{3} - 3.75$)X3.75X0.075 =				1.96 m ³	
Total —				200.94 m ³	
<u>Less one culvert</u>					
1X2.00X3.75X0.075 =				0.56 m ³	
				<u>200.38 m³</u>	
<u>Ammar</u> <u>20/2/2020</u>					
Abstract of Cost					
1st on A/c Bill					
<u>1/1</u> Construction of Working Bench					
Mark and reference					
Pillar					
From TMB Page-1					
0.9057 km @ Rs 12063.86/km = Rs 10917 = W					

Continuation

10917 = W

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2/2 Construction of reference Pillar/Burja — T/S From TMB Page - 1 0.905 KM @ Rs 12150.76/KM = Rs 10996 = w			BF B		10917 = w
3/3 Cleaning and grubbing of road Land — T/S From T.M.B Page 2 0.27 Hec @ 49809.13/Hec = Rs 13448 = w					
4/4 Construction of embankment Lead upto 1000 m distance From TMB Page 2 475.88 m ³ @ Rs 187.92/m ³ = Rs 89427 = w					
5/6 Construction of embankment Lead upto 100 m distance From TMB Page 2 1110.37 m ³ @ Rs 143.08/m ³ = Rs 158872 = w					
6/7 Excavation for roadway Soil using manual From TMB Page - 3 59.03 m ³ @ Rs 82.01/m ³ = Rs 4841 = w					
7/9 Construction of granular Sub base From TMB Page - 3 162.97 m ³ @ Rs 3277.36/m ³ = Rs 534102 = w					
Continuation					Rs 822603 = w

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑧/10 Providing Laying Spreading and Compacting Stone Aggregate of WBM Gr II				B.F B	822603=
From T.M.B Page 4					
$200.38 \text{ m}^3 @ \text{Rs } 4075.49/\text{m}^3 = \text{Rs } 816647 = \text{w}$					
Total					Rs 1639250 = w
10% below as per aggrement					Rs 163925 = w
					Rs 1175325 = w
<u>Amman</u> <u>24/2/2020</u>					

Material Statement

Stone Metal - 379.35 m^3
 @ Rs 362.57/ m^3

Stone Screeding 48.09 m^3
 @ Rs 77.21/ m^3

Course Sand - 58.67 m^3
 @ Rs 110.69/ m^3

Amman
24/2/2020

Continuation