

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
1st on the Bill					
Work - Construction of Road from					
Basantpur Adiwasi Tola to					
Goniyar Hat Paraki Road.					
Agency - Poon Shankar Singh.					
Ref Agreement No-128/330/2019-20					
Agreement date - 14/02/2020.					
Date of completion Work in progress					
(1/1) Setting out Pillars					
1.15 km P - (6)					

C 33481.02/km —→ Rs. 3850320				
(2/2) Clearing & grubbing road land.				
0.40 Hect P - (10)				
C 49496.70/Hect —→ Rs. 1929920				
(3/3) Construction of embankment				
with approved material length 1000 m.				
628.66 m ³ P - (3)				
C 184.19/m ³ —→ Rs. 12500220				
(4/2) Construction of embankment with approved				
material length 100 m.				
2714.62 m ³ P - (3)				

Continuation

Rs - 18330420

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
22/4 62 m ³					
C. 140.35/m ³					Rs 2,99,992.00
(5/8) Constn of sub-grade.					
1638.0 m ³ P- (3)					
C. 176.75/m ³					Rs 289512.00
(6/10) Constn of granular					
Sub-bne for					
567.0 m ³ P- (3)					
@ 2882.81/m ³					Rs 1634553.20
(7/11) Providing lang & company					
of 135m Cor- (1)					
323.44 m ³ P- (5)					
@ 3550.28/m ³					Rs 1151214.00
(8/13) Constn of granular					
Sub-bne for					
168.75 m ³ P- (3)					
@ 2882.81/m ³					Rs 486474.00
(9/15) Elwork in excavation for str					
59.60 m ³ P- (3)					
@ 285.17/m ³					Rs 169962.00

Continuation

R-41,62058.20

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(10/34) Providing P.C.C. M-15 in foundation					
9.15 m ³ P-(4)					
@ 5412.60/m ³					Rs 4957120
(11/35) Providing P.C.C. M-20 in sub-structure.					
61.35 m ³ P-(4)					
9.84 m ³ P-(4)					
71.23 m ³					
@ 64 3.51 m ³					Rs 45683420

(12/36) Providing, Lay R.C.C. N/P					
1000 ϕ R/P					
15.0 m P-(4)					
@ 3525.32/m					Rs 5288620
(13/37) Painting on parapet wall (Blue & white)					
41.28 m ² P-(4)					
@ 95.63/m ²					Rs 394820
					Rs 47,25,29620
per m ² 0.05 f.	(=)				Rs 236320
					Rs 47,24,93320

Continuation