

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, चकिया, (पूर्वी चम्पारण),

पत्रांक:.....1253.अनु0 / चकिया, दिनांक:-13../...08/2020

प्रेषक

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, चकिया।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव
बिहार ग्रामीण पथ विकास एजेंसी,
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय- विभाग के नई निति रख-रखाव 2018 M.R (3054) योजना के अन्तर्गत निर्माणाधीन पथ के लिए निधि उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में विभाग के नई निति रख-रखाव 2018 M.R (3054) योजना के अन्तर्गत निर्माणाधीन पथ का पथवार मांगी जाने वाली आवंटन की सूची पत्र के साथ भवदीय के अवलोकनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित की जा रही है।

अतः संलग्न सूची के अनुसार आवंटन उपलब्ध कराने की कृपा की जाय।

अनु0:- 1. आवंटन की सूची

विश्वासभाजन,


कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमंडल-चकिया।

ज्ञापांक- 1253

दिनांक-13-08-2020

प्रतिलिपि-नोडल पदाधिकारी (3054), ग्रामीण कार्य विभाग, बिहार, पटना को सूचनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित।

अनु0:- 1. आवंटन की सूची


कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमंडल-चकिया।

**OFFICE OF THE EXECUTIVE ENGINEER,
RURAL WORKS DEPARTMENT, WORKS DIVISION, Chakia.**

Requisition Format for Scheme Head- MR(3054) under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Name of Works Division : Areraj

SI No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Administrative Approval (AA)		Agreement Amount (In Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allotted Amount (In lakh)	Up-to-date expenditure as per MIS (In Lakh)	Requisition against work done. (In Lakh)	Remarks
					Length (In Km)	Amount of (In Lakh)	Initial Rectification with Surface Renewal (In lakh)	5 Years Routine Maintenance (In Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	MR-N/19-20Chakia/11	Kalyanpur to Kesaria PWD Road via Rajpur village.	31708204002	Latter No.1883 Date- 24.06.2019	7.100	267.20320	147.31990	96.98355	46 MBD/19-20 Date- 23.02.2020	16.11.2020	In Progress	2508.429	25	05.00	137.25500	134.50304	9.59768	Work in Progress
1	MR-N/19-20Chakia/11	Gavandra - Rampur	31708202081	Latter No.1883 Date- 24.06.2019	3.309	124.86720	68.04466	45.81107	46 MBD/19-20 Date- 23.02.2020	22.11.2020	In Progress	2821.76	25	05.00	66.15000	66.15000	1.89343	Work Completed
					10.409	392.07040	215.36456	142.79462							203.40500	200.65304	11.49111	

- 1 Signed Hard Copy and Soft Copy (in excel) of recorded IRI is enclosed.
- 2 Up-to-date Physical Progress has been uploaded in MIS.

(Signature)
Executive Engineer,
Rural Works Department,
Works Division, Chakia

(Signature)
Executive Engineer,
Rural Works Department,
Works Division, Chakia

Form GER 19-A
(See Government of India's decision (1) below Rule - 150)
Form of utilization certificate up to the month up to 08/2020
M.R. (3054)

PIU - RWD , W.D- CHAKIA

SL. NO	Name of Scheme	Sanction No. / Date with Amount (in RS. Lachs)	Amount Received (in RS. Lacks)	particulars
1	M.R. (3054)	509.57750	509.57750	Certified that out of Rs.509.57750 Lacks Riceive upto the year.2019-20 executive engineer RWD, (W) DIV, chakia a sum of RS.506.82554 of M.R. (3054) Schemes given in the margin for which it was sanctioned and that the balance of Rs.2.75196 lacks remaining unutilized at this end of August-2020

2. Certificate that I have satisfied myself that the conditions on which the grand's-in-aid was sanctioned have been duly fulfilled/ate being fulfilled and that have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned kinds of cheks exercised:-

- Works have been supervised by Executive Engineer/ Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant.

3. Physical Progress achieved :-

- Construction of GTSNY (Details in Progress report)
- Construction of Road Works. (.....Do.....)
- GSB entered in MB has been badly damage due to flood in Dekha Bandh to Ajit Singh ke Tola Tak Path


D.A.O.,
RURAL WORKS DEPARTMENT
WORKS DIVISION- CHAKIAYA.


EXECUTIVE ENGINEER,
RURAL WORKS DEPARTMENT
WORKS DIVISION- CHAKIA.

Particulars	Details of actual measurement				Contents of area				
	No.	L.	B.	D.					
	<u>2nd on a/c bill</u>								
Name of work - Maintenance -									
nce of road from Gava -									
ndra to Rampur									
Agency - A.V.S.T. Constn -									
Chon Pvt Ltd, 259/D/4									
Ray Bahadur road, New									
Alipur, Kolkata - 53									
Agreement no. - 46 MBD/2019-20									
Date of Work Order - 17.03.2020									
Contract date of Completion									
16.12.2020									
Actual date of Completion									
10.06.2020									
Press measurement					Nel				
All measurements as per									
1st on a/c bill.									
3rd on a/c bill									
8/8/20									
J.E.									

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of cost					
(1/1) Clearing & grubbing road land					
Qty. vide T.M.B. P. 21					
0.662 Hk. @ Rs. 49496.70/Hk					Rs. 32,757 =
(2/2) Construction of sub grade & earthen shoulder					
Qty. vide T.M.B. P. 21					
1389.78 m ³ @ Rs. 176.75/m ³					Rs. 2,45,644 =
(3/3) Construction of granular sub base					
Qty. vide T.M.B. P. 21					
116.19 m ³ @ Rs. 2212.85/m ³					Rs. 2,57,111 =
(4/4) W.B.M. Gr. II					
Providing, laying, spreading & compacting stone aggregate					
Qty. vide T.M.B. P. 22					
93.27 m ³ @ Rs. 3965.52/m ³					Rs. 3,69,864 =
(5/5) W.B.M. Gr. 3					
Providing, laying, spreading & compacting stone aggregate					
Qty. vide T.M.B. P. 22					
136.566 m ³ @ Rs. 3645.87/m ³					Rs. 4,97,902 =
(6/6) Providing & applying primer coat with bitumen emulsion (SS-1)					
Qty. vide T.M.B. P. 22					
1820.88 m ² @ Rs. 40.99/m ²					Rs. 74,638 =

Continuation

C.O. Total Rs. 14,77,916 =

B.F. Rs 14,77,916=

29

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(7/7) Providing & applying Jack Coat with bitumen emulsion (RS-1)					
Qty. vide T.M.B. P. 22					
14353.72 m ² @ Rs 13.90/m ²					Rs 1,99,517=
(8/8) Providing, Laying & rolling of close graded premix Surfacing					
Qty. vide T.M.B. P. 22					
1820.88 m ² @ Rs 20.24/m ²					Rs 3,68,674=
(9/9) Providing & laying same dense bituminous con- crete.					
Qty. vide T.M.B. P. 22					
313.32 m ³ @ Rs 10,224.40/m ³					Rs 3,203,509=
(10/10) R.C.C. 15 grade kials meter Post					
Qty. vide T.M.B. P. 23					
4 Nos. @ Rs. 2408.01 each					Rs 9632=
(11/11) 200 M. Post					
Qty. vide T.M.B. P. 23					
13 Nos. @ Rs. 645.83 each					Rs 8396=
(12/12) Providing & fixing of retro reflectorised cautionary, mandating & informational Sign					
Qty. vide T.M.B. P. 23					
6.353 m ² @ Rs. 12450.04/m ²					Rs 79095=
Continuation C.O. Total					Rs 5,346,739=

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(13/13) 600 mm. equilateral triangle					
Qty. vide T.M.B. P.23					
12 Nos. @ Rs 3617.60 each Rs					43,411=
(14/14) 600 mm. Circular					
Qty. vide T.M.B. P.23					
2 Nos. @ Rs 4843.28 each Rs					9687=
(15/15) 600 mm. x 450 mm. Rectangular					
Qty. vide T.M.B. P.23					
2 Nos @ Rs 4717.82 each Rs					9436=
(16/16) R.C.C. M15 grade bowndary Pillars.					
Qty. vide T.M.B. P.23					
50 Nos. @ Rs 493.35 each Rs					24,667=
(17/17) Printing new letters & figures					
Qty. vide T.M.B. P.24					
352 Nos. @ Rs 131.25/cr. ht/letters Rs					46,200=
(18/18) Planting of trees by the road side					
Qty. vide T.M.B. P.24					
165 Nos. @ Rs 800.30 each Rs					1,32,049=
(19/19) Providing & laying of hot applied thermoplastic compound					
Qty. vide T.M.B. P.24					
661.80 m ² @ Rs 735.40/m ² Rs					4,86,688=
Continuation C.O. Total					Rs 60,98,877=

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(20/20) Providing & laying of hot applied thermoplastic Compound					
Qty. vide T.M.B. P.24					
4.60 m ² @ Rs 735.40/m ²					Rs. 2942=
(21/21) Providing & fixing of typical M/R information board with logo & maintenance board					
Qty. vide T.M.B. P.24					
4 nos. @ Rs 11,165.70 each					Rs. 44,663=
(22/22) Brick masonry work in C.M. (1:3) in Parapet					
Qty. vide T.M.B. P.24					
5.76 m ³ @ Rs 5810.99/m ³					Rs. 33,471=
(23/23) Plastering with Cement Mortar (1:4)					
Qty. vide T.M.B. P.25					
100.80 m ² @ Rs 182.74/m ²					Rs. 18,420=
(24/24) Painting two coats including Primer Coat					
Qty. vide T.M.B. P.25					
100.80 m ² @ Rs 86.94/m ²					Rs. 8764=
Total					Rs. 62,07,137=
Add 1% Labour Cess				(+) Rs.	62,071=
Add 12% GST				(+) Rs.	7,44,856=
				Rs.	70,14,064=
Less 299% below				(-)	2,09,721=
Continuation C.O.					Rs. 68,04,343=

