

Baldev Singh

Topping to Chain Bridge (Mithlisy)

Schedule XIV - Towns 1385

BHAR P. W. D.

1000 1000

E.E. R. & D. Works - Ahyangabad DIVISION

Assistant Engineer R. & D. SUB-DIVISION

Works - Ahyangabad

MAJOR WORKS

10/2474

Certified that this M.B. Contains
12 (one hundred) pages for Printers.
Motivated and Issued to Sri Lal Bahadur
M. A.C. R.W.D. Veng. Sub-Div. Aurangabad.

Handwritten signature

Executive Engineer
Rural Works Division, and
Works Division, Aurangabad

Handwritten signature
5/12/19

Schedule KLV - Form No. 134.

E.E. R.W.D. A. C. Sub-Div.

DIVISION.

A.C. Aurangabad

मि. लाल बहादुर

MEASUREMENT BOOK.

222264

2474

Sri Lal Bahadur M. A.C. Aurangabad.

Date of first entry

Date of last entry

मि. लाल बहादुर म. अ. अ. अ.

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	

i) Name of Work - Construction of Road from Pandura Path to chain bridge under MCHSRY, (S.S).

2) Agency - Dr. Baldev Singh

3) Agreement Amounts - \$1,61,70,863 = ₹

4) Date & No. of Agreement - 4/8/2018-20

5) Date of work starts - 10-11-2018

6) Date of Completion (Actual Date) - 28.6.2024

Date of Entry		05.08.2020
---------------	--	------------

Measurement - 5

251

5/8/1980
OE Above

~~12/08/2020~~
~~JE~~

Absorb of CO_2

Depth and fixity of Markup

B.M Pillar etc. dr. Ti

3 No. of side - (2)

@ 4355.66/each — 1130972.00

ii) PW and frequency of diff

Pillar - to ob. - 175

10/11/20	Qty mde f-	(21)
----------	------------	------

@ 1971.	08/each	- 1991.00
---------	---------	-----------

2) flv cleanup and grubbing

Road land etc. do. 7/5

1.75 Heat.	Qty order	(2)
------------	-----------	-----

@ 49739.92/Hed - 687044 = A

3) Construction of embankment

Lead-room the 1st 11/2

1539.29 m³ Qly nile p (2)

Continuation 28820120

Total

— 95 —

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
4) PW Construction of Embankment with approved material					
Lead 100m - etc. - do - etc.					
3587.53 m ³ Qty incl. (2)					
@ 132.56/m ³ —					47476820
5) PW Construction of Subgrade and earthen shoulder					
etc. - do. - do. - etc.					
5607.03 m ³ Qty incl. (2)					
Levl. 5382.714 @ 189.65/m ³ —					105838720
6) PW G.S.B with graded					
Natural P - etc. - do - etc.					
1895.8 m ³ Qty incl. (2)					
@ 2383.54/m ³ —					438455920
7) PW WBM graded etc.					
--- do. --- etc.					
718.62 m ³ Qty incl. (2)					
@ 3297.03/m ³ —					232862220
8) PW Prime Coat with Bitumen emulsion S.S-1 etc.					
--- do. --- etc.					
8051.63 m ² Qty incl. (22)					
@ 54.85/m ² —					44163220
9) PW Patch Coat with Bitumen emulsion R.S-1 etc.					
--- do. --- etc.					
8051.63 m ² Qty incl. (22)					
@ 18.41/m ² —					14823120
10) PW M.S.S. with Bitumen S-90 etc.					
--- do. --- etc.					
8051.63 m ² Qty incl. (22)					
@ 229.52/m ² —					184807020
11) PW Construction of Cnr reinforced plain cement concrete pavement etc.					
--- do. --- etc.					
244.8 m ³ Qty incl. (22)					
@ 6761.84/m ³ —					165529820
Continuation					
Total					1314778020

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
					B/F 1,31,47,760 ⁰⁰
12) P.W. & laying brick Salip					
layer on prepared subgrade					
etc. etc. etc.					
200.0 m Qty under (23)					
@ 525.24/m					1,05,048 ⁰⁰
13) P.W. R.C.C. 15 grade K.M. stone					
etc. etc. etc.					
2) Ordinary K.M. stone					
3710. Qty under (23)					
@ 2302.33/each					690720
23) 200 m stone					
10.00 Qty under (23)					
@ 658.08/each					658120
14) P.W. & fixing masonry					
as per masonry Board work					
Logo, Circular Board, Marble Board					
etc. etc. etc.					
5.140 Qty under (23)					
@ 10065.33/each					5032720
19) P.W. R.C.C. 15 grade					
Boundary pillar etc. etc. etc.					
56.140 Qty under (23)					
@ 533.56/each					2987920
18) P.W. and group of Retro					
reflectors & Cautionary					
mandatory, & information					
sign Board etc. etc. etc.					
27) 600 mm x 900 mm (later) masonry					
18.040 Qty under (23)					
@ 4560.97/each					7309720

Continuation

Total 1,34,19,59,720

- c/o

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
ii) PW 600mm x 450mm Rectangular					34,19,599.20
8 no Qty incl (24)					
@ Rs 5351.03/each					Rs 428082.00
iii) 800mm x 600mm Rectangular					
8 no Qty incl (24)					
@ Rs 7722.40/each					Rs 618202.00
17) PW and laying Road Marking on B.T. Surface					
421 m ² Qty incl (24)					
@ Rs 850.93/m ²					Rs 358242.20
18) PW and laying Road Marking on P.C.C. Surface					
80 m ² Qty incl (24)					
@ Rs 930.93/m ²					Rs 76319.20
19) PW Planting of Tree by the Side of Road					
20.5 no Qty incl (24)					
@ Rs 749.73/each					Rs 157818.20
20) PW E/W in Ex correction					
104.48 m ³ Qty incl (24)					
@ Rs 285.71/m ³					Rs 53554.20
21) PW Rec H-15 in open					
20.48 m ³ Qty incl (24)					
@ Rs 583.82/m ³					Rs 171490.20
22) PW Rec in Sub structure					
217.61 m ³ Qty incl (24)					
@ Rs 6586.69/m ³					Rs 1433327.20

Continuation

Total Rs 15776980.20

— c/v

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
				B/F	15,77 69,8020
23) PW R.C.C. N.P. H. pipe					
600 mm ϕ dia					
7.8 mt Qty incl (25)					
@ 1142.64/mt					857020
24) PW R.C.C. N.P. H. pipe					
1000 mm ϕ dia					
48 mt Qty incl (25)					
@ 4280.60/mt					19262720
25) PW periphery of Karapet					
Wall dia					
136.32 m ² Qty incl (25)					
@ 108.98/m ²					1485620
26) PW & layup R.C.C. 300 mm ϕ					
H. pipe dia					
80.0 mt Qty incl (25)					
@ 999.13/mt					7993020
Total					1,60,72,96320
Deduct @ 10%					1,60,72,9620
Total					1,44,65,66720
Deduct P/P					1,40,79,00020
Total					386,66720
5187200					
35					
C.P.					
12/8/2020					
12/8/2020					