

4th on A/c of Final Bill. dt. 10/07/20

70

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-	Construction of road from Chaudh.				
	riyanchak to Bariyapur via Lma.				
Agency:-	Sas Epitome Construction Pvt. Ltd.				
Agreement No -	21/SBD/2018-19				
Date of commencement (as per work order):-	25/07/18				
Date of completion (as per work order):-	24/04/19				
Date of actual completion:-	30/04/2020				
Ref:-	Time extension granted upto 30/03/20				
	vide memo No-2286 dt-20/06/19				
	of the chief Engineer - T. R. W. D.				
	Patna.				
	Abstract of cost.				

<u>T.9 No-01</u>	Providing & fixing of work
	ing benchmark - Ell
	Qty V/p. 59 of TMB.
	5.67 Km @ Rs. 13610.70 Per Km = Rs. 77173.00
<u>T.9 No-02</u>	Clearing and grubbing
	road land - - - Ell
	Qty V/p. 46 of TMB.
	3.86 Ha @ Rs. 48772.70 Per Ha = Rs. 188263.00
<u>T.9 No-03</u>	Construction of embank-
	ment with approved mat-
	erials - - - - Ell

Scanned with CamScanner