

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		18.2	—	—	Rs 6840 49.00
⑥ provide and lay and spreading W.B.M. gravel — 20 — 20 etc.					
width T.H.B.P. — ⑤ 2 ⑦					
$(131.205 + 28.12) = 159.325^3$					
@ Rs 4530.65 / y^3 = Rs 721851.00					
⑦ constn. of un-reinforced construction joint only p.c.c. (1:3:6) — 20 — do etc.					
width T.H.B.P. — ⑧					

183.60 y^3 @ Rs 7920.69 / y^3 = Rs 1454239.00					
⑧ provide and lay of typical M.M.C.S. 4 information sign board					
width T.H.B.P. — ⑤					
3 Nos @ Rs 9432.87 / each = Rs 28299.00					
					Rs 2888438.00
Less 0.06% below @ Rs 1733.00					
					Rs 28,86,705.00
Deduct p. Bill @ Rs 1049609.00					
					Rs 1837096.00
(Rupees — eighteen Lac. & thirty seven thousand ninety six only.)					
					30/7/20 J. B.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
22d on A/c Bill					
N/W - consto. A 201. too on Apsaiapur to Chakapsait pur.					
Situation of Work - ongoing.					
Name of Agency - Sri Rajesh Kumar Singh.					
Agmt No - 16 SBD/2020-21					
D.O.S - 25.02.2020					
D.O.C - 24.01.2021.					
Date. Measurement - 30.7.20					
Work done:					

① provide G.S.B. m ² with coarse graded Material - 40-40 etc. Part. 20					
3 x 30 x 4.05 x .20 = 72.90 y ³					
1 x 10 x 4.05 x .20 = 8.10 y ³					
					81.00 y ³
② provide W.B.H. m ² with well graded Material - 40-40 etc.					
3 x 30 x 3.75 x .075 = 25.31 y ³					
1 x 10 x 3.75 x .075 = 2.81 y ³					
					28.12 y ³
Continuation					