

Particulars	Details of actual measurement			Contents of item
	No.	L	B	D
1 st		3 rd on	A/c	Bill
N/W = Chetankar P.A. Dabbar				
Raj Ke Ghar Se Baga Nakh				
Raj Vishwanath Raj Se				
Bathina Room Vilash Raj				
Ke Ghar Tak.				
Agency - M/s Shanti Construction Pvt. Ltd.				
Agreement No - 108/SBD/2019-20				
Agreement Amount :- 1,29,51,990.00				
Date of Start :- 23/12/2019				
Date of Completion :- 22/12/2020				

Record Measurement on 15/07/20

1.	WBM - Gr-II			
	Providing, Laying, Spreading and Compacting WBM Gr-II =			
	$1 \times 10 \times \frac{(5.5 + 3.75)}{2} \times 0.075 = 3.47$			
	$1 \times 30 \times 3.75 \times 0.075 = 8.44 \text{ m}^3$			
	$1 \times 14 \times 3.75 \times 0.075 = 3.94 \text{ m}^3$			
	$4 \times 30 \times 3.75 \times 0.075 = 33.75 \text{ m}^3$			
	$1 \times 14 \times \frac{(5.5 + 3.75)}{2} \times 0.075 = 4.86 \text{ m}^3$			
	Qty = 54.46 m ³			

15/07/2020
J.E.

checked
15/7/20
J.E.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Building and Lining MUGSI San Bani. Vide TMB/N (16) Item 3					
Qty = 2 Nos.					
(2) 13781.18 / 100 = 137.81					
Total = Rs 972515.56					
Less 10% Below Rs (-) 97251.56					
Total = 8752640.00					
Less Previous Payment = Rs 781774					
(Rs (-) 7817743.00					
Net Pay = Rs 934897.00					
10/08/2020					10-8-20

J.E.

10-8-20

Material Statement

1. Stone Aggregate = 5 m³
2. Stone Chips = 103 m³
3. Stone Screening = 1 m³
4. Sand = 51 m³

10/08/2020
J.E.

Continuation
10-8-20
A.E.

Scanne