

PWD Road to Bhugva

mmbsy

270

Schedule XLV-Form No-134

Bargha

DIVISION

Piprasi

SUB-DIVISION

Gura

MEASUREMENT BOOK

270

5th & Final Bill

37

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w - const. of road from PWD road to Bhagura					
Geny - Suraj Kumar Kulkarni					
Reg. NO - 06/SBD - 2019-20					
Date of comm. - 30.08.2019					
Date of comp - 29.08.2020					
Actual Date of comp - 09.6.2020					
Date of Entry - 09.06.2020					

9) const. of road.					
P/v, laying, spreading & compacting W.B.M. - 3 comp					
$9m \times \left[\frac{8+3.75}{2} - 3.75m \right] \times 0.075m = 1.43 m^3$					
$19m \times 3.75m \times 0.075m = 5.34 m^3$					
					6.77 m ³

2/10) P/v & laying prime coat (SS+1)					
$9m \times \left[\frac{8+3.75}{2} - 3.75m \right] = 19.12 m^2$					
$19m \times 3.75m \times 0.075m = 71.25 m^2$					
					90.37 m ²
3/11) P/v & laying tar coat (RS+1)					
$9m \times \left[\frac{8+3.75}{2} - 3.75m \right] = 19.12 m^2$					
$19m \times 3.75m \times 0.075m = 71.25 m^2$					
					90.37 m ²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4/12) 100 Plv. laying & rolling mix seal surface do all comp					
Qty same as item (5) = 90.37 m ²					
5/13) const. of pcc m 30 grade do all comp					
5m x $\left[\frac{7+3.75}{2} - 3.75 \right] \text{m} \times 0.160\text{m} = 1.3 \text{m}^3$					
6/14) Painting two coats including primer coat do all					
7x2x3.10m x 1.20m = 72.12 m²					
7x2x0.600m x 2.50m = 42 m²					
7x4x0.600m x 0.300m = 5.04 m²					
7x2x2.50m x 0.300m = 10.50 m²					
6/16) painting two coats including primer coat do all comp					
6x4x0.400m x 0.300m = 2.88 m ²					
6x2x6m x 1.0m = 72 m ²					
6x4x0.600m x 1.5m = 21.6 m ²					
6x4x0.600m x 0.300m = 4.32 m ²					
6x2x1.5m x 0.300m = 5.4 m ²					
6x4x1.4m x 0.600m = 20.16 m ²					
128.36 m ²					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
7/18) P/V & laying of Hot applied thermoplastic compound.					
do					all
2 X 30m X 0.100m					6m ²
2 X 20m X 0.100m					4m ²
					10m ²

8/22) 600mm equilateral triangle					
do					all comp
Qty = 18 Nos					

9/27) E/W in excavation for foundation					
do					all

$$6 \times 4 \times 3.75m \times 1.0m \times 0.600m = 79.20m^3$$

$$81.0m^3$$

10/23) P/V & laying boulder apron for bed					
do					all

$$6 \times 4 \times 3.75m \times 1.0m \times 0.600m = 54m^3$$

11/7) laying bricks coping layer on prepared					
do					all

$$2 \times 30m \times 0.375m = 22.50m^2$$

$$2 \times 20m \times 0.375m = 15.0m^2$$

$$37.50m^2$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
12) Const. of Embankment					
CH	Area m^2	mean Area m^2	width (m)		Volume m^3
0	1.368	—	—	—	—
50	1.371	1.370	50		68.475
100	1.144	1.260	50		63.00
150	1.678	1.414	50		70.675
200	3.139	2.409	50		120.425
250	3.097	3.118	50		155.900
300	2.58	2.839	50		141.925
350	2.896	2.738	50		136.900
400	3.41	3.153	50		157.650
450	2.661	3.036	50		151.775

500	2.974	2.818	50	140.875
550	2.74	2.857	50	142.85
600	2.73	2.735	50	136.75
650	2.632	2.681	50	134.05
700	3.465	3.049	50	152.425
750	3.144	3.305	50	165.225
800	3.151	3.148	50	157.375
850	3.087	3.119	50	155.950
900	3.392	3.240	50	162.00
950	2.853	3.123	50	156.150
1000	1.87	2.362	50	118.075
1050	2.315	2.093	50	104.625
1100	2.357	2.336	50	116.800
1150	2.08	2.219	50	110.925
1200	1.825	1.953	50	97.825

Particulars	Details of actual measurement			Corrected area
	Area	mean Area	Area	
$\frac{CH}{m}$	$\frac{Ngn}{m^2}$	$\frac{L. m^2 B.}{m^2}$	$\frac{Dn}{m}$	$\frac{m^2}{m^2}$
1250	2.001	1.913	50	95.650
1300	2.728	2.365	50	118.225
1350	2.625	2.677	50	133.825
1400	2.912	2.772	50	138.575
1450	2.903	2.911	50	145.525
1500	2.343	2.625	50	131.150
1550	2.535	2.439	50	121.950
1600	2.299	2.417	50	120.850
1650	2.073	2.186	50	109.300
1700	2.613	2.343	50	117.150
1750	2.124	2.369	50	118.425
1800	2.151	2.138	50	106.875
1850	2.312	2.235	50	111.725

1900	2.578	2.448	50	122.400
1950	2.514	2.546	50	127.300
2000	2.202	2.358	50	117.900
2050	2.398	2.300	50	115.00
2100	1.355	1.877	50	93.625
2150	2.047	1.701	50	85.05
2200	2.889	2.468	50	123.400
2250	2.874	2.882	50	144.075
2300	2.763	2.819	50	140.925
2350	14.066	8.415	50	420.725
2365	1.811	7.939	15	119.078

Elw qty — 6297.328 m³

(including crust)

deduction

B.C.B. = 10.57.47 m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Box cutting	—		240m ³		
PCC	—		30.30m ³		
Subgrade	—		2007.95m ³		
WBM G-III	—		670.11m ³		
less Culvert area	—		54m ³		
			(-) 4259.03m ³		
Net E/w Qty =			2038.298m ³		
(12/3) E/w Qty for 1000m lead					
	do		all		
2038.298 of 30%					
30% of 2038.298m ³ = 611.489m ³					

(13/5) E/w Qty for 100-m lead					
	do		all		
70% of 2038.298m ³ = 1426.808m ³					

(14/23) P.V. & Laying 300mm dia H.P					
	do		all		
8 x 7.5m = 60m					
(3 x 2.5m)					

09/11/2020
 DE

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) const. of reference					
Pillar & Bench mark					
do				all	
QVTMBP (30) = 2.365 Km					
@ RS 13632.90/Km — RS 32254.00					
2) const. of reference					
Pillar — do — all					
QVTMBP (30) = 2.365 Km					
@ RS 14962.30/Km — RS 35386.00					
3) clearing & grubbing					
2) road land — do — all					
QVTMBP (30) = 0.71 Hect					
@ RS 49809.13/Hect — RS 35364.00					
4) const. of Embankment					
for 1000m land — do — all					
QVTMBP (42) = 611.489 m ³					114911.00
@ RS 187.92/m ³ — RS 109661.00					
5) const. of Embankment					
for 100m land — do — all					
QVTMBP (42) = 1426.808 m ³					
@ RS 143.08/m ³ — RS 204148.00					
6) const. of subgrade &					
4) E/shoulder — do — all					
QVTMBP (30) = 2007.953 m ³					
@ RS 189.80/m ³ — RS 381109.00					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
7) Excavation for road cutting	do	do	do	do	
QVTMBP (1) =					240 m ³
@ RS 22.01/m ³					RS 19682.00
8) Const. of B.S.B with grade-I	do	do	do	do	
QVTMBP (2) =					1256.67 m ³
@ RS 4178.27/m ³					RS 5250707.00
9) S/P/Hyp bars	do	do	do	do	
QVTMBP (3) =					6.02 m ³
@ RS 7729.89/m ³					RS 470577.00
10) E/W in excavation	do	do	do	do	
QVTMBP (2) =					103.50 m ³
@ RS 285.71/m ³					RS 29571.00
QVTMBP (2) =					81.0 m ³
					184.50 m ³
@ RS 285.71/m ³					RS 52713.00
11) sand filling in road	do	do	do	do	
QVTMBP (2) =					10.02 m ³
@ RS 455.62/m ³					RS 4565.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2/9) P/V PCC on 15-grade in found — do all					
QV TMBP (32) = 15.18 m ³					
@ RS 8163.30/m ³ — RS 123919.00					
13/30) P/V PCC on 15-grade — do — all					
QV TMBP (32) = 87.84 m ³					
@ RS 10222.49/m ³ — RS 897944.00					
14/31) Back filling behind Abut — do — all					
QV TMBP (32) = 43.70 m ³					
@ RS 4307.91/m ³ — RS 186102.00					
15/32) P/V weep holes in structure — do — all					
QV TMBP (32) = 60 Nos					
@ RS 103.40/each — RS 6204.00					
16/9) const. of WBM Gr-3 — do — all const					
QV TMBP (33) = 663.47 m ³					
QV TMBP (37) = 6.72 m ³					
670.24 m ³					
Unit — 670.11 m ³					
@ RS 5164.14/m ³ — RS 3460542.00					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
17/13) const. of pcc m30					
grade — do — all					
QV TMBP (33) =				30 m ³	
QV TMBP (34) =				1.3 m ³	
				31.3 m ³	
Limit — 30.30 m ³					
@ RS 9278.88/m ³					RS 281150.00
18/10) Plv & applying prime coat (SSH) — do — all					
QV TMBP (35) =				8681.25 m ²	
QV TMBP (36) =				90.37 m ²	
				8771.62 m ²	
Limit — 8768.06 m ²					
@ RS 53.03/m ²					RS 464970.00
19/11) Plv & applying thick coat (SSH) — do — all					
QV TMBP (37) =				8681.25 m ²	
QV TMBP (38) =				90.37 m ²	
				8771.62 m ²	
Limit 8768.06 m ²					
@ RS 19.17/m ²					RS 168084.00
20/12) Plv & laying mixed surface — do — all					
QV TMBP (39) =				8681.25 m ²	
QV TMBP (40) =				90.37 m ²	
				8771.62 m ²	
Limit 8768.06 m ²					
@ RS 277.42/m ²					RS 2432435.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
21) 12) Plaster laying Hat applied thermo plaster do all					
QVTMBP (33) =					463 m ²
QVTMBP (39) =					10 m ²
					473 m ²
@ RS 857.80/m ² —					RS 402901.70
22) 14(II) Ordinary 100mm stone (precast) do all					
QVTMBP (34) =					3 NW
@ RS 3104.26/each —					RS 9313.70
23) 14(III) 200mm stone precast do all comp					
QVTMBP (34) =					9 NW
@ RS 795.33/each —					RS 7158.70
24) 15) RCC mis grade boundary pillar do all comp					
QVTMBP (34) =					47 NW
@ RS 595.75/each —					RS 28000.70
25) 20) Plaster laying of typical mm BSY in floor slabs do all comp					
QVTMBP (34) =					3 NW
@ RS 11929.13/each —					RS 35787.70

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
26) 21) Pl & fixing paintwork Board do all					
QVTMBP(34) = 2 MW					
@ RS 11929.13/each —					RS 23858.20
27) 600mm equilateral 22(i)) triangle do all					
QVTMBP(34) = 6 MW					
QVTMBP(34) = 18 MW					
24 MW					
@ RS 4201.18/each —					RS 100828.20
28) 600mm x 450mm 22(ii)) rectangular do all					
QVTMBP(35) = 2 MW					
@ RS 4787.92/each —					RS 9576.20
29) 900mm side octa- 22(iv)) gon do all					
QVTMBP(35) = 2 MW					
@ RS 8936.60/each —					RS 17873.20
30) 16) Painting two coat including primer and do all					
QVTMBP(36) = 126.36 m ²					
@ RS 108.98/m ² —					RS 13771.20
31) Pl & laying boulder 33) apron do all					
QVTMBP(39) = 54 m ³					
@ RS 5107.82/m ³ —					RS 275822.20

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
32) Laying brick soling					
7) Laying on prepared subgrade					
do do					all comp
QV TMBP (39) =					37.50 m ²
@ RS 499.47/m ² =					RS 18730.00
					RS 18730.00
33) P.V. & laying 300mm					
23) H.P. do					all
QV TMBP (42) =					60m
@ RS 1013/m =					RS 60780.00
Total -					156271.63.00
less 10% below rate (-)					156271.63.00
					140644.47.00

less previous payment (-) 13500000.00

Net - 56444.47.00

09/6/2020
JE