

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

$$1 \times 30.0 \times 3.75 = 112.50 \text{ m}^2$$

$$1 \times 20.0 \times 3.75 = 75.00 \text{ m}^2$$

$$= 187.50 \text{ m}^2$$

② Providing & applying tack
coat RS-I - as per Tech sp

$$1 \times 30.0 \times 3.75 = 112.50 \text{ m}^2$$

$$1 \times 20.0 \times 3.75 = 75.00 \text{ m}^2$$

$$= 187.50 \text{ m}^2$$

③ Providing & laying Mix Seal
surface 20 mm thick
as per Tech sp

$$1 \times 30.0 \times 3.75 = 112.50 \text{ m}^2$$

$$1 \times 20.0 \times 3.75 = 75.00 \text{ m}^2$$

$$= 187.50 \text{ m}^2$$

8-02-2020

Continuation

SP/1000
AE

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract					
① providing & fixing B.M. pillar etc.					
Qty vide T.M.B.P.N. (28)					
= 16 Nos @ 3706 = 08/Ms					
Rs 59,297/-					
② clearing & grubbing road land etc.					
Qty vide T.M.B.P.N. (28)					
= 0.70 Hect @ 49174 = 84/Hect					
Rs 34,422/-					
③ Dismantling of existing structure like Blw etc.					

Qty vide T.M.B.P.N. (28)
 = 49.50 M³ @ 227 = 35/M³
 Rs 11,254/-

④ Dismantling of existing structure like R.C.C. etc.
 Qty vide T.M.B.P.N. (28)
 = 9.01 M³ @ 395 = 63/M³ Rs 3561/-

⑤ Excavation for roadway in soil etc.
 Qty vide T.M.B.P.N. (28)
 = 178.125 M³ @ 76 = 19/M³ Rs 13,571/-

⑥ Cast. of embankment with app. material — as per Tech
 ① 1000 Mtr lead Qty
 Qty vide T.M.B.P.N. (29)
 = 603.57 M³ @ 179 = 10/M³ Rs 1,08,099/-

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(27) Providing & laying R.C.C. in S/S in Deck slab — E12 Qty vide T.M.B.P.N. (31) $\approx 4.608 \text{ M}^3$ @ $81/46 = 48/113$ R 37,539/-					
(28) Supplying, fitting and placing HYSID bar reinforcement etc. Qty vide T.M.B.P.N. (31) $\approx 0.769 \text{ MT}$ @ $70894 = 06/11$ R 54,163/-					
(29) Brick Masonry Work in C.M. (1:4) in parapet etc. Qty vide T.M.B.P.N. (32)					

$$= 3.840 \text{ M}^3 \text{ @ } 5619 = 54/113$$

$$R 21,579/-$$

(30) plastering with C.M. (1:4)

15 mm thick etc

Qty vide T.M.B.P.N. (32)

$$= 59.564 \text{ M}^2 \text{ @ } 188 = 12/11$$

$$R 11,205/-$$

$$R 1,25,19,1102/-$$

$$\text{Less 10\% below as per Hqs. } 12,51,940/-$$

$$R 1,12,67,462/-$$

$$112,65,153/-$$

Less Paid previously MON,

bill vide T.M.B.

P.N. (32)

$$R 58,35,605/-$$

$$\text{Limit } 47,35,318/-$$

$$R 54,31,857/-$$

$$54,29,548/-$$

Shadhy 04-03-2023

2.E

Xany

11/5/2023

AE

Certified
1/10/2023

1/10/2023

Sch. XLV—Form No. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Material statement up to date of 4					
① E/W = 544.70/145 M ³					
② Stone concrete / T.D. = 1286.0 M ³					
③ Coarse sand = 461.80 M ³					
④ Screening = 134.19 M ³					
⑤ Stone chips = 664.58 M ³					
⑥ Bricks = 41.105 Nos					
⑦ Local cement = 1.57 M ³					
⑧ Emulsion SS-L = 3.028 M ³					
⑨ Emulsion RS-L = 0.980 M ³					
⑩ Bitumen = 6.768 M ³					
<u>Balance</u> 04-03-2020 2-E					

Mr. N-108
 2-7-2020 Memorandum payment.

SD- 378825-00 ✓

10755- 47353-00 ✓

56735- 47353-00 ✓

IT- 47353-00 ✓

Loyalty- 106979-00 ✓

675- 47353-00 ✓

Column 10- 47353-00 ✓

BY chips- 3962484-00 ✓

4735318-00 ✓

Issued for Rs 4735318-00 (Forty Seven

Lak thirty five thousand three hundred

eighteen only.

Ref No 9033741

20200709033741

Continuation

21.9.2020

21.9.2020

21.9.2020

21.9.2020