

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work—Const. of road from Bardika PMSy to Khairatiya Bardika.					
Agency—Sri Awadhesh Sule, west Champaran.					
Agreement No.—48583/PMSy/2019-20					
Dt. of Commence—11.10.19					
Dt. of Compl.—10.10.2020					
Dt. Actual date of completion—17.8.2020					

Record measurement—17.8.2020

1/5) Const. of sub-grade & earthen shoulder—

$$2 \times 29.0 \text{ m} \times 1.49 \text{ m} \times 0.200 \text{ m} = 17.28 \text{ m}^3$$

$$2 \times 2 \times 50.0 \text{ m} \times 1.51 \text{ m} \times 0.175 = 52.68 \text{ m}^3$$

$$69.96 \text{ m}^3$$

2/8) laying BS layer on prepared soil—

$$2 \times 2 \times 50.0 \text{ m} \times 0.375 \text{ m} = 75.0 \text{ m}^3$$

3/18) R.C.C. M-15 Barren

darry pillar

20 Nos.

20 Nos.

Continuation

Attested

Ching 4

18.8.20

कार्यपालक
ग्रामीण कार्य विभाग
बाँके प्रमंडल, बाँके

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4/19) Painting on R.C. Culvert as per B/E					
		4 x 6.20m	1.80m		44.64 m ²
5/20) Plm & applying water based cement paint					
		2 x 2 x 50.0m	0.10m		20.00 m ²
6/22) Painting new letter and figures					
		4 x 44			176 cm ² /letter = 176 cm ²
7/30) Plm in excavation for found ^{ty} of for B/E					
		2 x 6m	2.50m	0.60m	8.00 m ³
		2 x 8.50m	3.0m	0.60m	30.60 m ³ 15.30 m³
					48.60 m ³
8/41) Plm & laying of B/E					
		1 x 6.0m	2.50m	0.60m	9.00 m ³
		1 x 8.50m	2.0m	0.60m	15.30 m ³
		4 x 2.0m	2.0m	0.60m	9.60 m ³
					33.90 m ³
		Limited to			32.40 m ³

Ind. Date

Continuation
17.8.20


Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
26) Pk. & lining octagon					
28) information board.					
Qty. as per sl. No. 21					
TMB P-47 i.e., 2 Nos.					
@ Rs. 8779.66/each					Rs. 17559=
27) Pk. and laying 300 mm					
29) dia. R.C.C. H.P.					
Qty. as per sl. No. 22					
TMB P-48 i.e., 30.0 m					
@ Rs. 838.72/m					Rs. 25162=
28) s/w in excavation for					
30) found. & structure.					
(i) Qty. as per sl. No. 23					

TMB P-48 i.e., 39.89					
m ³ @ Rs.					
(ii) Qty. as per sl. No. 24					
TMB P-48 i.e., 48.30 m ³					
Total = (39.89 + 48.30) m ³					
= 88.19 m ³					
@ Rs. 285.71/m ³					Rs. 25197=
29) sand filling in					
31) found. & trenches.					
Qty. as per sl. No.					
25) TMB P-48 i.e., 6.11 m ³					
@ Rs. 455.62/m ³					Rs. 1873=
30) Pk. P.C.C. for M-15					
33) Qty. as per sl. No. 25					
TMB P-48 i.e., 6.18 m ³					

Continuation

C.D.A. 6084574=

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
@ B. 6917.79/m ³ — B. 42752 =					
31) ph. c.c. in R.P.C.					
38) M-25 concrete qty. as					
per st. no. 26 TMB					
P-49 i.e. 34.40 m ³ @					
B. 8847.86/m ³ — B. 304366 =					
32) ph. drain filling					
39) behind A.H. retaining					
wall. qty. as per st.					
No. 27 TMB P-49					
i.e. 21.60 m ³ @ B.					
3278.24/m ³ — B. 70810 =					
33) ph. weep holes in					
40) culvert. qty. as per					
st. No. 28 TMB P-49					
i.e. 24 nos. @ B.					
103.40/each — B. 2482 =					
34) ph. 4 laying 8/m					
41) for bed. qty. as					
per st. no. 8 TMB.					
P-49 i.e. 32.40 m ³					
@ B. 3823.29/m ³ — B. 123875 =					
35) S.F. & placing HYSD					
42) bar reinforcement					
in cul. qty. as per					
st. No. 29 TMB P-49					
i.e. 2.69 MT @ B.					
77164.70/MT — B. 207573 =					

Continuation

C.O.B. 6836432 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F.A.	6836432
less below rate D.O. 27.					
as per agreement				OB. 1367 =	
				Rs. 68350652	
less prev. paid Amt.				OB 66,00,000 =	
				Net Rs. 2,35,0652	
R.D. 17.8.2020				AB	
J.E.				AB	
The work has been completed as per specification.					
R.D. 17.8.20				AB	
Material statement					
E/W				69.96 m ³ (Rs. 1.71/m ³)	
Bricks				4030 Nos (Rs. 5.267/each)	
R.D. 17.8.20				AB	

Continuation

Attested.

Am 94
18.8.20कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कावे प्रमोदरा, देलिवा