

Utter baluwa Jagir to Paschim baluwa Jagir.

Schedule XLV-Form No. 134

Agency:- Barun Kumar, Khagaria.

MMOSY.

R. W. D. WOOK &

DIVISION

KISHANGANJ-1

R. W. D. TERHAGACHH

SUB-DIVISION

Abstract

MEASUREMENT BOOK

1925

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of
 the measurements relating to each work.)

1) Construction of benchmark K-E.T.	
Qty = 1.0 Nos vide MB No - 1924	
P - No - 1.	
@ Rs:- 4695.42 / Nos -	Rs:- 4695 = 00
2) Construction of reference	
Pillars ——— S/I.	
Qty:- 3.0 Nos vide MB No - 1924	
P - No - 1	
@ Rs:- 2165.96 / Nos	Rs:- 6497 = 00
3) clearing and grubbing road	
land ——— S/I.	
Qty:- 0.53 hect, vide MB No - 1924	
P - 1.	
@ Rs:- 49,739.47 / hect,	Rs:- 26,361 = 00

C. O Rs!-37,553=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty:- 6 nos. vide MB-1924			P No	13	
@ Rs:- 5527.43 / nos,					Rs:- 33,164=00
(29) PIF of retro-reflectorised					
Cautionary, mandatory and					
informationary sign — E11.					
(900mm dia octagon)					
Qty:- 6 Nos vide MB-1924			P No	13	
@ Rs:- 10076.61 / nos					Rs:- 60,459=00
Total Rs:- 54,64,064=00					
0.06% below as per spec :- Rs (-) 3,278=00					
Total Rs:- 54,60,786=00					
Less previous payment Rs (-) (22,18,526 + 14,30,915)					
TMB. P No. (5+10)					
Total Rs:- 18,11,345=00					
Stamp 20/6/20- J-E					
Material statement					
① Soil					:- 137.17m ³
② coarse sand					:- 33.07m ³ @ 110.69/m ³
③ stone aggregate					:- 66.15m ³ @ 433.34/m ³
④ Emulsion SS-1					:- 2.083MT @ 43,672.5/T
⑤ Emulsion AS-1					:- 0.675 MT @ 41,974.5/T
⑥ Bitumen S-90					:- 4.68 MT @ 39,474.5/T
Continuation					
⑦ Stone aggregates					:- 66.51m ³ @ 374.53/m ³
(13.2 to 0.09mm)					

Stamp
20/6/20.