

Name work - RCC Bridge Near Utkarmit middle
School Basaha under Western Madhuban Basaha
Panchayat Block - Baspatti

Schedule XLV-Form No.-134
Length of Bridge - 3×18.75 m

ग्रामीण कार्य विभाग कार्य प्रमंडल पुपरी DIVISION

ग्रामीण कार्य विभाग कार्य अवर प्रमंडल बाजपट्टी SUB-DIVISION

MEASUREMENT BOOK

Agreement No - 75 (SBD)/2019-20

Name of Agency - S.B Engicon Pvt Ltd.

Sch, XLV-Form No. 134

ग्रामीण कार्य विभाग कार्य प्रमंडल **DIVISION**
पुपरी

ग्रामीण कार्य विभाग कार्य **SUB-DIVISION**
अवर प्रमंडल बाजपट्टी

Measurement Book

No. 2275

Name of Officer सहायक अभियंता

ग्रामीण कार्य विभाग कार्य अवर प्रमंडल
बाजपट्टी

Date of first entry _____

Date of last entry _____

Set on A/c Bill.

Name of Work - Construction of H.L Bridge
 Situation of work - Near Utkarmit middle
 Agency by which work is executed - School Basaha
 Date of measurement - Under western madhwa
 No. and date of agreement - Basaha Panchayat
 (These four lines should be repeated at the commencement of the measurements relating to each work) under Nabard

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Block - Baspatti					
N/Agency - S.B Engicon Pvt Ltd.					
Agreement No - 75(SGD)/2019-20					
Dt. of start - 27/02/2020.					
Dt. of comp - 26/01/2021					
Dt. of measurement - 21.3.20 to 28.4.20					

(1/2) providing and constructing temporary Island of 16.0 m dia for.

2 NOS — 1 = 2 NOS.

(2/4) construction of Embankment with approved material obtained.

Diver
 sion - $(2 \times 30 + 20) \text{ m} \times 7.50 \text{ m} \times 1.0 \text{ m} = 600.0 \text{ m}^3$
 600.0 m^3

(3/25) U.S.B. Unit - Const. of U bank
 (In diversion) -

$(2 \times 30 + 20) \text{ m} \times 5.50 \text{ m} \times 0.10 \text{ m} = 44.0 \text{ m}^3$
 44.0 m^3

after
 review
 5.03.20

VB

Continuation

RB
 28.3.20
 AB

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Record measurement					
Ex 3 rd on A/C Hill					
N/W- Const. of H/L Bridge Near Utkar					
mit middle School Basaha under					
western madhuban Basaha Pan-					
chayat					
N/Agency- S/B Ergicon Pvt Ltd.					
Agreement No- 75 (SBB)/2019-20					
Dt. of Start- 27/02/2020					
Dt. of comp- 26/08/2021					
Dt. of measurement-					

(1/3) RCC grade m-30 in				
Sub-Structure-madhu				
bar side-				
→ Return Wall- 2 Nos-				
$2 \times 3.82 \text{ m} \times 0.45 \text{ m} \times 3.60 \text{ m} = 13.064 \text{ m}^3$				
→ Abutment shaft- A side.				
$1 \times 8.45 \text{ m} \times 1.0 \text{ m} \times 3.60 \text{ m} = 30.42 \text{ m}^3$				
				43.484 m ³

(2/3) RCC grade m-30 in				
Sub-Structure				
* Pier Shaft- P ₁				
RCC portion $1 \times 7.25 \text{ m} \times 1.15 \text{ m} \times 4.40 \text{ m} = 36.685 \text{ m}^3$				
Semi circular $1 \times 3.143 \times 0.331 \times 4.40 \text{ m} = 4.577 \text{ m}^3$				
				41.262 m ³

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(3/3) RCC grade m-30 in					
Sub-Structure					
* Pier Shaft - P ₂					
Rec. Part - 1	1	7.25m	1.5m	4.40m	36.685 m ³
Semi Circular Part - 1	1	3.143	0.33m	4.40m	4.577 m ³
					41.262 m ³
Part	2	6.5m	1.5m	4.40m	26.550 m³
(4/3) RCC grade m-30 in					
Sub-Structure					
* Return wall - 2 nos School side					
	2	3.70m	0.50m	3.70m	13.69 m ³
* Abutment Shaft - A side					
	1	8.45m	1.0m	3.70m	31.265 m ³
					44.955 m ³
(5/3) RCC grade m-30 in					
Sub-Structure					
* Abutment Shaft Cap - A side					
	1	8.45m	1.0m	0.30m	2.535 m ³
					2.535 m ³
(6/3) RCC grade m-30 in					
Sub-Structure					
* Pier Shaft Cap - P ₁					
Rec. Part - 1	1	7.25m	1.25m	0.30m	2.718 m ³
Semi Circular part	1	3.143	0.391m	0.30m	0.368 m ³
					3.086 m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(7/9) Rcc grade m-30 in					
Sub-structure					
* Pier Shaft P ₂ side					
Rcc part -	1	7.25m	1.25m	0.30m	$= 2.718 m^3$
Semi circular part	1	3.143m	0.391m	0.30m	$= 0.368 m^3$
					$3.086 m^3$
(8/9) Rcc grade m-30 in					
Sub-structure					
* Abutment Shaft Cap. P ₂ side					
	1	8.45m	1.0m	0.30m	$= 2.535 m^3$
					$2.535 m^3$
(9/1) Earthwork in excavation for structure.					
* Guide wall.					
	1	31.50m	3.08m	1.25m	$= 167.359 m^3$
					$167.359 m^3$
(10/2) Brick Flat Soling in foundation & flooring					
* Guide wall.					
	1	31.50m	$\frac{3.08m + 2.25m}{2}$		$= 83.947 m^2$
					$83.947 m^2$
(11/3) Pcc grade m-15 in open foundation.					
	1	31.50m	$\frac{3.08m + 2.25m}{2}$	0.15m	$= 12.592 m^3$
					$12.592 m^3$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(12/4) Brick masonry work in Cement mortar (1:4)					
* (inside wall)					
$1 \times 31.50m \times \left(\frac{12.68m + 1.73m}{2} + \frac{1.85m + 0.90m}{2} \right) \div 2$					
$\times 1.50m = 84.572m^3$					
In Sub-structure					
$1 \times 31.50m \times \left(\frac{1.63m + 0.40m}{2} + \frac{0.80m + 0.40m}{2} \right) \div 2$					
$\times \frac{4.50m + 2.0m}{2} = 82.667m^3$					
<u>167.244m³</u>					

(13/1) Earthwork in excavation
for structure

* (inside wall)					
$1 \times 31.50m \times 2.85m \times 1.725m = 154.861m^3$					
<u>154.861m³</u>					

(14/2) Brick flat soling in
foundation & flooring

* (inside wall)					
$1 \times 31.50m \times \frac{3.08m + 2.25m}{2} = 83.947m^2$					
<u>83.947m²</u>					

(15/3) pcc grade m-15 in open
foundation.

* (inside wall)					
$1 \times 31.50m \times \frac{3.08m + 2.25m}{2} \times 0.15m = 12.592m^3$					
<u>12.592m³</u>					

Prepared by: (13/4/20)
15.6.20
Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(16/4) Brick masonry work					
in cement mortar (1:4)					
* Inside wall					
In foundation					
$1 \times 31.50 \text{ m} \times \left(\frac{2.68 \text{ m} + 1.23 \text{ m}}{2} + \frac{1.85 \text{ m} + 0.90 \text{ m}}{2} \right) \div 2$					
$\times 1.50 \text{ m} = 84.577 \text{ m}^3$					
In sub structure					
$1 \times 31.50 \text{ m} \times \left(\frac{1.63 \text{ m} + 0.623 \text{ m}}{2} + \frac{0.80 \text{ m} + 0.4 \text{ m}}{2} \right) \div 2$					
$\times \frac{3.50 \text{ m} + 2.0 \text{ m}}{2} = 75.868 \text{ m}^3$					
160.445 m^3					
(17/1) Earthwork in excavation					
for structure					
* Inside wall					
$1 \times 31.50 \text{ m} \times 2.85 \text{ m} \times 1.725 \text{ m} = 154.861 \text{ m}^3$					
154.861 m^3					
(18/2) Brick flat soling in foundation					
$1 \times 31.50 \text{ m} \times 3.08 + 2.25 \text{ m} = 83.942 \text{ m}^2$					
(18/3) pcc grade m. is in open					
foundation.					
* Inside wall					
$1 \times 31.50 \text{ m} \times \frac{3.08 \text{ m} + 2.25 \text{ m}}{2} \times 0.15 \text{ m} = 12.592 \text{ m}^3$					
12.592 m^3					
(19/4) Brick masonry work in					
cement mortar (1:4)					
* Inside wall.					
In foundation.					
$1 \times 31.50 \text{ m} \times \left(\frac{2.68 + 1.23 \text{ m}}{2} + \frac{1.85 + 0.90 \text{ m}}{2} \right) \div 2$					
$\times 1.50 \text{ m} = 84.577 \text{ m}^3$					

Continuation

c/o -

Scanned by CamScanner

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of cost for ^{3rd} item on A/C Bill					
Ref - vide TMS P-39 to 48					
and vide MS-2276 P-14 to 23					
Agency - S.B. Engicon Pvt Ltd.					
Agreement No. 75 (SBE)/2019-20					
Dt. of Start - 27/02/2020					
Dt. of comp - 26/8/2021					
Dt. of Entry -					
(1/1) E/W in excavation of foundation					
Qty (Pre) vide TMS P-39					
815.154 m ³ @ 125 = 24 / m ³ — P = 102090 = 00					
(2/2) providing and constructing temporary Island.					
Qty (Pre) vide TMS P-39					
2 Nos @ 291671 = 84 Each = 583344 = 00					
(3/4) Bored cast in situ m-35 grade RCC pile					
Qty (Pre) vide TMS P-39					
546.0 m @ 17205 = 60 / m = 93,94,258 = 00					
(4/5) RCC grade m-30 in pile cap - complete					

Continuation

70079692 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F. = 1	0079692 = m
Qty (Pr) vide TMB P-40					
432.20 m ³ @ 8.166 = 07/m ³					3529375 = m
(5/6) providing and laying of PCC m-15 levelling					
Qty (Pr) vide TMB P-40					
38.88 m ³ @ 6730 = 44/m ³					261680 = m
(6/7) providing Steel liner 10mm thick for cutbs.					
Qty (Pr) vide TMB P-40					
15.96 Ton @ 88284 = 16/Ton					1409015 = m
(7/8) S/A and placing un-coated HYSD bar reinforcement in foundation					
Qty (Pr) vide TMB P-40 ⁴¹					
102.25 MT @ 76952 = 83/MT					7868422 = m
(8/9) RCC grade m-30 in sub-structure					
43.484 m ³ Qty vide TMB P-43					
41.262 m ³ Qty vide TMB P-43					
41.262 m ³ Qty vide TMB P-44					
44.955 m ³ Qty vide TMB P-44					
2.535 m ³ Qty vide TMB P-44					
3.086 m ³ Qty vide TMB P-44					
3.086 m ³ Qty vide TMB P-45					
					23148189 = m

Continuation

40-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F — P	23'	48 189 = 20
2.535 m ³ qty vide TMB P. 45					
182.205 m ³ @ 427 = 68/m ³					= 1535.565 = 20
(9/10) S/F and placing HRSB					
Bar reinforcement in					
Sub-Structure					
7.266 MT qty (P. 41) vide TMB P. 41					
2.315 MT qty vide MB-2276 P-15					
0.436 MT qty vide MB-2276 P-16					
0.436 MT qty vide MB-2276 P-16					
2.315 MT qty vide MB-2276 P-17					
1.013 MT qty vide MB-2276 P-19					
0.492 MT qty vide MB-2276 P-20					
0.492 MT qty vide MB-2276 P-21					
1.013 MT qty vide MB-2276 P-23					
15.778 MT @ 77102 = 31/MT					= 1216520 = 20
(10/24) const. of Embankment					
with approved material					
qty (P. 41) vide TMB P. 41					
600.0 m ³ @ 187 = 51/m ³					= 112506 = 20
(11/25) C.S.B. Granular Sub-					
base by providing					
qty (P. 41) vide TMB P. 41					
44.0 m ³ @ 2216 = 96/m ³					= 97546 = 20

2 26,10,326 = 20

Continuation

40-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.C.	2.61	10.326 =
(12/1) Earthwork in excavation for structure (inside wall)					
167.359 m ³ @ 45 wide TMB P-45					
154.861 m ³ @ 45 wide TMB P-46					
154.861 m ³ @ 45 wide TMB P-47					
477.081 m ³ @ 125 = 24/m ³ =					59750 =
(13/2) Brick Flat Soling in foundation (inside wall).					
83.947 m ² @ 45 wide TMB P-45					
83.947 m ² @ 45 wide TMB P-46					
83.947 m ² @ 45 wide TMB P-47					
251.841 m ² @ 289 = 53/m ² =					72916 =
(14/3) pcc grade m/s in foundation (inside wall)					
12.552 m ³ @ 45 wide TMB P-45					
12.552 m ³ @ 45 wide TMB P-46					
12.552 m ³ @ 45 wide TMB P-47					
37.776 m ³ @ 6484 = 44/m ³ =					244956 =
(15/4) Brick masonry work in cement mortar (1:4) (inside wall)-					

2.6483,948 =

Continuation

material statement

i) Stone chips - $197.98 m^3$

ii) coarse sand - $216.14 m^3$

iii) Bricks - 252126 Nos.

~~CHD~~
~~20-6-20~~
~~AD~~

~~From~~
~~20-6-20~~