

प्रमाणित किया जाता है कि इस मापीयुक्त में
शरीर द्वारा दिये हुए कुल 100 (एक सौ)
पन्ने हैं, जिनमें M.M.G.S.Y. के अन्तर्गत T05
से आलाडाही पत्र का मापी लेने हेतु श्री
ददन प्रसाद सिंह, सहायक अभियन्ता
कार्य अवर प्रमंडल - मोहनिया के नाम
पर निर्गत किया जाता है।


कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमंडल मोहनिया
5/12/19

Sch. XLV - Form No. 134

M.M.G.S.Y.

Executive Engineer DIVISION

N.W.D. Work Division, Mohania

कार्य अवर प्रमंडल - मोहनिया SUB-DIVISION

कार्य का नाम - T05 से आलाडाही
सहायक अभियन्ता - श्री ददन प्रसाद सिंह
कार्य अवर प्रमंडल - मोहनिया
सेवेदक का नाम - विहार इन्फ्रास्ट्रक्चर

Measurement Book

No. 381
19-20

Name of officer _____

Date of first entry _____

Date of last entry _____

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Record entry				
Name of Work — Construction of road from Ras to Alwadahi					
Agency — Bihar engtech					
Vill + P.O — Bhagkhan					
Appr. No — SBD 31/2019-20					
D.O. A	—	10/10/2019			
D.O. C	—	09/10/2020			
① Providing & Fixing of Working benchmark Pillar & reference					
Pillar comp. parts —					1.50 Km
② Cleaning & grubbing road					
Land etc. comp. parts					
2 x 20	30.00	2.50		3000.00m ²	
10	30.00	1.00		300.00m ²	
2 x 17	30.00	1.75		1785.00m ²	
2 x 20.00	1.75			70.00m ²	
				5155.00m ²	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B/fc Rs	94,59,363.00
(23) P.V. & laying of Retro-reflective traffic sign					
Qty vide TMA Pg-49, item-10					
(i) 600mm equilateral triangle					
3.00 No					
@ 3894.48/No Rs					11,683.00
(ii) 600mm circular					
3.00 No					
@ 5303.53/No Rs					15,911.00
(iii) 800mm x 600mm Rectangular					
3.00 No					
@ 7489.22/No Rs					22,468.00
(iv) 600mm x 450mm Rectangular					
3.00 No					
@ 5159.20/No Rs					15,478.00
(24) P.V. & laying of hot applied thermoplastic compound with reflectorizing glass beads etc comp. at P.V. T.S.					
Qty vide TMA item-11 Pg-49-50					
240.00 m ²					
@ 850.92/m ² Rs					204,223.00
				B/fc Rs	97,29,130.00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				R/A Rs	9329120.00
Qty vide emp. Hem-11(1) Pg. 50					
55.80 m ²					
@ 953.99/m ² Rs					53233.00
25 P/v & fixing maintenance board.					
1.00 No					
@ 10182.49/No Rs					10,182.00
				Rs	93,92,545.00
Less 12% below at project - JRS					93,92,54.00
Less Previous paid amount (JRS)					77,57,871.00
Payable amount				Rs	10,55,420.00
NP 08/08/20 JE				8/8/20 AO	

Continuation