

कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमंडल,
मुजफ्फरपुर पूर्वी-1

दिनांक 19.08.2020

पत्रांक 1596.845

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग, कार्य प्रमंडल,
मुजफ्फरपुर पूर्वी-1

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव
बिहार ग्रामीण पथ विकास अभिकरण,
बिहार पटना।


विषय: नई अनुरक्षण नीति 2018 शीर्ष 3054 अंतर्गत वित्तीय वर्ष 2020-21 में व्यय हेतु आवंटन की मांग।

महाशय,

उपर्युक्त विषयक प्रासंगिक पत्र के आलोक में नई अनुरक्षण नीति 2018 शीर्ष 3054 अंतर्गत वित्तीय वर्ष 2020-21 में व्यय हेतु संलग्न विवरणी के अनुसार **21.82148** (इक्कीस लाख बेरासी हजार एक सौ अड़तालिस) रुपये का आवंटन उपलब्ध कराने की कृपा की जाये ताकि किये गये कार्यों का भुगतान किया जा सके।

अनुलग्नक:- यथोक्त।

विश्वासभाजन


18.8.20
कार्यपालक अभियंता,
ग्रामीण कार्य विभाग, कार्य प्रमंडल,
मुजफ्फरपुर पूर्वी-1

Requisition Format for Scheme Head - MR (3054) Under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Name of Works Division :- Muzaffarpur East-I

S.N.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Administrative Approval (AA)		Agreement Amount (in Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (in Lakh)	Up-to-date expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
					Length (in Km)	Amount (in Lakh)	Initial Rectification with Surface Renewal (in Lakh)	5 Year Routine Maintenance (in Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1		Saraiya Motipur Rd. - Rupali Bazar	NEA220002285	2179/06.07.2019	2.600	85.8677	47.55693	21.76906	80/NEW MBD/2019-2023.11.19	22.10.2020	15.05.2020	2407.000	25mm	5.03	42.00000	42.00000	1.24795	Work Completed
2	RM/MU/MUZ/19/0011	Raghuathpur Transformer chowk to Rupauli	NEA220002293	2179/06.07.2019	2.660	84.4360	45.73545	22.50666	80/MBD/2019-2023.11.2019	22.08.2020	27.01.2020	2305.810	27mm	5.02	44.50000	43.67135	0.14804	Work Completed
3		Improvement of Devria PWD Road (Near Khaira Village) to Gahilo Village Road.	31507201007	2179/06.07.2019	1.700	58.3980	32.98791	14.29796	80/MBD/2019-2023.11.2019	22.08.2020	28.06.2020	1805.00	25mm	5.10	30.00000	29.73873	3.16561	Work Completed
4	RM/MU/MUZ/19/0018	NH 28 culvert to Barmatpur	NEA220002690	2179/06.07.2019	2.30	68.625	36.71886	18.90191	60/MBD/2019-2024.10.19	13.07.2020	07.02.2020	2110.64	25mm	5.10	35.20	35.20	0.86759	Work Completed
5		NH 28 Durga Mandir to Bangra Bazid via Sherpur majhailia path	NEA220002688	2179/06.07.2019	1.90	93.282	31.61234	15.65400	60/MBD/2019-2024.10.19	13.07.2020	11.02.2020	2186.48	25mm	5.02	29.00	29.00	2.89262	Work Completed
6	RM/MU/MUZ/19/0010	Gijaspakki Sadak se Gijas mishr toli janewali sadak ke pakkikaran kary	31507301009	2179/06.07.2019	2.450	83.7620	44.18042	20.75297	59/MBD/2019-2025.10.19	14.07.2020	07.02.2020	1997.020	25mm	5.05	42.80	42.80	0.67612	Work Completed

[illegible]

**Executive Engineer
RWD Works Division
Muzaffarpur East-1**

(2)
Recorder by

1

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Maintenance of					
Road under New maintain-					
-ance Policy 2018 Paduge					
No. MR- 4/19-20/Maint for pur Ent.					
-1/19					
Sraija and Tipur Road					
to Rupali Bajar.					
Agg No. SD/New MBP/19-20					
Date of Comm: 20.12.19					
Date of Completion: 19.12.20					
Item 1/ clearing & grubbing Road and					
side					
$2 \times 76 \times 30.00 \times 1.00 / 10000 = 0.46$					
$2 \times 1 \times 20.00 \times 1.00 / 10000 = 0.004$					
Total 0.464					
Item 2/ Construction of granular					
sub base by Item GSB-II					
$10 \times 1.50 \times 0.75 \times 0.10 = 1.13 \text{ m}^3$					
$50 \times 1.00 \times 0.90 \times 0.10 = 4.50 \text{ m}^3$					
$10 \times 3.00 \times 2.50 \times 0.10 = 7.50 \text{ m}^3$					
$7 \times 2.25 \times 1.50 \times 0.10 = 2.36 \text{ m}^3$					
Total = 15.49					

Continuation

Scanned by CamScanner