

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
IS+ on H/c bill					
Name of work - con' of road					
from Khaleshpur M.M.G.S.Y					
path to Chaurmukha to					
Hathisar Chamar tali					
(M.M.G.S.Y) con.					
Agcy - Sri Sampat P. Yadav					
Agreement No -					
Agreement value - 36,79,437/-					
Date of Start - 16-7-19					
Date of Completion - 15/6/20					
① clearing & Gravelly - d/c					
$2 \times 20 \times 35 \times 3.5 = 4900 \div 10,000$					
$= .49 \text{ mt}$					
② Box cutty - d/c					
(P.C.C)					
$2 \times 16 \times 15 \text{ M} \times .375 \times .100 = 18.0 \text{ M}^3$					
$2 \times 5 \text{ M} \times .375 \times .100 = .375$					
(B.T)					
$2 \times 18 \times 25 \text{ M} \times .525 \times .100 = 47.25$					
$2 \times 5 \text{ M} \times .525 \times .100 = .525$					
Continuation					$T = 66.15 \text{ M}^3$

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑧ cut pavement M-20 - d-b					
9x25x3.75x.160 =					135.0 M ³
1x20x3.75x.160 =					12.0 M ³
				T=	147.0 M ³

⑨ Broadly Informing very basal
- d-b

$$1 \times 3 = 3 \text{ M}$$

⑩ shoulder - d-b
2x20x25x.813x.300 = 121.8 M³

11/6/20
4

11/6/20
AR

Abstract of cost

① clearing & Grubbing -
all complete job

Q/V.P(1) .49 M³

unit - .42 M³

B) 49809.13 / M³ - P) 20920

② Box cutting - all
complete job

Q/V.P(1) 66.15 M³

B) 82.01 / M³ - P) 5425

C.O. 26345

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(3)				B.F	2152
cons of Embankt. - all					
complete job					
Qty of V.P (2) Mark (a)					
298.08 M ³					
B) 187.51 / M ³					55893.
(11) Qty V.P (2) Mark (b)					
364.32 M ³					
B) 183.17 / M ³					66732.
(4) cons of Shoulder - all					
complete job					
Qty V.P (4) 121.8 M ³					
B) 224.95 / M ³					27399.
(5) cons of G.S B - all					
complete job					
Qty V.P (3) 269.575 M ³					
Limit of - 262.76 M ³					
B) 3382.88 / M ³					888886.
(6) cons of Gravel - 3 - all					
complete job					
Qty V.P (3) 126.562 M ³					
B) 4273.39 / M ³					540849.

Continuation C.O. 1606104 =

6
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F.	
⑦ con's of G.S. B - all complete job.					
Qty. V.P (3)				37.775 m ³	
Unit Qty - 34.91 m ³					
B) 3382.88 / m ³					118096 =
⑧ con's of W.B.M 21-3 - all complete job					
Qty. V.P (3)				68.906 m ³	
B) 4273.39 / m ³					294462 =

⑨ Paving c/c/pavement - all complete job					
Qty. V.P (4)				147.0 m ³	
B) 8387.53 / m ³					1232967 =
⑩ Paving Subsoil sign board - all complete job					
Qty. V.P (4)				3 m	
B) 9690.91 / Ead					29073 =
					T = 3280702 =
10.4 below c/c					328070 =
					T/L B) 2952632 =

28/10/20
 28/10/20
 Continuation
 10.07.20
 20/07/20