

Name of Work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement
 of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st RIA BILL					
Name of work —					
Construction					
of mm masy Rd					
Lo. 37 to Nahariya					
Tola.					
Head - mm masy.					
Agency — Sunman					
Tiwari					
Agree. No — 73/2021-29					
Agree. value —					
Rs 2,19,27,952/-					
@ 0.01 % below					
Date of w-o fact					
10-06-2020					
Time required —					
09-06-2021					
Length — 2350.00 m.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Construction of R.M.					
Thickness of filter					= 2.00 m
② Cost of materials					
Filter / Bagging - 8/-					
					= 2.00 m ²
③ Cleaning & Grubbing					
land land - 8/-					
					$20 \times 200 = 1.50 \text{ (m)}^2 = 6000 \text{ m}^2$
					8-0.60 Hq.
④ Construction of embankments with different portion					
Top 10x10x0.30					
- 30x10x0.30 (20 x 19.8 m) = 198 m ³					
Bottom 10x10x0.30 = 30 m ³					
10x10x0.30 (20 x 19.8 m)					
- 30x10x0.30 (20 x 19.8 m) = 811.25 m ³					
20x10x0.30 (20 x 19.8 m)					
- 30x10x0.30 (20 x 19.8 m) = 1080 m ³					
10x10x0.30 (20 x 19.8 m)					
- 30x10x0.30 (20 x 19.8 m) = 2148.25 m ³					

Construction C = 4278/-

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					$B.F = 4278.00 \text{ m}^3$
					$13 \times 30 \times \left(\frac{6.00 + 8.50}{2} \times 0.90 \right)$
					$- (3.00 + \frac{4.00 + 8.50}{2})$
					$(\text{cm}) = 1862.25$
					$\overline{T} = 6140.25 \text{ m}^3$
					Say to
					limit = 3505.00 m^3
					<u>Agreement given -</u>
(i)	Const of embankment with approach road				
					Lead up to 1000 m.
					$\overline{=} 728.12 \text{ m}^3$
(ii)	Subgrade lead up to crown				$= 3947.50 \text{ m}^3$
(iii)	Const of embankment lead up to 100m				$= 1698.94$
					$\overline{T} = 6374.56 \text{ m}^3$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>work done qty.</u>					
(A) Const. of embankment					
Land upto 1000 m.					
qty = $\frac{3505 \text{ m}}{6374.58} \times 728.12$					
					$= 400.35 \text{ m}^3$
(B) Const. of sub grade					
Land upto 1000 m					
qty = $\frac{3505 \text{ m}}{6374.58} \times 3947.50$					
					$= 2170.50 \text{ m}^3$
(C) Const. of embank- ment level up to 100 m.					
qty = $\frac{3505}{6374.58} \times 1678.94$					
					$= 934.15 \text{ m}^3$
(D) Excavation of road ways					
In soil cut — to					
for DT: $1.5 \times 30 \times 2 \times 0.525 \times 0.10 = 47.25 \text{ m}^3$					
PCC path: $21 \times 30 \times 2 \times 0.375 \times 0.10 = 47.25 \text{ m}^3$					
" $1 \times 20 \times 2 \times 0.375 \times 0.10 = 1.50 \text{ m}^3$					
Existing PCC width: $5 \times 30 \times 2 \times 0.375 \times 0.175 = 19.09 \text{ m}^3$					
					$T_0 = 115.69 \text{ m}^3$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				$\Sigma = 115 \cdot 69 \text{ m}^3$	
				$1 \times 25 \times 2 \times 0.375 \times 0.175 = 3.28$	
					$T = 118 \cdot 97 \text{ m}^3$
(6)					
					Construction of
					G-S-B-90° L material
					and E all — 50.
widening Existing					
PCC Part -				$2 \times 5 \times 30 \times 0.375 \times 0.10 = 11.25 \text{ m}^3$	
				(S.V)	
				$2 \times 1 \times 25 \times 0.375 \times 0.10 = 1.88$	
PCC Part -				$2 \times 4 \times 30 \times 0.375 \times 0.10 = 9.00$	
Sabj -				$2 \times 4 \times 30 \times 0.375 \times 0.10 = 9.00$	
"				$2 \times 2 \times 30 \times 0.375 \times 0.10 = 9.00$	
				$2 \times 4 \times 30 \times 0.375 \times 0.10 = 9.00$	
				$2 \times 4 \times 30 \times 0.525 \times 0.10 = 12.60$	
				$2 \times 3 \times 30 \times 0.525 \times 0.10 = 9.45$	
				$2 \times 4 \times 30 \times 0.525 \times 0.10 = 12.60$	
				$2 \times 4 \times 30 \times 0.525 \times 0.10 = 12.60$	
overlays				$4 \times 30 \times 4.05 \times 0.10 = 48.60$	
OT				$3 \times 30 \times 4.05 \times 0.10 = 36.45$	
				$4 \times 30 \times 4.05 \times 0.10 = 48.60$	
				$4 \times 30 \times 4.05 \times 0.10 = 48.60$	
B.T				$4 \times 30 \times 4.05 \times 0.20 = 97.20$	
concrete				$4 \times 30 \times 4.05 \times 0.20 = 97.20$	
				$2 \times 30 \times 4.05 \times 0.20 = 48.60$	
Earth -				$3 \times 30 \times 3.75 \times 0.10 = 22.50$	
PCC -				$1 \times 30 \times 3.25 \times 0.10 = 11.25$	
				C.V	

Continuation C = 541.88

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					$B-F = 54 \text{ m}^3$
					$1 \times 10 \times 3.75 \times 0.10 \text{ m}^3 = 3.75$
Add. 8% extra for irrigation losses, etc.					$1 \times 10 \times 3.75 \times 0.10 \times 8 = 26.40$
					$\text{Total area} = 26.40 \text{ m}^3$
					$T = 572.03 \text{ m}^3$
(7) Pour. & laying W.O.M gr III and dry cable — 0.06. Brick per cordenately. $2 \times 5 \times 30 \times 0.325 \times 0.075 = 8.44 \text{ m}^3$					
					$2 \times 1 \times 25 \times 0.375 \times 0.075 = 1.41$
					$3 \times 30 \times 3.75 \times 0.075 = 25.31$
					$1 \times 30 \times 3.75 \times 0.075 = 8.44$
					$T = 43.60 \text{ m}^3$
(8) Pour. & fixing masonry sign board — EIF = 3 m.					
(9) Pour. & laying 300 mm D.R. M.P. for irrigation purpose — EIF $3 \times 3 \times 2.50 \text{ m}^3 = 37.50 \text{ m}^3$					
Waste					Ch
	4.8.20				6.8.20
OB					J.E.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
<u>① Cost of reference</u>					
1 Working B.M - B.M					
qty Paise No. ②					
= 2.00 km.					
Cost 12926.72 / km = Rs 257853.00					
<u>② Cost of reference</u>					
Pillar/bungee - B.M					
qty P. ②					
= 2.00 km					
Cost 15713.44 / km = Rs 30427.00					
<u>③ Clearing & grubbing</u>					
wood land - B.M					
qty P. ②					
= 0.60 Ha.					
Cost 51133.76 / Ha = Rs 30,680					
<u>④ Cost of embankment</u>					
Lead up. to river - B.M					
qty width 10m. ④(A)					
Work done qty.					
= 400.35 m ³					
Cost 174.94 / m ³					
= Rs 70037.00					
<u>Cost = Rs 156997.00</u>					
Continuation					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					$\text{Rs } 156,997.0$
(5)	Const. of embankment				
	Sub grade & earth				
	Shoulder level upto				
	london. — 6/12				
	qty P. (7) (B)				
	= 2170.50 m ²				
	$\text{Rs } 176.58 / \text{m}^2$				
					$\text{Rs } 383,267.0$
(6)	Const. of embankment				
	level upto 100 m				
	all cut off obs.				
	qty P. (7) (C)				
	= 934.15 m ³				
	$\text{Rs } 58.70 / \text{m}^3$				$\text{Rs } 54835.0$
(7)	Bencarding of road				
	ways — 12/12				
	qty P. (5)				
	= 118.97 m ³				
	$\text{Rs } 74.16 / \text{m}^3$				$\text{Rs } 5823.0$
(8)	Const. of G-S-R - gr I				
	metred — 13/10				
	qty P. (6)				
	= 572.03 m ³				
	$\text{Rs } 4377.77 / \text{m}^3$				$\text{Rs } 25,03,987.0$

Continuation
Rs 31,049.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					$B.F = Rs 3104909.00$
(9) <u>Prin. & laying cost</u>					
to					
III					
Qty P. (6)					
= 43.60 m ³					
(10) <u>Rs 5395.89 / m³</u>					
					$= Rs 235261.00$
(11) <u>Providing fixing</u>					
23 mm easy sign board					
2 m					
Qty P. (6)					
= 3					
(12) <u>Rs 11973.24 / m²</u>					
					$= Rs 35920.00$
(13) <u>floor & laying 70 mm.</u>					
29 dia R.c. flume 1000					
NP 3 for irrigation purpose					
Qty P. (6)					
= 37.50 m					
(14) <u>Rs 960.43 / m</u> \rightarrow <u>Rs 36016.00</u>					
					$T = Rs 3412106.00$
Less @ 0.01 %					
below					$\rightarrow 34100$
					$T = Rs 3411765.00$
All G.S.T @ 12%					$\rightarrow 409412.00$
Add. Cess @ 1%					<u>Continuation</u> $\rightarrow 34118.00$
					$T = 3855295.00$

