

MASTER TRIKRA ROAD TO VIKASH
NAGAR (BLOCK-KHARSI)

Measurement Book

Schedule XLV-Form No. 134

626

कार्यपालक अभियंता
ग्रंकांवि० (कार्य) प्रमंडल

DIVISION

अवल

SUB-DIVISION

कार्यपालक अभियंता
ग्रंकांवि० (कार्य) प्रमंडल
अवल

प्रमाणित किया जाता है की इस मापी
पुस्त में कुल 100 पन्ने मशीन मुद्रित
है जो की ठाकुर पवन सिंह सहायक
अधिकांश धर्म और प्रमाण अस्वीकृत करपी
के नाम से निर्धारित किया जाता है।

कार्यपालक अभियंता
ग्रामकांवि०(कार्य) प्रमंडल
Laxmi अरवल
16-04-2020

Sch, XLV-Form No. 134

DIVISION

SUB-DIVISION

Measurement Book

No. 626

Name of Officer

Date of first entry

Date of last entry

1

Name of Work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement
 of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:-	Gayibuz Tirra				
Road to	Vikash Nagar.				
Agency:-	Amritraj Construction,				
	Shantikunj, Brahmasthan.				
	NH-83 Patna.				
Agro. No:-	66/SBD/MMGsy/2019-20				
Date Commencement:-	13/01/20				
Date of Completion:-	12/01/21				

1)	Plu & fixing of working bench mark - do - do -				
	Qty = 1.00 No				
2)	Plu & fixing of Reference pillar - do - do -				
	Qty = 5.00 Nos.				
3)	clearing & grubbing of Road land - do - do -				
1 x 1260	x 3.50	= 4410.00 m ²			
	In Hect.				
	$\frac{4410}{10000} = 0.441 \text{ Hect}$				

Continuation

Particulars	No.	L.	B.	D.	Contents of area
<u>ABSTRACT OF COST</u>					
1/ Const of working bench					
mark - do - do - VTMBP-1					
1.00 No @ 2735.75/each					Rs 2735.00
2/ Plu 8 fixing reference pillar					
- do - do - VTMBP-1					
5.00 Nos @ Rs 1205.03/each					Rs 2525.200
3/ Clearing & grubbing of					
Road land - do - do -					
VTMBP-1					
0.44 Hact @ Rs 49737.97/Hact					Rs 21935.00
4/ Const. of embankment -					
- do - do - 1000 m lead - do -					
VTMBP(4)					
1695.192 m ³ @ Rs 187.23/m ³					Rs 317391.200
5/ 100 m lead - do - do -					
VTMBP-4					
3955.448 m ³ @ Rs 142.39/m ³					Rs 5,63,216.00
6/ Const. of subgrade - do -					
do - VTMBP(5)					
894.60 m ³ @ Rs 189.11/m ³					Rs 1,69,175.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
$\frac{7}{7}$ Const of granular sub-base					
- do - do - VTM BP-5					
1030.81 m ³ @ R 2393.87/m ³ R 2416075200					
$\frac{8}{8}$ Plv. laying Sep. & Compacting					
WBM III - do - do -					
VTMBP-5					
357.92 m ³ @ R 3149.09/m ³ R 1127099200					
$\frac{9}{14}$ Plv & fixing typical					
MM City Informatory Sign -					
- do - VTM BP-5					
2.00 No. @ R 9929.45/each R 19859200					
$\frac{10}{20}$ E/W excavation for foundation					
- do do - VTM BP-2					
55.89 m ³ @ R 261.96/m ³ R 14638200					
$\frac{11}{21}$ Type-B first class bedder					
- do - do - VTM BP-2					
6.39 m ³ @ R 450.68/m ³ R 2880200					
$\frac{12}{23}$ Head wall in brick masonry					
- do - do -					
36.51 m ³ VTM BP-2					
5.55 m ³ VTM BP-2					
42.06 m ³ @ R 5610.82/m ³ R 235991200					
$\frac{13}{24}$ Plv & laying RCC MP2					
Pile - do - do - VTM BP-2					
22.50 m @ R 3059.09/m R 68828200					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Material statement</u>					
Elw -	6545.24	m ³			
G.S.B					
53-26.5 mm	436.54	m ³	@ 362.57/m ³		
6.5-4.75 mm	561.28	m ³	@ 404.62/m ³		
36 mm & below	249.95	m ³	@ 140.08/m ³		
WBM III Metal	433.08	m ³	@ 362.57/m ³		
Stone dust	85.90	m ³	@ 248.50/m ³		
Sand	2.33	m ³	@ ^{110.69} 248.50 /m ³		
Aggregate					
40 mm	2.33	m ³	@ 345.24/m ³		
20 mm	1.17	m ³	@ 406.33 /m ³		
10 mm	0.38	m ³	@ 520.42/m ³		
Bricks	21030 Nos	@ R 4.98/each			
21/6/20 JG 21/6/20 A.E					

21/6/20
JG

21/6/20
A.E