

MRAM PMGSY TO MRAM DASCHY
TOLA

Head - mmhsy (sc)

Schedule XLV-Form No. 134

खिास :- 12/10/2020

Quwraon DIVISION

Mawanaon

SUB-DIVISION

Start Date :- 17-3-2020

Entered date of completion - 16-12-2020

Measurement Book

1157

CBAS - 491- 33,13,372=00

S yr. Maint :- 1,20,998=0

Sanction NO -

120200807015482

Dated: - 07/08/2020

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

2nd on A/c bill

M/W: - Const² of road from Wran
PMGSY to Wran Paschim Tola
Under MMGSY (GEN)

Agency: - Sri Shrijee Yadav.

Agreement No: - 31 SBP/2019-20

Agreement Amount: - 34.34370

Const² Cost: - 33.13372

Maintenance Cost: - 1.20998

Date of starting: - 17.03.2020

Date of completion as

per agreement: - 16.12.2020

Date of Measurement: - 12.08.2020

Further Measurement: - Nil

~~12/08/2020~~

~~12/08/2020~~

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					3,11,861=00
④ Const ⁿ of Gse by provi. ding well graded galeis - fill loop					
139.53 m ³ P-⑦					
@ Rs 265.40/m ³					Rs 3,70,089=00
⑤ P/L spreading and compacting WBM Gr-3 - fill loop					
142.0 m ³ P-⑦					
@ Rs 3880.17/m ³					Rs 5,50,984=00

⑥ P/E of Typical MMSY 2 nd floor Slab with log. - fill loop					
2.0 Nos P-⑦					
@ Rs 9383.71/m ²					Rs 18,767=00
					Rs 12,54,701=00
less 10% below as per agreement					Rs 1,25,170=00
					Rs 11,26,531=00
Add 12% GST					Rs 1,35,184=00
Add 1% labour less					Rs 11,265=00
Previous balance upto list A & B 11					Rs 12,72,980=00
					Rs 5,09,793=00
Continuation					Rs 7,13,247=00

N/A 12/18/2020
 J.E. C.E. 12/18/2020
 12/18/2020 A.E.