

monocyclic (4e)

आर्थिक कार्य प्रशासक ग्रंथालय
DIVISION

MEASUREMENT BOOK

2281

Sch. XLV-Form No. 134

बेसमीन कार्या विभाग कार्या प्रमंडल पूर्ण
कार्या अवर प्रमंडल नज्द

DIVISION

SUB-DIVISION

Measurement Book

No. 2281

Name of officer श्री रामकुमार सव्याथी

सहायक अभियंता कार्या अवर प्रमंडल नज्द

Date of first entry _____

Date of last entry _____

INDEX

PAGE

प्रमाणित किया जाता है कि इस भाषा पुस्तक में
मुद्रित कुल रुक (100) सौ पन्ने अंकित हैं।
जो श्री रामकुमार सत्याधी, सहायक अभियंता
के नाम काम कर प्रमंडल नातपुर के
विश्व निर्वात किया जाता है।

Executive Engineer

R.W.D. Work Div. Pupri

6.5.20

1st On A/c Bill

1

Name of work -

Situation of work -

Situation of work -
Agency by which work is executed -
Measurement -

Agency by which we
Date of measurement -
Date of agreement

No. and date of agreement.

Date of measurement	
No. and date of agreement.	
(These four lines should be repeated at the commencement of the measurements relating to each work.)	
Details of actual measurement	Contents

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
N/W! - Construction of road				
2 CD works with maintenance for Brahman to Amolher talu under Musy				
N/Agency! - Shree Awadh Mittela Construction Pvt Ltd				
baru raj, motipur, muzafferpur.				
Agreement no - 25 SBO of 2020-21				
Date of Commence! - 06-05-20				
Date of Completion! - 5-02-21				
<u>RECORD MEASUREMENT</u>				
(1/1) P/v & Fixing of working benchmark				
(a) working benchmark Pillar				
Qty = 1 Km				
(b) Reference Pillar				
Qty = 1 Km				
(2/2) clearing & grubbing Road land etc.				

Continuation

2nd on A/c Bill

16

Sch. XLV-Form No. 134

[illegible]

Continuation

17

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Qty = 1 Km				
@ ₹ 2017 = 33/Km					₹ 2018 = 0
(2/2) Clearing & grubbing					
Road land etc.					
Qty (Prev) vide TMBP-12					
Qty = 0.7 Hq					
@ ₹ 49733 = 47/Hq					₹ 34818 = 0
(3/3) Construction of embankment					
with material obtained from borrow pit etc.					
(a) Lead 1000 m					
Qty (Prev) vide TMBP-12					
Qty = 568.0 m ³					
@ ₹ 187251/m ³					₹ 106656 = 0
(b) Lead 100 m					
Qty (Prev) vide TMBP-12/13					
Qty = 811.35 m ³					
@ ₹ 142262/m ³					₹ 115715 = 00
(4/4) Consn. of subgrade & earthen shoulder etc.					
Qty (Prev) vide TMBP-73					
Qty = 1237.5 m ³					
@ ₹ 189239/m ³					₹ 234370 = 00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5/5410) Construction, Unimular					
Sub base by providing					
well graded material					
Qty (prev) vide TMB P-13					
Qty = 603.05 m ³					
@ ₹ 2616 = 86/m ³					₹ 1578097
(6/6411) P/v, laying, spreading					
& Compacting of WBM-13					
Qty (prev) vide TMB P-13					
Qty = 1412.63 m ³					
@ ₹ 3187 = 17/m ³					₹ 45450620
(7/12) Constn of un-reinforced					
Plain cement concrete					
Pavement etc.					
Qty (prev) vide TMB P-13/14					
@ ₹ 142 = 62 Qty = 303.34 m ³					
@ ₹ 7358 = 72/m ³					₹ 241419800
(8) P/v & Fixing of typical					
manhole & Informatory Sign					
board etc.					
Qty (prev) vide TMB P-14					
Qty = 4 No.					

Continuation

Scanned by CamScanner