

श्री गौरी शंकर उपाध्याय

भदौगौर फ्याग - चन्देरा एण्ड से हरिकान शिवा

Schedule XLV - Form No. 13A;

MM65Y - Head
(General)
वि० नं० १६, ११

BIHAR P. W. D.

अथ DIVISION

चिह्न SUB-DIVISION

MEASUREMENT BOOK

1455

सि० नं० - गौरी शंकर उपाध्याय

प्रमाणित किया जाता है कि इस भाग
उत्पत्ति के भूगोल द्वारा छुड़ित 100 (एक सौ)
पत्तों की जिले की भाला नापराय संविदा
संख्या 1/2 अतिरिक्त, शासकीय कार्य विभाग कार्य
क्रमांक 2705/10 (10/10) के नाम से निर्गत
किया जाता है


कार्यपालक अधीक्षक
प्रादेशीय कार्य विभाग
प्रमाणित, बक्सर
13/3/78

Schedule XLV - Form No. 134.

9/9/78 DIVISION.

चित्तौड़ DISTRICT.

MEASUREMENT BOOK. 1455

811269

Sri Bhola Nath Rai (A.E.)

Date of first entry

Date of last entry

निर्धारित गतियों के अनुसार।

Name of work - 1
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	

Station A/C Bld

Name of Work - Court of Sri Mahavir
 Pathan Chander Road to Harjan Tola
 Indir MM & SY (Govt)

Agency is Sri Gauri Shankar Upadhyay

Agreement No. To SBD of 2019-20

Date of Work Order - 14.03.2020

Time of Completion - 12 months (13.03.2021)

Rate Quoted - 10% Below as per Agreement

Agreement Cost Est. Rs. 69,33,925.00

Agreement Maint. Cost Rs. 2,93,603.00

Total Cost Rs. 72,27,528/-

Items of Work

① Clearing and grubbing road land
 including uprooting wild vegetation,
 grass bushes, shrubs, trees etc.
 to 3.2m x 6.5m = 6708.00 m²
 = 0.67 Hect.

② Removal of all types of kum pipes
 and dismantling of masonry work
 3 x 7.50m = 22.50 RM.

③ Const. of embankment with approved
 material obtained from borrow pit
 with a lift upto 1.5m and a lead upto 10m
 2 x 31 x 30.00m x 1.50m x 0.30m = 837.00 m³
 2 x 28.00m x 1.50m x 0.30m = 25.20 m³
 2 x 12.00m x 1.50m x 0.30m = 10.80 m³

Continuation

873.00 m

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
				81'	29,56,229=
(13) Brick masonry work with C.M. (1:3) in substructure of C.D. vide T.M.B. Page No. 4.					
Qty. 80.16 m ³ @ Rs. 6964 = 11/m ³ = Rs. 5,58,243=					
(14) Bonding and layer R.C.C. NB 1000 mm H.P. in substructure for 3.00 Nos of C.D. structures. vide T.M.B. Page No. 4.					
Qty. 22.50 RM @ Rs. 4187 = 86 RM = Rs. 94,227=					
(15) Plaster/planking with C.M. (1:3) on brick masonry work in substructure vide T.M.B. Page No. 4.					
Qty. 96.12 m ² @ Rs. 63 = 84/m ² = Rs. 6136=					
(16) Back filling in foundation trenches for 3.00 Nos. of H.P.C. structure. vide T.M.B. Page No. 4.					
Qty. 18.30 m ³ @ Rs. 1217 = 13/m ³ = Rs. 22,273=					
(17) Painting on parapet wall in black & white strips. for 3.00 Nos of C.D. vide T.M.B. Page No. 4.					
Qty. 61.92 m ² @ Rs. 93 = 59/m ² = Rs. 5795=					
(18) Excavation in cutting in and for carrying of cut earth to foundation vide T.M.B. Page No. 4					
Qty. 784.71 m ³ @ 25 = 99/m ³ = Rs. 20,395=					
Total				Rs.	36,63,229=
Less 10% rate below agreement (-)				Rs.	3,66,323=
Continuation Net payment				Rs.	32,96,905=

M. R. S. S. 13.06.2020
J. E. clause.

m/s 13/06/20
AE