

1st on A/c bill

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W : Lo29 Kharra Belberzi to					
harder sing Kharra Belberzi					
in terhagachh block under					
MMGSY.					
Agency:- Bipin Bhanzi Kashyap					
sheikhpura.					
Aggr No:- 38/MMGSY/SBD/2020-21.					
Date of start :- 17.06.2020.					
Date of Completion:- 16.06.2021.					
Date of entry :- 10-10-2020.					
Date of M/S :- 10-10-2020.					
① Construction of reference and working benchmark — E/I.					
					:- 1.80 km.
② Construction of Reference Pillars/Burjees — E/I					
					:- 1.80 km.
③ clearing and grubbing road					
and — E/I.					
1800 x 3 = 5400 m ² = :- 0.54 hect.					
Sig 16-10-20- J.E					
④ Const. of embankment with approved material with 150 mm g					
1000m road (graph sheet attached) — E/I.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty:- 4212 m ³ , wide TMB,					
P No- 4.					
@ Rs:- 174.94/m ³ ,					Rs:- 7,36,847=∞
① Cost of granular sub-base by providing well graded material for grading I.					
material ———— E/I.					
Qty:- 1473.37 m ³ wide TMB					
P No- 5					
Limit 1- 1472.58 m ³ .					
@ Rs:- 2999.10/m ³					Rs:- 44,16,414 = ∞
/					50
② P/F of typical M.M.G.S.Y info-					
masonry sign board with logo as per ———— E/I.					
Qty:- 3 Nos, wide TMB, PNo-5					
@ Rs:- 10,737.09/mos,					Rs:- 32,211=∞
Total					Rs:- 52,74,320=∞
Add 12% for G.-S.T (+)					Rs:- 6,32,918=∞
Add 1% for L-carry (+)					Rs:- 52,743=∞
Total					Rs:- 59,59,981=∞
Land settlement J.E					
28/11/20					

Continuation