

Schedule XLV-Form No. 134

$\frac{57314}{9} - \frac{910}{8} \frac{8}{11516} - \frac{910}{11516}$

2033AD

and two thirds

DIVISION 21

Michaela

SUB-DIVISION

Many a corporation

MEASUREMENT BOOK

1626

# 3rd an A/C Bill

11

Sch. XLV—Form No. 134

| Particulars                    | Details of actual measurement |      |       |    | Contents of area     |
|--------------------------------|-------------------------------|------|-------|----|----------------------|
|                                | No.                           | L.   | B.    | D. |                      |
| N/W - Nandau Chocok to Tajpur. |                               |      |       |    |                      |
| Chocok                         |                               |      |       |    |                      |
| Agency - Ananya Corporation    |                               |      |       |    |                      |
| Agg No - S7/SBD/20-21          |                               |      |       |    |                      |
| Date of work - 13-03-2020      |                               |      |       |    |                      |
| Date of completion - 12-03-21  |                               |      |       |    |                      |
| Date of measurement - 25/11/20 |                               |      |       |    |                      |
| CU LBM - Cr-II                 |                               |      |       |    |                      |
| 5x30.00x                       |                               | 3.75 | 0.075 |    | 42.19m <sup>3</sup>  |
| 5x30.00x                       |                               | 3.75 | 0.075 |    | 42.19m <sup>3</sup>  |
| 5x30.00x                       |                               | 3.75 | 0.075 |    | 42.19m <sup>3</sup>  |
| 1x8.00x                        |                               | 3.75 | 0.075 |    | 2.25m <sup>3</sup>   |
|                                |                               |      |       |    | 128.82m <sup>3</sup> |
| (2) C.C. Pavement              |                               |      |       |    |                      |
| 5x30.00x                       |                               | 3.75 | 0.160 |    | 90.00m <sup>3</sup>  |
| 5x30.00x                       |                               | 3.75 | 0.160 |    | 90.00m <sup>3</sup>  |
| 5x30.00x                       |                               | 3.75 | 0.160 |    | 90.00m <sup>3</sup>  |
| 5x30.00x                       |                               | 3.75 | 0.160 |    | 90.00m <sup>3</sup>  |
| 5x30.00x                       |                               | 3.75 | 0.160 |    | 90.00m <sup>3</sup>  |
|                                |                               |      |       |    | 450.00m <sup>3</sup> |
| (3) Prime Coat                 |                               |      |       |    |                      |
| 5x30.00x                       |                               | 3.75 |       |    | 562.50m <sup>2</sup> |
| 5x30.00x                       |                               | 3.75 |       |    | 562.50m <sup>2</sup> |
| 5x30.00x                       |                               | 3.75 |       |    | 562.50m <sup>2</sup> |
| 1x8.00x                        |                               | 3.75 |       |    | 20.00m <sup>2</sup>  |

Continuation

| Particulars                                         | Details of actual measurement |    |    |    | Contents of area |
|-----------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                     | No.                           | L. | B. | D. |                  |
| (17) Km Stone                                       |                               |    |    |    |                  |
| 2 Nos. @ Rs 2384.86/each - B                        |                               |    |    |    | 4,770/-          |
| (18) 200mm Stone                                    |                               |    |    |    |                  |
| 5 Nos. @ Rs 631.58/each - B                         |                               |    |    |    | 3,158.20         |
| (19) 600mm equi                                     |                               |    |    |    |                  |
| 8 Nos. @ Rs 3281.72/each - B                        |                               |    |    |    | 26,254.20        |
| (20) 600 X 450mm Reet                               |                               |    |    |    |                  |
| 6 Nos. @ Rs 4293.32/each - B                        |                               |    |    |    | 25,760.20        |
| (21) Road marking on Bituminous surface             |                               |    |    |    |                  |
| 91.60m <sup>2</sup> @ Rs 735.40/m <sup>2</sup> - Rs |                               |    |    |    | 67,363.20        |
| (22) Road marking on C.C. Surface                   |                               |    |    |    |                  |
| 150m <sup>2</sup> @ Rs 820.58/m <sup>2</sup> - Rs   |                               |    |    |    | 1,23,087.20      |
|                                                     |                               |    |    |    | Rs 83,96,521.20  |
| Less 10% below                                      |                               |    |    |    | Rs 8,39,652.20   |
|                                                     |                               |    |    |    | Rs 75,56,869.20  |
| Add 10% T. 12%                                      | (+)                           |    |    |    | Rs 9,06,824.20   |
| Add L.C. 1%                                         | (+)                           |    |    |    | Rs 75,569.20     |
|                                                     |                               |    |    |    | Rs 85,39,262.20  |
| Less previous paid                                  |                               |    |    |    | Rs 36,32,502.20  |
|                                                     |                               |    |    |    | Rs 49,06,760.20  |

28/11/20  
 Executive Engineer  
 Rural Works Department  
 Works Division, Jharkhand  
 25.11.2020  
 GE

25/11/20  
 25/11/20  
 ME