

MMASy(SC)

Schedule XLV-Form No. 134

R.K.D KESHAN GANJ-1

DIVISION

R.N.D KOCCHADHANAN

SUB-DIVISION

3073

MEASUREMENT BOOK

Agency:- Ganesh tra.

Name of work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: construction					
of Road from Shahpur					
middle school to					
LoSZ. under MM551(8C).					
Ass. no.:- 160/MM551/SB3/2020-21.					
Agency Name:- Ganesha Jha.					
Date of start:- 13.08.020					
Date of completion:- 12.05.021.					

Record measurement					
① Construction of working					
bench mark pillars---					
28 x 30.00	=	840.00 m.			
1 x 30.00	=	30.00 m.			
1 x 15.00	=	15.00 m.			
Total:-		885.00 m.			
		= 0.885 km.			
② Cons of Reference pillars---					
29 x 30.00	=	870.00 m.			
1 x 15.00	=	15.00 m.			
Total:-		885.00 m.			
		= 0.885 km.			

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
(iii) c. sand - 286.795 m ³ @ 175.80/m ³					= Rs. 50419.00/-
(iv) 9.5 to 2.36 - 42.254 m ³ @ 411.33/m ³					= Rs. 17387.00/-
(v) 3 to 9.5 mm - 105.248 m ³ @ 516.42/m ³					= Rs. 54352.00/-
(vi) 3 to 22.40 mm - 129.037 m ³ @ 511.99/m ³					= Rs. 65993.00/-
(vii) 40 mm size - 18.264 m ³ @ 494.150/m ³					= 9025.00/-
(viii) 20 mm size - 9.132 m ³ @ 604.910/m ³					= Rs. 5529.00/-
(ix) 10 mm - 3.044 m ³ @ 668.80/m ³					= Rs. 2036.00/-
(x) 11.20 mm - 25.594 m ³ @ 397.73/m ³					= Rs. 10179.00/-
(xi) 25 to 12.50 mm - 411.093 m ³ @ 551.99/m ³					= Rs. 229252.00/-
Total cost of materials - 493921.00/-					
S. fee @ 10% on material cost					
					= Rs. 49392.00/-
Total: Rs. 488155.00/-					
Add GST @ 12% = Rs. 58578.60/-					
Add LC @ 1% = Rs. 4881.60/-					
Total: Rs. 551615.20/-					
Less 0.03% as considered: Rs. 1655.00/-					
Total: Rs. 551449.70/-					

Continuation

AE

08.10.020
JEDAO
C 2P
Chauhan
9/10/20