

Apth on A/c Bill
Abstract of cost

59

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road:- L 073 A to Nisanjanpur Harijan bda.					
Agency - Shahabad Engineers Pvt Ltd.					
Agreement ^{NO} date - 24/3BD/ 2019-20					
Agreement date - 05/08/ 2019					
Start date - 05/07/2019.					
Completion date - 4/07/2020					
Measurement date - 31/09/2020					
Item <u>(1)</u> providing and					
fixing of typical mmpy					
informatory sign board					
with Logo and name					
entrance board					
vide T.B.B.					
Qty = 2.00 Nos Page (38)					
Qty = 1.00 Nos Page (49)					
Total = 3.00 Nos					
@Rs = 10253.87/= Rs = 30760.2					
Item <u>(2)</u> providing and					
fixing Working benchmark pillar					
vide T.B.B Page (38)					
Qty = 2.00 Nos.					
@Rs = 4412.23/= Rs = 8824.46					
Continuation					
Rs = 29584.20					
29584.20					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		BF	Rs =	102052	982
Item (29) 21		providing and			
		Road marking with			
		hot applied thermopla-			
		stic compound BT Polyester.			
		vide T.M.B Page (58)			
		Qty = 210.00 m ²			
		@ Rs = 850.93/m ²			178695=
Item (30) 22		providing and			
		Road marking with			
		hot applied thermopla-			
		stic compound polyester			
		vide T.M.B Page 58			
		Qty = 60.00 m ²			
		@ Rs = 953.99/m ²			57239=
		Rs =	1,04,41,232=0		
		Less below 10% G.D	Rs =	10,44,12820	
		Rs =	93,97,10920		
		Deduct of previous part			7622032=
		Rs =	17,75,077=0		
		Rs = 1012020			
		31/10/2020			
		31/10/2020			3.10.2020
					AF