

बुवाई योजना अंतर्गत फारचिस गांव प्रखंड में रामपुर
से रामपुर परिचाम तट सड़क निर्माण कार्य रूप
पांच वर्षीय रख-रखाव कार्य।

Schedule XLV-Form No. 134

रखरखनामा की संख्या-102-530/2019-20
रखरखनामा की राशि-14340.381/-

कार्य प्रारंभ करने की तिथि-10.01.2020

DIVISION

कार्य पूर्ण करने की तिथि-09.01.2021

SUB-DIVISION

संबंधित मेसर्स व प्यासा कन्सल्टेंट्स

Measurement Book

मापी हुई त की संख्या-814/2019-20

प्रमाणित किया जाता है कि
इस मापी पुस्त में छपित रूप से
पन्ने हैं जो श्री रंजीत कुमार सहपाथ
अभियन्ता ग्रामीण कार्य विभाग कार्य
अपर प्रमंडल फारसिख राज के संबंध
में निर्गत किया जाता है।


कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, फारसिख राज
जिना २०२०

Sch. XLV-Form No. 134

DIVISION
C. C. 108331 =
SUB-DIVISION
M. C. 108330 =

Measurement Book

No. 814.

२०१९-२०

Name of officer _____

Date of first entry _____

Date of last entry _____

Abstract of Cost

12

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(22) Earthwork in excavation for structure as per drawing					
do — all job work —					
103.924 m ³ qty item no (12) P-2					
(a) 264.07/m ³ — — — — — 27443=					
(23) Laying first class bedding on masonry constructed work					
do — all job work —					
9.36 m ³ qty P-2 item no (23)					
(a) 385.75/m ³ — — — — — 3611=					
(24) P.C.C. m.s. in open foundation					
do — all job work —					
6.38 m ³ qty item no (24) P-2					
(a) 6071.48/m ³ — — — — — 38736=					
(25) P.V. P.C.C. in Substructure in m.s. do — all job work —					
61.76 m ³ qty item no (25) P-2					
P-2 (a) 5845.27/m ³ — — — — — 361004=					
(26) Providing and laying pipe 1/4" P & 1000 mm dia do — all job work —					
15.10 m qty item no (26) P-3					
(a) 4177.13/m — — — — — 62657=					
(27) P.V. Plotting m.s. 0.1 m 1:4 do — all job work —					
81.67 m ² qty item no (27) P-4					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
P-3 @ 195.28/m ²					15979.00
7/24 P/N back filling - do all job					
41.16 m ³ qty item no. 7/4					
P-3 @ 385.42/m ²					15864.00
8/7 Setting out pillars					
providing & fixing - do all job					
11-00 Nos. @ 1942.53/Each					21368.00
9/2 Cleaning & scrubbing					
Road bord by manual means - do all job					
1.012 Ht qty item no. 9/2 P-3					
@ 50162.10/ba					50764.00
10/4 Dismantling of existing					
structures like brick masonry					
do - all job up					
30.10 m ² qty item no. 10/4 P-4					
@ 232.71/m ²					6981.00
11/10 Excavation for road					
works in sub urban region					
do - all job up					
76.875 m ³ qty item no. 11/10					
P-4 @ 130.85/m ³					10059.00
12/10 Excavation for road/					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
as per graph - do all					
job comp					
26.293 m ³ qty itm 14 - (15/8)					
P-9 @ 155.43/m ³					4087.20
(13/8) Continuation of Embankment					
60% of excavated material					
do - all job comp					
15.77 m ³ qty itm 10 - (15/8)					
P-9 @ 50.67/m ³					799.20
(14/11) Continuation of Embankment					
from borrow pits - do					
rest job comp					
as per graph					
7080.08 m ³ qty itm 14 - (14/11)					
P-9 @ 155.76/m ³					1102793.20
(15/13) Continuation of C.S. P. work					
material - do all job comp					
93.173 m ³ qty Item No. - (15/13)					
P-10 @ 3004.56/m ³					279944.20
(16/15) P/V m.B.M. Ch. 3					
do - all job comp					
291.163 m ³ qty itm 14 - (16/15)					
P-10 @ 3765.09/m ³					1096255.20
(17/20) P/V Cement Concrete					
Parent M30 grade -					

Continuation

