

REGIONAL LABORATORY

R.W.D , MUZZFARPUR

TEST RESULT OF CONCRETE CUBE

Name of Work :- Cube Test for CCP-M30.

Name of Road :- Budhan Ram's House to Abadhi Mandal's House L032
under Sursand Block under M.M.G.S.Y.

Name of Division :- R.W.D Works Division Purni. Date of Collection/Receipt 23.11.2020

Name of Agency :- Baba Neemkaroli Construction Date of Test :- 26.11.2020

Agreement No :- 76/SBD/2019-20.

Package No :- M.M.G.S.Y.

Ref:- (PIU) A.E R.W.D Works Sub Div. Sursand LT No:- 0/Enclosure/. DT 24.05.2020

SL. No	Test after 7 days			Test after 28 days		
				CH. 30 M.		
Dt. of Concreting				24.06.20	24.06.20	24.06.20
Dt. Of Test				26.11.20	26.11.20	26.11.20
I D Mark				B ₁	B ₂	B ₃
Area C.M ²				225	225	225
Maximum Load KN				690.00	670.00	690.00
Crushing Strength Kg/CM ²				312.92	303.85	312.92
Remarks				— M30 —		

Remarks :- M30.

Memo No. 1324 Date 28/11/2020

Copy To :- E.E R.W.D Works Division Purni.

21/11/20
26/11/20
L.A

26/11/20
A.E

26/11/20
E.E
R.W.D

Regional Laboratory

महाराष्ट्र सरकार
ग्रामीण कार्य विभाग
क्षेत्रीय प्रयोगशाला, मुजफ्फरपुर

REPORT ON
CONCRETE MIX DESIGN (M-30)

FOR THE PROPOSED

C/O

**ROAD FROM & CD WORKS WITH MAINTENANCE FOR
BUDHAN RAM'S HOUSE TO ABADH MANDAL'S HOUSE L032**

UNDER SCHEME: MMGSY

AGREEMENT NO.: 76 S.B.D. OF 2019-20

SUBMITTED TO:
EXECUTIVE ENGINEER
R.W.D. WORKS DIVISION, PUPRI

AGENCY NAME:
M/S BABA NEEMKAROLI CONSTRUCTION
A-2/201 KOKIL CAMPUS, MANNA SINGH LANE,
PATLIPUTRA, PATNA, BIHAR



TESTING DONE BY
OM SAI CONSULTANTS

(AN ISO 9001:2015 & ISO/IEC 17025: 2017 CERTIFIED, NABL ACCREDITED LAB)

Office- Bank of India Colony, Near Jai Shree Gas Godown, South D/SS, P.O.-B.V. College Raja Bazaar,

Patna-800014, Mob+919472909287. **IGST No: 10BZIPP5858H2Z4, PAN No: BZIPP5858H**

Email-admin@omsaiconsultants.com, Gmail- omsaiconsultantspatna@gmail.com

This document is the property of **Om Sai Consultants**
Any unauthorized employment or reproduction, in full or part is forbidden.



OM SAI CONSULTANTS

(AN ISO 9001:2015 & ISO/IEC 17025: 2017 CERTIFIED, NABL ACCREDITED LAB)

GEOTECHNICAL, MATERIALS TESTINGS, SURVEY, DPR, ERT & NDT

www.omsaiconsultantsandlaboratory.com

-----CONCRETE MIX DESIGN-----

Report No: OSC/MIX/070620/04	Date of Receiving: 08/05/2020
Job Description: Concrete Mix Design M-30 with O.P Cement 43 Grade and Plasticizer	Date of Testing: 08/05/2020 TO 07/06/2020
Letter No: N/A	Date of Reporting: 07/06/2020

PROTOCOL: IS: 10262:2019 & SP-23 GUIDELINE & MORTH

The method of concrete mix design consists of selection of optimum proportion of water, cement, fine/coarse aggregate & admixture to produce concrete of specified properties most economically. The proportion of concrete mix is obtained experimentally evolved relationship between the factors in the choice of mix design.

It provides reasonably accurate guide to arrive at an optimum proportion of ingredients. The final Mix proportion is obtained on the basis of trial mix. The mix design has been carried out as per **IS:10262** guideline keeping in the view. The recommended mix design deviation and targeted mean strength. The recommended mix proportion should be tested at site their workability and strength.

1	Grade of Concrete	M-30
2	Characteristic Strength At 28 Days, N/Mm ²	30.0 N/mm ²
3	Targeted Strength At 28 Days, N/Mm ²	38.25 N/mm ²
4	Degree of Quality Control	Good
5	Exposure Condition	Severe
6	Slump Required	(80±5) mm
7	Nominal Size of Aggregate	20 mm
8	Type of Cement	O.P. Cement – 43 grade
9	Minimum Cement Content	320 kg/m ³
10	Admixture Type	Plasticizer

OM SAI CONSULTANTS

Office- Bank of India Colony, Near Jai Shree Gas Godown, South D/SS, P.O.-B.V. College Raja Bazaar,
Patna-800014, Mob+919472909287. **IGST No:-10BZIPP5858H2Z4, PAN No:-BZIPP5858H**
Email- admin@omsaiconsultants.com, Gmail- omsaiconsultantspatna@gmail.com



OM SAI CONSULTANTS

(AN ISO 9001:2015 & ISO/IEC 17025: 2017 CERTIFIED, NABL ACCREDITED LAB)

GEOTECHNICAL, MATERIALS TESTINGS, SURVEY, DPR, ERT & NDT

www.omsaiconsultantsandlaboratory.com

-----CONCRETE MIX DESIGN-----

OBSERVATION DATA OF INGREDIENTS

1(i)	Compressive Strength of Cement at 3 days, N/mm ²	27.2
(ii)	Compressive Strength of Cement at 7 days, N/mm ²	37.7
(iii)	Compressive Strength of Cement at 28 days, N/mm ²	47.5

	Name of Test	Cement	Fine Aggregate	Coarse Aggregate		Admixture
				20 mm	10 mm	
2.	Fineness, m ² /kg	289				
3.	Setting Time, minutes					
(a.)	-Initial	121				
(b.)	-Final	252				
4.	Specific Gravity	3.15	2.65	2.73	2.71	1.11
5.	Bulk Density, g/cc		1.63	1.49	1.53	
6.	Water Absorption, %		1.23	0.41	0.56	
7.	Moisture Contents, %		0.15	-	-	
8.	Silt Content, % (by Vol.)		3.7	-	-	

9.	Sieve Analysis Material Passing Through IS Sieve				
		Fine Aggregate	Coarse Aggregate		Mix Ratio of Coarse Aggregate
			20 mm	10 mm	60:40
	40mm		100		100
	20 mm		93.1		95.1
	12.5 mm		-	100	-
	10mm	100	9.4	92.8	40.5
	4.75 mm	92.2	0.7	9.2	4.3
	2.36 mm	81.5		1.5	-
	1.18 mm	62.8			
	600 micron	42.0			
	300 micron	15.7			
	150 micron	3.4			

OM SAI CONSULTANTS

Office- Bank of India Colony, Near Jai Shree Gas Godown, South D/SS, P.O.-B.V. College Raja Bazaar,
Patna-800014, Mob+919472909287. **IGST No:-10BZIPP5858H2Z4, PAN No:-BZIPP5858H**
 Email- admin@omsaiconsultants.com, Gmail- omsaiconsultantspatna@gmail.com



OM SAI CONSULTANTS

(AN ISO 9001:2015 & ISO/IEC 17025: 2017 CERTIFIED, NABL ACCREDITED LAB)

GEOTECHNICAL, MATERIALS TESTINGS, SURVEY, DPR, ERT & NDT

www.omsaiconsultantsandlaboratory.com

-----CONCRETE MIX DESIGN-----

10.	Gradation of Fine Aggregate	Zone -II
11.	Gradation of Coarse Aggregate	Graded Separately & Combined
12.	Mix Ratio of Coarse Aggregate	60:40
13.	Water Cement Ratio	0.41
14.	Workability (Slump)	75 mm
15.	Admixture (%)	1.0

16. Mixed Ratio of ingredients by weight (for 1 m³):-

Cement	Fine Aggregate	Coarse Aggregate		Water	Admixture
		20 mm	10 mm		
385	671	754	501	158	3.85

17. Ratio By wt :-

Cement	Fine Aggregate	Coarse Aggregate		Water	Admixture
		20 mm	10 mm		
1	1.74	1.96	1.30	0.41	0.010

18. Quantity of Material Required For one Bag Cement (50 Kg) is as Follows:-

Cement (kg)	Fine Aggregate (kg)	Coarse Aggregate (kg)		Water, (kg)	Admixture (kg)
		20 mm	10 mm		
50	87.16	97.90	65.03	20.52	0.50

19. Compressive Strength of the Above Mix Concrete:-

(a.)	Compressive Strength At 7 Days	27.6 N/mm ²
(b.)	Compressive Strength At 28 Days	39.2 N/mm ²

.....End of Result.....

Checked By

Authorized Signatory

OM SAI CONSULTANTS

Office- Bank of India Colony, Near Jai Shree Gas Godown, South D/SS, P.O.-B.V. College Raja Bazaar,
Patna-800014, Mob+919472909287. **IGST No:-10BZIPP5858H2Z4, PAN No:-BZIPP5858H**
Email- admin@omsaiconsultants.com, Gmail- omsaiconsultantspatna@gmail.com