

Name of Agency - M/S Pramod Kumar
Singh

Name of Work - Const. of Road From Teyay Thana
TO Manserpur Tak Via Mushari
(Teyaviillage) in Bhagwanpur Block.

Schedule XLV-Form No. 134

MMGSY (S.C)

Rud Teghera.

DIVISION

Bhagwanpur.

SUB-DIVISION

Measurement Book

(23)

प्रमाणित किया जाता है कि इस माप पुस्त में मशीन
द्वारा कुल (100) एक वी पन्ने अंकित है जो श्री
शम निरंजन कुमार शर्मा, सहायक अभियंता, ग्रामीण
कार्य विभाग, कार्य क्षेत्र प्रमोद मजदानीपुर में
निर्धारित किया जाता है।

19/6/2020
Executive Engineer
R.W.D. Works Division
Teghra (Begusarai)
19/6/20

1st on A/c Bill

1

Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Const. of Rd from Tegai					
thana to Manserpur Tak via					
Mushari / Tegai village					
Agency - M/s Pramod Kumar Singh					
At - Ayodhya, P.O - Tegaur					
Agreement no - 18-SB/114654 (S.C) 2020-21					
Date of commencement - 19/6/2020					
Date of completion - 18/6/2021					
Agreement value - 9559826					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
15) Construction of cum-rectangle -					
Qty used T.M.B Pg-10					
560.94 m ² @ Rs 6478.14 =					3633848
					5734198
Add 12% G.S.T as per agreement					688104
Add L.C 1% as per agreement					57342
					6479644
Minus for 10% below as per agreement					647964
				Total	5831680
C.E. Nandib 29/11/2022					
Arvind Chaur 10/11/2022					
I.E.					