

1st on A/c bill

Name of work :

Situation of work-

Agency by which work is executed-

Date of measurement.

No. and date of agreement

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① N/W - Construction of road at Dakshini Husaini Mahendra Rai ke ghar se Ashok Vardar Mukhiya ke ghar tak.					
② Name of Contractor - M/s Shree Balaji Construction Company At - Dhokahar					

P.S - Keshariya,
Dist - East Champaran

③ Agreement No - 76/2019-2020

④ Date of work order - 23.3.2020

⑤ Contract date of completion - 22.3.2020

⑥ Items of work done -

① Setting out -

② Construction of bench mark -

Qty - 1.146 Km.

② Construction of reference

Continuation
pillar.

Qty - 1.146 Km.

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(2) Clearing & grubbing road land.					
		16x50		3.10	$= 2400 m^2$
					or 0.24 Hectare.
(3) Construction of embankment material obtained from borrow pits. Lead upto 1000 m.					
					Qty - 1050.00 m ³
(4) Construction of embankment with approved material obtained from borrow pits lead 100 m.					

Qty - 253.00 m³.

(5) Construction of GSB by providing well graded material.

$$14 \times 50 \times 4.05 \times 0.200 (av) = 567.00 m^3$$

(6) WBM gradely. 3.

providing laying spreading & compacting stone aggregate.

$$14 \times 50 \times 3.75 \times 0.075 (av) = 196.875 m^3$$

(7) Providing & fixing of typical M.M.S.S. informal

sign board.

Qty - 1 No.

Abstract of Cost-

3

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1/1) Setting out -					
(2) Construction of bench mark					
Qty - 1.146 km.					
@ Rs 4033 = 080/km - Rs 4622 = 00					
(2/2) Construction of reference pillar -					
Qty - 1.146 km.					
@ Rs 1853 = 00/km - Rs 2124 = 00					
(3/3) Clearing & grubbing road level.					
Qty - 0.241 hectare.					
@ Rs 49,436 = 700/hectare - Rs 11,879 = 00					
(4/6) Construction of embankment with approved material obtained from borrow pit					

Qty - 1050.00 m ³					
@ Rs 175 = 110/m ³ - Rs 1,83,865 = 00					
(5/7) Construction of embankment					
Qty - 253.00 m ³					
@ Rs 138 = 270/m ³ - Rs 34,982 = 00					
(6/8) Construction of GSB by providing well graded material.					
Qty - 567.00 m ³					
@ Rs 2759 = 571/m ³ - Rs 15,64,676 = 00					
(7/9) WBM - graded - (3)					
Qty - 196.875 m ³					
@ Rs 3367 = 90/m ³ - Rs 6,63,055 = 00					

Continuation

C.O. Rs 24,65,203 = 00

