

Date of measurement-

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	184	on 96 Bill			

N/work :- Const^a of Road & ch
work with maintenance
from Bahera Sineh Se
Dakshin Jana Wali to
math Toli Kali Rayput
Tola Tak

N/agency :- Jyoti Swarup Tawari

Agr No :-

Agr Value :- 3432519 + 245188.00

Agr Date :- 06-06-2020

Date of completion :- 04-03-2021

Work done

① Construction of Benchmark and Reference Pillars as per

(i) Construction of Reference &
working Benchmark
0.610 km

② Const^a of Reference pillar/
Bases continuation

0.610 km

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(i) Prouddup and laying Acc hence pipe					
					$2 \times 3 + 2.50 = 8.00 \text{ m}$
(ii) Prouddup and laying Drags Ego board etc all					
					<u>2 nos</u>
(iii) Survey 30.11.2020					Survey 30.11.2020
					J.E 701 m
<u>Abstract of cost</u>					
(1) Const ⁿ of Benchmark and Reference Pillar etc					
(i) Const ⁿ of Reference & clearing Benchmark etc					
	0.610 Hec @ 9968.70 / Hec	→ Rs 6079.00			
(ii) Const ⁿ of Reference Pillar/ Burgree etc					
	0.610 Hec @ 9244.60 / Hec	→ Rs 5639.00			
(2) clearing Grabbing Road etc after complete Job					
	0.18 Hec @ 49496.70 / Hec	→ Rs 8909.00			
(3) Const ⁿ of Embankment with material etc					
	139.90 m ³ @ 174.83 / m ³	Continuation → Rs 24459.00			

Sch. No.	Description	Quantity	Rate	Total Cost
④	cost of subgrade and watering material etc	$298.70 \text{ m}^3 @ 176.47/\text{m}^3$	$\rightarrow \text{Rs } 52712.00$	
⑤	cost of embankment with material etc	$326.44 \text{ m}^3 @ 58.59/\text{m}^3$	$\rightarrow \text{Rs } 19126.00$	
⑥	Box cultrp. etc complete	$69.56 \text{ m}^3 @ 74.10/\text{m}^3$	$\rightarrow \text{Rs } 5154.00$	
⑦	providing and laying Granular sub base etc	$229.41 \text{ m}^3 @ 2506.65/\text{m}^3$	$\rightarrow \text{Rs } 575051.00$	
⑧	providing and laying Cr. etc etc	$124.66 \text{ m}^3 @ 3135.46/\text{m}^3$	$\rightarrow \text{Rs } 390866$	
⑨	providing cement pavement etc etc complete job	$126.00 \text{ m}^3 @ 6526.77/\text{m}^3$	$\rightarrow \text{Rs } 822373$	
⑩	providing and laying RCC reinforced pipe.	$18.00 \text{ m} @ 836.06/\text{m}$	$\rightarrow \text{Rs } 12541.00$	
⑪	providing and laying logo board etc	$200 \text{ sq.m} @ 11314.90/\text{sq.m}$	$\rightarrow \text{Rs } 22630.00$	
				$\text{Rs } 1945539.00$

Continuation

Sch. XLV-Form No. 134

9

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				Rs 1945539.00	
Add 12%	Ag			Rs 233465.00	
Add 1%	Rs			19455.00	
				Rs 2198459.00	
Less (0.06%)	411319.00				
				Rs 2197140.00	

[Signature]

~~20.11.2020~~
20.11.2020
J.E.

~~Amelia Earhart~~

四