

Situhiga to Bhagahva (mmasy)

^{2/3} **Schedule XLV-Form No. 134**

Beyha-2 **DIVISION**

Piprahi **SUB-DIVISION**

MR NO - 293

2150117182

Measurement Book

293

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Construction of road from					
Situhya to Bhagahar					
Agency: Chandras Bhan Tiwari, Bhakra					
Agreement No.: 22 SBD / 19-20					
Agreement Amount: 5970 402 =					
Date of commence: 17/01/2020					
Date of Completion: 16/10/2020					
<u>Revised measurement</u>					
1 Construction of gutter					
Sub-base					
	1 X	25.00	3.75	0.100	9.375 m ³
2 Construction of 100mm G.F.II					
	1 X	25.00	3.75	0.075	7.03 m ³
deduct length of culvert	1 X	2.00	3.75	0.075	0.58 m ³
				Total	6.47 m ³
H curve					
	6 X	20.00	(3.75 + 4.2 + 3.75 - 3.75)		
				X 0.075	1.65 m ³
				Total	8.12 m ³
3 Construction of un-reinforced					
Plain cement Concrete					
	9 X	30.00	3.75	0.160	162.00 m ³
	1 X	5.00	3.75	0.160	3.00 m ³
H curve	3 X	18.70	(3.75 + 4.2 + 3.75 - 3.75)		
				X 0.160	1.65 m ³
				Total	166.65 m ³

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4 Providing and applying primer coat (SS-1)					
	10 X	30.00	X 3.75		= 1125.00 m ²
H. curve	3 X 20.00	X $\frac{(3.75 + 4.30 + 3.75)}{3}$			
			- 3.75		= 11.26 m ²
				Total =	1136.26 m ²
Reward measurement					
1 Providing and applying tack coat (RS-1)					
	10 X	30.00	X 3.75		= 1125.00 m ²
H. curve 3 X 20.00					
Alphad 1350					
Reward measurement					
1 Providing and apply of tack coat (RS-1)					
	10 X	30.00	X 3.75		= 1125.00 m ²
H. curve 3 X 20.00					
					= 11.26 m ²
				Total =	1136.26 m ²
2 Laying bitumen solution prepared sus grade					
	2 X 9 X	30.00	X 0.75		= 202.50 m ²
	2 X 1 X	5.00	X 0.375		= 3.75 m ²
					206.25 m ²

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3 providing, laying and rolling of close graded premix surface					
	10X	30.00X	3.75		1125.00 m ²
Hand	3X	20.00X	(3.75+4.33+3.75)		11.26 m ²
			- 3.75)		
			Total		1126.26 m ²

4	Box culvert (1X2mX2m)				
(i) Earth work in excavation					
Rett	2.50X	5.20X	0.55		7.15 m ³
Chw & R/w	2X	6.50X	0.50X	1.50	9.55 m ³

Pitching apron					
D/S	8.50X	1.50X	0.60		7.65 m ³
	8.50X	2.20X	0.60		11.20 m ³
Side channel & lining					19.00 m ³
			Total		54.80 m ³

(ii) Sand filling					
Rett	2.50X	5.20X	0.15		1.95 m ³
Chw & R/w	2X	6.50X	0.50X	0.10	0.65 m ³
			Total		2.60 m ³

(iii) Providing PCC M15 in foundation					
Rett	2.50X	5.40X	0.15		2.02 m ³
Chw & R/w	2X	6.50X	0.50X	0.30	1.95 m ³
			Total		3.97 m ³

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Rever of main					
(iv) Supply of filling and plg					
HYSD bar 10 mm ϕ @ 200 mm c/c					
		2X 2X 12X	1.36		= 65.28 m
(v) Main bar in R/W 10 mm ϕ					
@ 200 mm c/c					
		4X 2X 11X	3.50		= 312.4 m
Distribution bar in a/c					
well and R/W					
		2X 2X 6X	6.50		= 156 m
Distribution bar in R/W					
		4X 2X 12X	2.50		= 250 m
Main bar in R/W 10 mm ϕ					
@ 100 mm c/c					
		2X 40X	2.50		= 200 m
Distribution bar in R/W					
10 mm ϕ bar @ 200 mm c/c					
		2X 11X	6.00		= 132 m
Main bar in A/c					
Inner side box 10 mm ϕ bar					
		2X 30X	2.50		= 150 m
Main bar in A/c and outer					
side 10 mm ϕ bar @ 100 mm c/c					
		2X 90X	3.80		= 384 m
Distribution bar in A/c					
10 mm ϕ bar @ 200 mm c/c					
		4X 11X	6.00		= 264 m

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Angle bar 10mm ϕ bar					
	2X	40	1.40		= 112 m
Hunter bar 8mm ϕ bar					
	2X	40	1.15		= 92 m
Over lap bar 10mm ϕ bar					
	3	4	0.40		= 13.60 m
Chair bar 10mm ϕ bar					
	2X	4	1.25		= 10 m
(V) Bounding RCC mas					
Reft. 6.00X 2.00X 0.25					= 3.75 m ²
Chw & H 2X 6.00X 0.20X 0.85					= 3.31 m ²
					7.06 m ²

(vi) Supply, fitting and placing

HYSD bar main bar

Slab 12mm ϕ bar @ 100 mm

1X 40X 2.15 = 100 m

Main bar in slab (upward)

Side 10mm ϕ bar

1X 40.00X 2.15 = 100 m

Distribution bar in slab 10mm

 ϕ 12mm @ 100 mm c/c

2X 11X 6.00 = 132 m

Angle bar 8mm ϕ bar

2X 40X 1.40 = 112 m

Hunter bar 8mm ϕ bar

2X 40X 1.15 = 92 m

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
length of 8mm ϕ steel					= 296 m
wt. @ 0.40 kg/m					= 118.40 kg
length of 10mm ϕ steel					= 2273.28 m
wt. @ 0.617 kg/m					= 1402.61 kg
length of 12mm ϕ bar					= 100 m
wt. @ 0.89 kg/m					= 89 kg
Total wt of HYSD bar					= 21610.01 kg
				Say =	1.61 MT
Ordinary kilometre stone					= 1 no.
Piv + fix of iron stake post					= 2 nos
RCC 15 boundary pillar					= 8 nos
Painting two coats					
2X1X 6.20X 1.80					= 22.32 m ²
Provided and apply 2 coat					
Water Lane					
2X9X 30.00X 0.10					= 54.00 m ²
2X1X 05.00X 0.10					= 1.00 m ²
Total					= 55.00 m ²
Prov. & apply hot applied					
thermo plastic compound					
2X 10X 30.00X 0.10					= 60 m ²
2X 9X 30.00X 0.10					= 54 m ²
2X 1X 5.00X 0.10					= 1 m ²
Total					= 115.00 m ²
Provided and fix MNG					
Sign board					= 2 no.

Continuation

15

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
11 Prov. & fixing maintenance road					2 nos.
12 Plv 600mm circular sewer					6 nos.
13 Plv 600mm circular sewer					
13 Plv 600mm x 450mm rectangle sewer					2 nos.
14 Plv 900mm side octagon road					2 nos.
15 Plv at laying 300mm pipe					7.50m
16 Planting of trees and their maintenance					30 nos.
17 Cost of suspension and earthen shoulder					
	2x10x30.00	1.28	0.075		58.28 m ²
	2x10x30.00	1.49	0.200		178.80 m ²

					142.69 m ²
	2x9x30.00	1.57	0.175		94.50 m ²
	2x1x5.00	1.57	0.175		2.64 m ²
					Total = 382.41 m ²

Earth work quantity			
CH (m)	Area (m ²)	Area (m ²)	Volume (m ³)
0	1.160	0.580	0.00
50	5.024	3.087	154.850
100	1.187	3.086	154.275
150	5.332	3.239	161.750
200	1.109	3.224	161.050
250	1.196	1.153	57.625
300	5.569	3.383	169.125
350	6.380	5.975	298.75
400	6.490	6.435	324.750

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
450	4.944		5.717		285.800
471	0.000		2.472		61.800
478	0.000		0.000		0.000
500	3.828 3.828		1.914		42.108
530	4.136		3.982		199.100
583	4.370		4.253		140.349
			Total		2208.357

Deemed:

WBM Gr-112 = 162.78 m³

G.S.D. = 262.52 m

Sub grade = 381.94 m

Earth in box cutting = 31.50 m

Rigid pavement = 166.65 m

Net Qty M filling = 1202.967

Say 1202.97 m

70% earth up to 1000 m level 842.08 m

30% earth up to 1000 m level 360.89 m

Report by
15/10/2005
JC

Ticked and
checked
11/10/05
AC

Abstract of cost

17

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1 Const. of working 8m side					
TMB pg no 4 = 0.575 km					
@ Rs. 13265 = 50 / km					Rs. 7628 = 00
2 Const. of reference pillar side					
TMB pg no. 4 = 0.575 km @					
Rs. 15612 = 27 / km					Rs. 8977 = 00
3 Clearing and grubbing side					
TMB pg no. 5 = 0.17 Hect @					
Rs. 49496 = 70 / Hect					Rs. 8414 = 00
4 Const. of embankment - road					
Up to 1000 m side TMB pg no					
16 = 380.89 m ² @ Rs. 174 = 80					Rs. 66273 = 00
5 Const. of suspended earthen shoulder					
side TMB pg no 15 = 382.01 m ²					
reduced to 381.99 m ² @ Rs.					
176 = 47 / m ²					Rs. 67401 = 00
6 Const. of embankment - ...					
1 road up to 100m side TMB pg					
no. 16 = 842.08 m ² @ Rs.					
58 = 59 / m ²					Rs. 49337 = 00
7 Excavation for roadway side					
TMB pg no. 5 = 31.50 m ² @					
Rs. 74210 / m ²					Rs. 2334 = 00
8 Laying kerbs along side					
TMB pg no 9 = 206.25 m ² @					
Rs. 444571 / m ²					Rs. 97199 = 00
471 = 27					Rs. 1174965 = 00

Continuation Total Rs. 1382148 = 00
304384 = 00

4/K

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
$\frac{9}{9}$ Const of G.S.D. vide TMD pg					
W 5 = 253.4 m ² vide TMD					
pg W 8 = 9.375 m ² Total					
262.515 m ² @ R, 4475=71					
per m ²				R ₂	1174941=0
$\frac{10}{10}$ Providing, laying & screeding					
WOM G.R. vide TMD pg 8 =					
154.65 m ² vide TMD pg 8 =					
828.12 m ² Total 162.81 m ²					
restricted to 162 = 78/4 @ R, R ₂					897691=0
5514 = 257 m ²					
$\frac{11}{11}$ Prov. & applying form coat					
vide TMD pg 9 =					
1136.26 m ² restricted to 1136.25 m ²					
@ R, 42 = 27/42				R ₂	48143=0
$\frac{12}{12}$ P/V and applying floor coat					
(R ₂) vide TMD pg 10-92 1136.28 m ²					
restricted to 1136.25 m ² @ R ₂					
14 = 24/42				R ₂	16294=0
$\frac{13}{13}$ P/V applying mix seal surface					
vide TMD pg 10 = 1136.25 m ²					
restricted to 1136.25 m ² @ R ₂					
242 = 47/42				R ₂	275507=0
$\frac{14}{14}$ Const of unreinforced P.C.C					
vide TMD pg 8 = 166.65 m ²					
@ R ₂ 9303 = 80/m ²				R ₂	1562477=0
Total R ₂ 5357201=0					
Continuation					4279437=0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
15 ordinary h. post vide TMD					
16 pg. w. 14 = 1 no @ R. 3004081					
/Each				Rs.	3005=0
16 Plv & fixing 200 h stone					
17 vide TMD pg 14 = 2 nos @					
R. 742=41 / Each				Rs.	1485=0
17 Plv boundary pillar vide					
18 TMD pg 14 = 8 nos @ R.					
560=88 / Each				Rs.	4487=0
18 paving two coats vide TMD					
19 pg. w. 14 = 22.22 m ² @					
R. 96=40 / m ²				Rs.	2152=0
19 Paving 2 coats water based					
20 cement part vide TMD pg					
w. 14 = 33 m ² @ R. 90=50					
/Each				Rs.	4966=0
20 Plv & applying hot appl. of					
21 thermoplastic compound vide					
TMD pg 14 = 115 m ² @					
R. 735=49 / m ²				Rs.	84571=0
21 Plv & fixing mm grey sand					
22 vide TMD pg. w. 14 = 2 nos @					
R. 11966=55 / Each				Rs.	23933=0
22 Plv & fixing manure & sand					
23 vide TMD pg. w. 15 = 14 nos.					
@ R. 11968=55 / Each				Rs.	23933=0

Continuation

Total Rs 5505793=0

4427969=0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
23 25 P.V. & Fixing 60mm square triangle 30 and wide TMD pg 15 = 6 nos @ Rs. 3953=					
35 / Each					Rs. 23720=0
24 27 P.V. & Fixing 60mm square rect 50 and wide TMD pg 15					
= 2 nos @ Rs. 4562 = 40 / Each					Rs. 9127=0
25 28 P.V. & Fixing 50mm square octagon wide TMD pg 15					
= 2 nos @ Rs. 8520 = 25					
1 Each					Rs. 17091=0
26 29 P.V. & Laying R.C. NP pipe wide TMD pg 15 = 7.50 m					
C Rs 976 = 89 / 4					Rs. 7327=0
27 30 Planting of Trees and their mainna wide TMD pg					
15 = 30 nos @ Rs. 800 = 10 /					
Each					Rs. 24009=0
28 31 Earth work in excavate wide TMD pg in 10 = 54.80 m ² @					
Rs. 260 = 55 / m ²					Rs. 14280=0
29 32 Sand filling wide TMD pg 10 = 2.60 m ² restricted					
10 2.44 m @ Rs. 397 = 04 / m ²					Rs. 970=0
Total Rs					5602207=0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
30 39 P/v PCC M/S vide TMD pg no 10 = 2.97 m ² restricted to 3.78 m ² @ R ₂ 84/3 = 22/10 ³ R ₂ 30290 = 0					
31 39 P/v RCC M/S vide TMD pg no 12 = 7.06 m ² vide TMD pg no 13 = 11.22 m ² vide TMD pg no 13 = 4.50 m ² Total 22.78 m ² restricted to 22.71 m ² @ R ₂ 9825 = 92/m ² R ₂ 223147 = 0					
32 40 brick filling behind vide TMD pg no. 13 = 14.50 m ² @ R ₂ 4336 = 14/m ² R ₂ 62452 = 0					
33 41 P/v weep hole vide TMD pg no. 13 = 20 nos @ R ₂ 83 = 39 7800 R ₂ 1668 = 0					
34 43 supplying, fitting and placing HYSD bar reinforcement vide TMD pg no 1421.6 MT @ R ₂ 5411438 / MT R ₂ 87124 = 0 Total R ₂ 4929124 = 0 Add 12% GST R ₂ 591495 = 0 Add 1% cess R ₂ 49291 = 6 Total R ₂ 5569910 = 0 Less 0.07% a paid Amount 15/10/20 R ₂ 8273648 = 0 Total R ₂ 32922717 = 0					

Continuation