

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road - Construction of the road from PMGSY Road to Koinyola					
Agency - Ravi Kumar					
Agt No - 05/SBD/MMGSY/20-21					
Date of order - 13-05-2020					
Date of Completion - 12-02-2021					

Measurement - Nil

ABSTRACT OF COST

① Construction of Bench mark
0.400 km vide TMB (11)
@ Rs 11399-32/km - Rs 4536-20

② Reference Pillars
0.400 km vide TMB (11)
@ Rs 10856-55/km - Rs 4343-20

③ P/V cleaning and grubbing
of Road land do -
0.120 Hec vide No (11)
@ Rs 49869-13/Hec - Rs 5977-20

Continuation

Rs 14856-20

Attested

Amulya
9.12.20
EXECUTIVE ENGINEER
R.W.D. Works Div. Bettiah

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4/5 Const. of embankment Obtained to lead 100m 297.60 m ³ vide TMB Page (11) Limit 152.15 m ³ @ Rs 187-92/m ³ — Rs 28592=10					B.F - Rs 14856=10
5/5 P/v Const of subgrade and earthen shoulder 210.350 m ³ vide TMB Page (11) @ Rs 189-29/m ³ — Rs 39991=10					
6/6 P/v Const of embankment Obtained lead from 100m 444.00 m ³ vide TMB Page (11) Limit 355=02 m ³ @ Rs 143=08/m ³ — Rs 50796=10					
7/7 P/v excavation for Road 30.00 m ³ vide TMB Page (12) @ Rs 82=01/m ³ — Rs 2460=10					
8/8 P/v Const Brick Soling on Parapet — do — 296.875 m ³ vide TMB Page (12) @ Rs 499=47/m ³ — Rs 148030=10					
Continuation					Rs 284725=10

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(9) Plv const of GSB by Well graded material 39.60 m ³ vide TMB Page (12) e. Rs 2862.56/m ³ — Rs 113357.00					284725.00
(10) Plv const spreading and Compacting Stone metal Gr II 93.52 m ³ vide TMB Page (12) 113.704 m ³ Limit 113.630 m ³ e. Rs 3574.34/m ³ — Rs 406152.00					

(11) Providing PCC in Pavement M25 Unreinforced concrete 242.570 m ³ from TMB Page (12) Limit 242.400 e. Rs 7559.36/m ³ — Rs 1832389.00					
---	--	--	--	--	--

(12) Plv Ordinary KM Post 01 No vide TMB Page (13) e. Rs 2674.48/each — Rs 2674.48					
--	--	--	--	--	--

(13) 200m Stone Post-dor 02 Nos vide TMB Page (13) e. Rs 7117.84/each — Rs 14362.00					
---	--	--	--	--	--

Continuation

Rs 2640733.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
19 27	Plr and fixing Rectangular Reflector - do -				Rs 2760484 = 0
	02 Nos vide TMB Page (14)				
	@ Rs 4587 = 40/each - Rs				9175 = 0
20 28	Provide and fixing of 8pp Sign Board - do -				
	02 Nos vide TMB Page (14)				
	@ Rs 87362.09/each - Rs				17472 = 0
21 30	Plr earth work excavation in foundation - do -				
	39.046 m ³ vide TMB Page (14)				
	@ Rs 2885 = 70/m ³ - Rs				11171 = 0
22 31	Plr Sand filling in foundation - do -				
	1.67 m ³ vide TMB Page (14)				
	@ Rs 455 = 62/m ³ - Rs				761 = 0
23 35	Plr RCC M15 for open foundation as per detail - do -				
	2.535 m ³ vide TMB Page (14)				
	@ Rs 6571 = 83/m ³ - Rs				16627 = 0
					Rs 2815690 = 0

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
24 38 Providing R.C.C. MIS					BP-RS 281569020
Graded in Box Cell					
1.4.66 m ³ vide TMB Page 14					
Limit 14.640 m ³ - Page 15					
@ RS 8466 = 04/m ³ - RS 12394320					
25 39 Plv Back filling behind					
abutment R. wall - do					
7.60 m ³ vide TMB Page 14					
Limit 7.20 m ³					
@ RS 2999 = 22/m ³ - RS 2155420					2154420
26 40 Plv weepholes in					
earthquake masonry - do					
10 Nos vide TMB Page 15					
@ RS 103 = 40/each - RS 103420					
27 Plv supplying fixing and					
Placing HYSD - do					
1.08 MT vide TMB Page 15					
@ RS 77007 = 89/MT - RS 8316820					
Total					RS 304537920
Less 10% below					RS 30453820
					RS 274084120
Previous Payment					RS 191858920
Continuation					RS 822,25220
For 07/12/20 J.E					
For 07/12/20 A.B					

Alkesh

Am 4
9.12.20
EXECUTIVE ENGINEER
R.W.D. Works Div. Beldar