

Name of work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:- Const. of Road from Gangaur to Panch- gachhia under MMGSY NDB(BRICS)					
Agency:- Srs Gobind Jha					
Aggr. NO. 106 SBD/2019-20					
D.O.S. 13-03-2020					
D.O.C. 17-03-2021					
<u>Record Entry.</u>					

① P/F of working B.M. Pillars

— all Comp job. — SDE/2

11 NOS.

② Clearing & grubbing

Road Land. — all

Comp job — SDE/2

$$13 \times 100 \times \frac{4.0 + 3.0}{2} = 4550.00 \text{ m}^2$$

$$61 \times \frac{4.0 + 3.0}{2} = 213.50 \text{ m}^2$$

$$4763.50 \text{ m}^2$$

$$= 0.476 \text{ Hect}$$

③ Box cutting in soil

using manual means. —

— all Comp job. — SDE/2

$$\text{flexible. } 2 \times 7 \times 100 \times 0.775 \times 0.10 = 108.50 \text{ m}^2$$

$$\text{Continuation } 2 \times 61 \times 0.775 \times 0.10 = 9.455 \text{ m}^2$$

Abstract of Cost.

5

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① P/F working B.M. Pillars. —					
QVTMB P-1	11	NOS			
@ Rs 2480.11					27281.11
② Clearing & grubbing —					
QVTMB P-1	0.476	Hect			
@ Rs 49496.70					23560.11
③ Box cutting —					
QVTMB P-2	192.955	M ³			
@ Rs 74.10					14298.11
④ Const. of embankment from r.w. cutting					
QVTMB P-2	192.955	M ³			
@ Rs 29.52					5696.11
⑤ Const. of embankment from b. Pits					
QVTMB P-2					
(i) Lead - 100M	1536.00	M ³			
@ Rs 139.90					214886.11
(ii) Lead 1000M -	384.00	M ³			
@ Rs 175.11					67242.11
⑥ PIL GSB —					
QVTMB P-3	535.495	M ³			
@ Rs 3157.92					1691050.11
⑦ PIL C.C. Pavement					
QVTMB P-3	360.00	M ²			
@ Rs 7646.87					2752873.11
⑧ E/W excavation infra					
QVTMB P-3	89.39	M ³			
@ Rs 260.59					23294.11
⑨ PIL WBM gr-III —					
QVTMB P-3	168.75	M ³			
@ Rs 4029.41					679962.11

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(13) Const. of subgrade & E. shoulder					
QUTMB P-4		445.94	M ³		
Q 1	176.75				78820.10
			P ₁		6415212.10
Less 0.01% Below 1/4					642.10
				R ₁	6414540.10

Inspected
20.11.20
J.E.

~~21/11/20~~
AD

Meth. statement.

- ① E/W - 829.94 M³
 ② S/M - 1178.28 M³
 ③ C/S - 338.27 M³

Inspected
20.11.20
J.E.

~~21/11/20~~
AD

Office Of The Executive Engineer
Rural Works Department, Works Division, Benipatti, Madhubani.

Agreement No:- **106 SED/19-20**

Name of the Work :- **Construction and Maintenance of Road and C.D work for Under MMGSY-NDB-BRRP-148-BENIPATTI (Tender ID-83162)**

Name of the Agency :- **Sri Govind Jha, Shivanagar, Benipatti, Madhuani.**

Agreement Amount
(Construction+GST+L.C) :-

Construction-Rs. 64120607=00
GST(12%)-Rs. 7694473=00
L.C(1%)-Rs. 641206=00
Total Agreement Construction Amount with Tax
(Construction+GST+L.C)
Rupees.72456286=00(Rupees Seven Crore Twenty
Four Lakh Fifty Six Thousand Two Hundred
Eighty Six) Only.

Agreement Amount
(Maintenance+GST+L.C) :-

Maintenance -Rs. 4337320=00
GST(12%)-Rs. 520479=00
L.C(1%)-Rs. 43373=00
Total Agreement Maintenance Amount with Tax
(Maintenance+GST+L.C)
Rupees. 4901172=00(Rupees Forty Nine Lakh One
Thousand One Hundred Seventy Two) Only.

Total Agreement Amount:-

**Rupees.-7,73,57,458=00 (Rupees Seven
Crore Seventy Three Lakh Seventy Five
Thousand Four Hundred Fifty Eight)
Only**

Rate Quoted:- **0.01 % Below on Schedule Rate.**

Total Earnest Money Deposit
(With additional performance security) :- Rs.- **5,15,50,000/- (Fifteen Lacs Fifty
- thousand) -/-**

Date of Start :- **18.3.2020**

Date of completion - **17.03.2024**

श्री गौड़ जहा

Executive Engineer
R.W.D. Works Division
Benipatti
20.3.2020

MMGSY

मुख्यमंत्री ग्राम संपर्क योजना NBD (BRICS)

पट्टा क्रमांक - जंगौर में पट्टा नं. 1

पट्टा की लंबाई - 1.351 कि.मी.

एकड़साला की राशि - 400.378 लाख

पाँच वर्षों की सामान्य अनुसंधान की राशि - 4.852 लाख

कार्य प्रारम्भ की तिथि - 18/3/2020

संविदा का नाम -

गोविन्द

कार्य प्रारम्भ की तिथि - 18/3/2020

सकल राशि की राशि - 106580/19-20

कार्य समाप्ति की तिथि - 17/3/2021

कार्यकर्ता का नाम -

कार्यकर्ता का नाम -

कार्य प्रारम्भ की तिथि - 18/3/2020

कार्य समाप्ति की तिथि - 17/3/2021

मुख्यमंत्री ग्राम संपर्क योजना NBD (BRICS)	
पट्टा क्रमांक - जंगौर में पट्टा नं. 1	पट्टा की लंबाई - 1.351 कि.मी.
एकड़साला की राशि - 400.378 लाख	पाँच वर्षों की सामान्य अनुसंधान की राशि - 4.852 लाख
कार्य प्रारम्भ की तिथि - 18/3/2020	कार्य समाप्ति की तिथि - 17/3/2021
संविदा का नाम - गोविन्द	कार्यकर्ता का नाम -
कार्य प्रारम्भ की तिथि - 18/3/2020	कार्य समाप्ति की तिथि - 17/3/2021