

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Final bill					
Name of work - Const of road					
from Chairpurchak					
by Rabi R. D. Road to					
Rakhtausgeraj gunti					
taluk.					
Agency - Lakshmi Ray.					
Agreement - 123/SBD/10mm/87/1920					
Date of start - 28-02-2020					
Date of comp - 27-11-2020					
Actual date of comp - 17-11-2020.					
Abstract of cost					
1. setting out of pillars.					
Benchmark pillars 1 No per km					
Qty vide item no (1), P-1					
= 2 No @ 4490.30/each					
Rs = 8981.00					
Reference pillars 4 No per km					
Qty vide item no (1), P-1					
= 4 No @ 2051.62/each					
Rs = 8206.0					
2. clearing & grubbing Roadwork					
Qty vide item no (2), Page (1)					
= 0.79 Ha @ 49739.42/Ha					
Rs = 39294.00					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty vide item no (11) P-23					
= 2 NO @ 7755.96/each					
					RS = 15512.00
Q4. 900mm Side Octagon OR					
Qty vide item no (12) P-23					
= 2 NO @ 9728.71/each					
					RS = 19857.00
Q5. Road marking with					
hot applied on concrete					
surface					
Qty vide item no (13) P-23					
= 56.0 m ² @ 953.99/m ²					
					RS = 53423.00
Q6. Road marking with hot					
applied on Bituminous surface					
Qty vide item no (14) P-24					
= 170.0 m ² @ 850.13/m ²					
					RS = 144658.00
					Total RS = 662242.00
less 10% below as per payment					662242.00
					RS = 596018.00
less Previous Payment					RS = 3924413.00
					RS = 2035768.00
10/12/2022					
Continuation					12-12-20