

73 SBD/2020-21 /MMGSY/SC

[MMGSY (SC)] Abhaypur School Jola To Tarabari
more.

73 SBD/2020-21

Measurement Book

Schedule XLV-Form No. 134

Baishā

DIVISION

Baisha

SUB-DIVISION

Rajgan Vardhan Kumar

1335

Particulars	Details of actual measurement				Contents of area-
	No.	L.	B.	D.	
<u>2nd RA/c Bill.</u>					
Name of Work :- Abhaypur School					
tola to tarbari more.					
Name of Agency :- Rajgagan					
Varadhan Kumal, At :- Aink					
City, Ward No :- 31, Ramkag.					
Distt :- Purnea (Bihar)					
Agreement No :- 73880/2020-21					
Agreement Value :-					
Const. Cost Rs. - 17719217.00					
Maint. Cost Rs. - 22489162.00					
Total Rs. - 19968,1332.00					

Date of Commencement: - 22.09.2020

Date of Completion: - 21.09.2021

Details.

① Further measurement: -

Nil.

09/12/2020
J.E.

09/12/2020
A.E.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cost and RA/C Bill.</u>					
① clearing and grubbing 2 of Road land.					
1.47 Ha vide M.B.N. (1335) Page 10/1					
CR 51137 = 38 1/2 per Ha.					
					Rs. 75,172.00
② Construction of Benchmark Pillars.					
3.0 Ha vide M.B.N. (1335) Page 10/2					
CR 4521 = 9 1/2 per Ha.					
					Rs. 13,566.00
③ Construction of Reference Pillars.					
8.0 Ha vide M.B.N. (1335) Page 10/3					
CR 2086 = 54 1/2 per Ha.					
					Rs. 16,692.00
④ P.V. and Fixing of 15 Informatory sign. board with logo.					
2.0 Ha vide M.B.N. (1335) Page 10/4					
CR 9818 = 73 1/2 per Ha.					
					Rs. 19,638.00
					Rs. 1,25,068.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B. F. Rs	1250	8200
⑤ P/v and fixing of 16 citizen information board.					
1.04 vide MBN. (1335) page 11/5					
@ Rs. 9818 = 78 1/2 per m ²					
					Rs. 9819 = 00
⑥ Earth Work excavation 28 in foundation.					
119.192 m ³ vide MBN. (1335) page 11/6					
@ Rs. 294 = 73 1/2 per m ³					
					Rs. 35129 = 00
⑦ P/v P.C.C. M-15 in 29 open foundation.					
18.38 m ³ vide MBN. (1335) page 11/7					
@ Rs. 6298 = 52 1/2 per m ³					
					Rs. 115767 = 00
⑧ P/v P.C.C. M-20 30 in Substructure					
134.936 m ³ vide MBN. (1335) page 11/8					
@ Rs. 7156 = 97 1/2 per m ³					
					Rs. 965733 = 00
⑨ P/v and laying R.C.C 31 pipe NP3 for Culvert.					
30.0 m vide MBN. (1335) page 12/9					
@ Rs. 3927 = 33 1/2 per m					
					Rs. 117820 = 00
					Rs. 1369336 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
$\frac{10}{3}$ Construction of embankment with material lead up to 1000 m. 74.342 m ³ vide M.B.N. (1335) Page 12/10 @ Rs. 190 = 23 1/2 per m ³ Rs. 14,143.200					B.F. Rs. 13,69,336.200
$\frac{11}{4}$ Const. of embankment with material lead up to 100 m. 1269.79 m ³ vide M.B.N. (1335) Page 12/11 @ Rs. 158 = 14 1/2 per m ³ Rs. 2007.57200					
$\frac{12}{5}$ Const. of Subgrade and earthen shoulders. 5287.14 m ³ vide M.B.N. (1335) Page 12/12 @ Rs. 192 = 13 1/2 per m ³ Rs. 10158.22200					
$\frac{13}{6}$ Const. of Granular Sub-base by providing well graded material. 1417.54 m ³ vide M.B.N. (1335) Page 13/13 @ Rs. 3458 = 83 1/2 per m ³ Rs. 99,03,030.200 Rs. 75,03,088.200					

Continuation

Continuation