

कार्यपालक अभियंता का कार्यालय  
ग्रामीण कार्य विभाग, कार्य प्रमंडल,  
मुजफ्फरपुर पश्चिम

पत्रांक :- 1584 / मुज०,

दिनांक :- 14/12/20.

प्रेषक:- कार्यपालक अभियंता,  
ग्रामीण कार्य विभाग, कार्य प्रमंडल,  
मुजफ्फरपुर पश्चिम।

सेवा में,  
अपर मुख्य कार्यपालक पदाधिकारी  
—सह—सचिव,  
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय:- शीर्ष नई अनुरक्षण नीति-2018 (MR) अन्तर्गत वित्तीय वर्ष 2020-21 में व्यय हेतु आवंटन की मांग।

महाशय,

उपर्युक्त विषयक शीर्ष नई अनुरक्षण नीति-2018 (MR) अन्तर्गत वित्तीय वर्ष 2020-21 में व्यय हेतु आवंटन संलग्न विवरणी के अनुसार रु० 260.08513 (दो करोड़ साठ लाख आठ हजार पाँच सौ तेरह) रुपये मात्र का आवंटन उपलब्ध कराने की कृपा की जाये, ताकि किये गये कार्य का भुगतान किया जा सके।

अनुलग्नक- 1. विहित प्रपत्र में अधियाचना।

विश्वासभाजन

Kishan  
14/12/20

कार्यपालक अभियंता,  
ग्रामीण कार्य विभाग, कार्य प्रमंडल,  
मुजफ्फरपुर पश्चिम

**Requisition Format for Scheme Head - MR (3054) Under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)**

Name of Works Division :- Muzaftapur West

S.N.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Length (in Km)	Amount (in Lakh)	Initial Rectification with Surface Renewal (in Lakh)	5 Year Routine Maintenance (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of Bidding (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (in Lakh)	Up-to-date expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	MR-N/19-20 Muzaftapur West/24	NH 102 to Subhankarpur path	NEA220002487	19.07.2019	2.600	64.80800	39.32200	18.87301	213NMBD/ 2020-21	03.10.2020	Work Complete	1924.000	25mm	5.00	0.00000	0.00000	39.31912	MB Copy Attached
2	MR-N/19-20 Muzaftapur West/24	Bishampur to Fatehpur	NEA220002444	19.07.2019	3.100	84.13600	52.88300	18.87301	213NMBD/ 2020-21	03.10.2020	Work Complete	1310.000	25mm	5.00	0.00000	0.00000	52.88324	MB Copy Attached
3	MR-N/19-20 Muzaftapur West/08	Kathia High School - Kathia Shahi Chowk - Pathi	NEA220002632	06.07.2019	5.600	162.05000	101.59800	43.61324	183NMBD/ 2019-20	08.10.2020	SDBC Complete	1283.000	25mm	5.00	0.00000	0.00000	96.65734	MB Copy Attached
4	MR-N/19-20 Muzaftapur West/32	PWD Dewariya Road To Basnampur	31507202199	13.12.2019	3.380	93.79510	61.87100	26.60484	227NMBD/ 2020-21	28.02.2021	SDBC Complete	2142.000	25mm	5.00	0.00000	0.00000	50.35581	MB Copy Attached
5	MR-N/19-20 Muzaftapur West/32	Pakri Jalai Pradhan Mantri Sadak To Fatehpur Pakri REO School Tak	31507301027	13.12.2019	1.400	41.27660	26.88400	11.33415	227NMBD/ 2020-21	28.02.2021	SDBC Complete	2501.000	25mm	5.00	0.00000	0.00000	20.86962	MB Copy Attached
															0.00000	0.00000	260.08513	

Executing Engineer  
 RWD Works Division  
 Muzaftapur West  


Name of Road - Construction of Marwan Parkhand Antargat Pakri Lalal Pardhan Mantri Sadak se Fateahpur Pakri REO Sadak main Miyan Pakri school tak sadak ka nirman karya

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI CATEGORY	Latitude	ongitude	Event
9/12/20	14:4:0	42	0.1	210	0	2100	2063 G	2.88	26.13904	85.33581 Normal
9/12/20	14:4:0	42	0.1	200	10.1	2000	1964 G	2.76	26.13864	85.33657 Normal
9/12/20	14:4:30	42	0.1	290	10.1	2900	2854 G	3.85	26.138	85.33722 Normal
9/12/20	14:5:5	42	0.1	370	10.1	3700	3645 G	4.79	26.13712	85.33751 Normal
9/12/20	14:5:5	42	0.1	300	10.1	3000	2953 G	3.97	26.1367	85.33838 Normal
9/12/20	14:6:0	42	0.1	350	10.1	3500	3447 G	4.55	26.13592	85.33879 Normal
9/12/20	14:6:16	42	0.1	260	20.2	2600	2557 G	3.49	26.13547	85.33961 Normal
9/12/20	14:6:16	42	0.1	270	20.2	2700	2656 G	3.61	26.13515	85.34062 Normal
9/12/20	14:6:16	42	0.1	300	20.2	3000	2953 G	3.97	26.13445	85.34111 Normal
9/12/20	14:7:0	42	0.1	360	10.1	3600	3546 G	4.67	26.13368	85.34125 Culvert
9/12/20	14:7:26	42	0.1	160	20.2	1600	1568 G	2.26	26.1328	85.34109 Normal
9/12/20	14:7:26	42	0.1	160	10.1	1600	1568 G	2.26	26.13194	85.34125 Normal
9/12/20	14:8:37	42	0.1	180	0	1800	1766 G	2.51	26.13119	85.3415 Normal
9/12/20	14:9:0	42	0.1	150	10.1	1500	1469 G	2.13	26.13082	85.34236 Normal
		AVG:-		2501						

$$Y = 0 \cdot X^2 + 0.989 \cdot X - 13.58$$

$$X = 1500$$

$$Y = 1469$$

(R) RURAL ROAD

Good Average Poor  
<4000 4001-5000 >5001


4469

3469

UIV  
mm/  
km

1469

469



*[Handwritten signature]*

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - Maintenance of Road from Pakri Jail Pradhan Mantri Sadak to Fatehpur Pakri REO Sadak me Miyon Pakri School Tak.					
Agency - M/o Vikky construction S-pas Market, Bhayalpur Muzaffarpur.					
Agreement - 22/7/2020-21.					

Date of work order - 29.05.2020

Date of comp - 28.02.2021.

Item

1/67) clearing &amp; grubbing road land — d — E/D

$$2 \times 20 \times 30 \times 1.0 = 1200 \text{ m}^2$$

$$2 \times 20 \times 30 \times 1.0 = 1200 \text{ m}^2$$

$$2 \times 3 \times 30 \times 1.0 = 80.0 \text{ m}^2$$

$$2 \times 1 \times 10 \times 1.0 = 20.0 \text{ m}^2$$

$$= 2300 \text{ m}^2$$

$$= 0.23 \text{ Hect.}$$

Continuation



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
7/74) Providing, laying & rolling 112					
20 mm — do —					
TMB P. to (16) — 671.8 m <sup>2</sup>					
② B 194.72/m <sup>2</sup> —					B 130,947
8/75) Providing & laying SBC					
25 mm thick — do —					
TMB P. to (18) — 128.676 m <sup>3</sup>					
② B 10,097.86/m <sup>3</sup> —					B 12,97,554
9/85) Providing & fixing of 4/12					
hr — do —					
TMB P. to (18) — 01 m <sup>3</sup>					
② B 10417.77/m <sup>3</sup> —					B 10418

Total B = 18,29,436

Add Scaffolding fee — B — 19,700

Add 1% Labour Less — B — 18,294

Add 12% GST — B — 2,19,532

To be Paid — B — 20,86,962

G3  
12/12/20  
OE

2/11/20  
14/12/20  
11/12/20  
11/12/20  
11/12/20

Continuation