

CH 15

# Schedule XLV-Form No. 134

Presented at the 9th AGU

DIVISION

4120 - 23-07-2019

SUB-DIVISION

2113 - 22-01-2020

512

23-07-19

## Measurement Book

2113 - 217 21000000

2113

| Sch. XLV—Form No. 134                                                          |                               |    |    |    |                  |
|--------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
| Particulars                                                                    | Details of actual measurement |    |    |    | Contents of area |
|                                                                                | No.                           | L. | B. | D. |                  |
| Name of work:- Construction of Road from Billo-chennara Road to Baalhiya Bigla |                               |    |    |    |                  |
| Agency:- Sri Ram Janam Kumar                                                   |                               |    |    |    |                  |
| Agreement No. 0953D/2019-20                                                    |                               |    |    |    |                  |
| Date of Commencement - 23.7.19                                                 |                               |    |    |    |                  |
| Date of Completion:- 22.01.2020                                                |                               |    |    |    |                  |
| Record Entry                                                                   |                               |    |    |    |                  |

1) Providing Construction

Subgrade & Earthen

Shoulder

$$18 \times 30.00 \times (7.98 - 6.00) \times 0.3 = 320.76 \text{ m}^3$$

$$1 \times 10.00 \times (7.98 - 6.00) \times 0.3 = 5.94 \text{ m}^3$$

Sides of BT Left side

$$18 \times 30.00 \times 1.49 \times 0.15 = 120.69$$

$$1 \times 10.00 \times 1.49 \times 0.15 = 2.235$$

$$18 \times 30.00 \times 1.295 \times 0.095 = 66.433$$

$$1 \times 10 \times 1.295 \times 0.095 = 1.230$$

Sides of CC Portion Left side

GSB + WBS + FI



$$3 \times 30.00 \times 1.655 \times 0.175 = 26.066$$

$$1 \times 10.00 \times 1.655 \times 0.175 = 2.896$$

$$\text{CC} - 3 \times 30.00 \times 1.315 \times 0.16 = 18.936$$

$$1 \times 10.00 \times 1.315 \times 0.16 = 2.106$$

$$\underline{567.292 \text{ m}^3}$$

| Particulars                                                                                                                                                                    | Details of actual measurement |    |    |                                                                                                         | Contents of area |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|----|----|---------------------------------------------------------------------------------------------------------|------------------|
|                                                                                                                                                                                | No.                           | L. | B. | D.                                                                                                      |                  |
| 28<br>22<br>Priming & laying of<br>applied thermo<br>compound plastic road<br>marking<br>VTMPB (23) on RT surface<br>110.00 m <sup>2</sup> @ 847.90/m <sup>2</sup> RS 93269.00 |                               |    |    |                                                                                                         |                  |
| 29<br>23<br>Priming and laying<br>of applied thermo<br>plastic compound on<br>ce. surface<br>VTMPB (23)<br>20.00 m <sup>2</sup> @ 925.51/m <sup>2</sup> RS 18510.00            |                               |    |    |                                                                                                         |                  |
|                                                                                                                                                                                |                               |    |    |                                                                                                         | RS 2816764.00    |
|                                                                                                                                                                                |                               |    |    |                                                                                                         | RS 2833424.00    |
| less 10% below (-)                                                                                                                                                             |                               |    |    |                                                                                                         | RS 283342.00     |
|                                                                                                                                                                                |                               |    |    |                                                                                                         | RS 2550082.00    |
| less Previous Payment (-)                                                                                                                                                      |                               |    |    |                                                                                                         | RS 1545000.00    |
|                                                                                                                                                                                |                               |    |    |                                                                                                         | RS 1005082.00    |
| <br>10.12.2020<br>JE                                                                        |                               |    |    | <br>10/12/2020<br>AE |                  |
|                                                                                                                                                                                |                               |    |    | <br>14.12.2020       |                  |