

Sch. XLV—Form No. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	3rd and final Bill				
Name of work:- KRM Pura Govind Pur road to Puliya village under mmbsy (Sc)					
Agency:- Pushpa Devi.					
Agg.No:- 03580 of 2020-21.					
Date of start:- 25/5/20					
Date of actual comp:- 26/9/20					
Date of ending :- 10/12/20.					
Further measurement :- NIL.					
	Mmmh 10/12/20 JE.				

ABSTRACT OF COST.

1. Providing and fixing of Bench mark - do - all comp.		
S.NIS vide P11 @ 204421 each B 10221.00		
2. Clearing and grubbing of road land - do - all comp job.		
0.516 Hect vide P11		
@ 51133.76/ Hect	Rs. 26385.10	
3. Const. of embankment with approved material - do - all comp job.		
570.82 m ² vide P11		
@ 182.27/m ²	Rs. 104614.00	
4. Const. of road work in soil		
Continuation		Rs. 141220.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					k 5104539. w
88.00 m ² vide P 15					
@ 735.44 / m ²					k. 64719.70
23. Road marking with H.T.					
P.L. on ek pavement					
also - all work -					
92.00 m ² vide P 15					
@ 821.50 / m ²					k. 75560. w
25. d/w excavation in					
found ² - also -					
2.53 m vide P 15 @ 294.73 / m ³					k. 746.70
24. Sand filling in found ²					
and Plinth - also -					
0.50 m ³ vide P 15					
@ 478.09 / m ³					k. 239.70
25. Providing 100 mm ϕ					
Hard Pipe - also -					
7.50 m vide P 15 @ 996.90 / m					k. 7477.70
					k. 5253280.00
Add 457 124.					k. 650394. w
Add labour cess 1%.					k. 52583.70
19.99 %.					k. 5736207.00
Tess 100% Agg (C)					k. 1186848. w
					k. 4749559. w
Tess Previous Payment v P 15					k. 4133467. w
					k. 616092.00
10/12/20					

Continuation