

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3rd on A/c Bill					

Name of Work :- Cont. of road from Paurani Kamrup road to Navagaon main road Under M.M.G.S.V (S.C), Year - 2020-21

Agency :- Smt. Pushpa Devi

Agreement No. 31 SBD of 2020-21

Date of work order :- 22.09.2020

Date of Completion :- 21.09.2021 (12 Month)

Rate Quoted :- 26.60% Below as per Agreement.

Add 1% labour Cost as per Agreement.

Add 12% G.S.T. as per Agreement.

Add 0.94% Seginiorage Fee as per Agreement.

Items of work

① Providing, laying, spreading and compaction of W.B.M. Gr-3 with stone bedding with da-da-all complete job.

$$12.20 \text{ m} \times \left( \frac{7.30 + 5.75 + 3.75}{3} \right) \text{ m} \times 0.075 \text{ m} = 5.04 \text{ m}^3$$

$$76 \times 30.00 \text{ m} \times 3.75 \text{ m} \times 0.075 \text{ m} = 641.25 \text{ m}^3$$

$$13.00 \text{ m} \times \left( \frac{3.75 + 5.75 + 7.30}{3} \right) \text{ m} \times 0.075 \text{ m} = 5.46 \text{ m}^3$$

$$\text{Qty} = 651.75 \text{ m}^3$$

② Providing and applying primer coat with bitumen emulsion (SB<sub>1</sub>) with all complete job.

$$12.20 \text{ m} \times 5.60 \text{ m} = 67.20 \text{ m}^2$$

$$76 \times 30.00 \text{ m} \times 3.75 \text{ m} = 8550.00 \text{ m}^2$$

$$13.00 \text{ m} \times 5.60 \text{ m} = 72.80 \text{ m}^2$$

$$\text{Qty} = 8690.00 \text{ m}^2$$

③ Providing and applying tack coat with bitumen emulsion (RS<sub>1</sub>) with all complete job.

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
				B/F Rs. 1,114,676.00
Add 1% Labour Cost				(+) Rs. 11,146.76
Add 12% G.S.T.				(+) Rs. 133,761.12
Add 0.94% S. Fee				(+) Rs. 10,477.92
				Total Rs. 1,270,062.80
Less 26.60% rate below as per agreement				(-) Rs. 33,78,332.00
				Rs. 93,22,184.00
Less provision for Payment vide M.B. Order				(-) Rs. 37,31,964.00
				Net Payment Rs. 65,97,220.00
<p>M. Basak 10.12.2020</p> <p>J.E. Chandra</p>				

Material Statement

- Stone metal Gr-3 = 788.62 m<sup>3</sup>
- Stone screening = 156.12 m<sup>3</sup>
- Bitumen emulsion (S<sub>2</sub>) = 7.3865 MT
- Bitumen emulsion (R<sub>2</sub>) = 2.3463 MT
- Bitumen Binder (S<sub>30</sub>) = 16.511 MT
- Crush stone Aggregate = 234.63 m<sup>3</sup>
- Earth = 390.70 m<sup>3</sup>

M. Basak  
10.12.2020  
J.E. Chandra