

1st on A/c Bill

1

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Const. of Road from Makdumpur road to Pipara under MMGSY (Gen)					
Name of Agency - Atay Kr. Nitala, At - Bhawanibigha, A.O. - Kariyadpur, Mohampur, Gaya					
Agreement No. - 17 / M MGSY / Gen / SBD / 2020-21					
Date of commencement - 11.05.2020					
Date of Completion - 10.02.2021					
① Const of Bench mark & reference Pillar -					
(i) Reference & working bench mark -					
			0.611 KM		
(ii) Reference Pillar / Buijes					
			0.611 KM		

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(2) Clearing & Grubbing road land - - etc					
$20 \times 30.00 \text{ m} \times 7.00 \text{ m} =$					4200.00 m^2
$1 \times 11.00 \text{ m} \times 7.00 \text{ m} =$					77.00 m^2
					4277.00 m^2
					$\approx 0.428 \text{ Hect}$
(3) E/W in excavation of found. of structure - - etc					
(2 Nos) 1000 mm ϕ H.P.C)					
H.W. - $2 \times 2 \times 6.30 \text{ m} \times 1.40 \text{ m} \times 1.50 \text{ m} =$					52.92 m^3
Pipe pits - $2 \times 1 \times 5.90 \text{ m} \times 1.50 \text{ m} \times 0.80 \text{ m} =$					14.16 m^3
					67.08 m^3

(4) Plv P.C.C M 10 in
found. - - - etc

$$2 \times 2 \times 6.30 \text{ m} \times 1.40 \text{ m} \times 0.15 \text{ m} = 5.29 \text{ m}^3$$

(5) Plv P.C.C M 15 in open
found. - - - etc

$$\begin{aligned} \text{H.W.} \\ 2 \times 2 \times 6.00 \text{ m} \times 1.25 \times 0.80 \text{ m} \\ \times 1.35 \text{ m} = 33.21 \text{ m}^3 \end{aligned}$$

Bottom pipe

$$2 \times 1 \times 5.90 \text{ m} \times 1.50 \text{ m} \times 0.25 \text{ m} = 4.43 \text{ m}^3$$

$$37.64 \text{ m}^3$$

(6) Plv & Layin R.C.C pipe

N.B. 1000 mm ϕ - -

etc

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2x 3x 2.50 m = 15.00 m					
(7) Div P.C.C M 15 in Sub-Structure - - etc					
2x 2x 6.00 m x 0.80 + 0.40 + 0.40					
			3		23.04 m ³
				x 1.80 m =	41.47
2x 2x 6.00 m x 0.40 m x 0.60 m = 5.76 m ³					
Deduct pipe portion					
2x 2x 3.14 x (1.23 m) x 0.80 + 0.40					5.28 m ³
	4			2	
					25.95 m ³
(8) Filling in ford trenches - - etc					
H.W. -					
2x 2x 6.00 m x 0.80 + 0.50					
				2	
				x 1.35 m =	9.72 m ³
Assume pipe					
2x 1x 6.30 m x 1.50 m x 0.90 m = 17.01 m ³					
Deduct pipe portion -					
2x 1x 6.30 m x 0.91 m					11.47 m ³
					15.26 m ³
(9) Layer cement concrete					
Pipe N.P. 300 mm					
- - etc					
3x 3x 2.00 m = 22.50 m					
(10) Const of embankment with material obtained from borrow					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Pit - - - etc					
Chainage (m)	Area (m ²)	Mean length (m)	Area (m ²)	length (m)	volume (m ³)
0	1.22	-	-	-	-
100	1.64	1.43	100	143.00	
200	1.12	1.38	100	138.00	
300	1.36	1.24	100	124.00	
400	1.42	1.39	100	139.00	
500	1.84	1.63	100	163.00	
600	1.20	1.52	100	152.00	
611	1.20	1.20	11	13.20	
					120.00
					872.20 m ³

(a) For 1000 m lead

$$30\% \text{ of } 872.20 \text{ m}^3 = 261.66 \text{ m}^3$$

(b) For 100 m lead

$$70\% \text{ of } 872.20 \text{ m}^3 = 610.54 \text{ m}^3$$

(11) Const. of Sub-grade

El shoulder - - - etc (1000 m lead)

$$20 \times 30.00 \text{ m} \times 7.98 \text{ m} \times 0.30 \text{ m} = 1436.40$$

$$1 \times 11.00 \text{ m} \times 7.98 \text{ m} \times 0.30 \text{ m} = 26.33 \text{ m}^3$$

$$1462.73 \text{ m}^3$$

(12) Const. of G.S. B. by

plv well graded

material gr2 - - etc

$$5 \times 30.00 \text{ m} \times 4.05 \text{ m} \times 0.20 \text{ m} = 121.50 \text{ m}^3$$

$$5 \times 30.00 \text{ m} \times 4.05 \text{ m} \times 0.20 \text{ m} = 121.50 \text{ m}^3$$

Continuation

Particulars	Details of actual measurement				Co of area
	No.	L.	B.	D.	
5 x 30.00m x 4.05m x 0.20m =					121.50 m ³
5 x 30.00m x 4.05m x 0.20m =					121.50 m ³
1 x 11.00m x 4.05m x 0.20m =					8.91 m ³
					121.50 m ³
					494.91 m ³

(13) PIV & Fixing of typical					
MMASy Sign board - etc					
Logo of Project -					01 No.
Citizen Informant Board -					01 No.
					02 No.
<u>Therms</u> 10.11.20 T.E					
<u>Mukhtar</u> 10.11.20 A.E					

Abstract of Cost

(1/112) Const. of Benchmark					
& Reference Pillars -					
(i) Reference & Workie					
bench mark					
Bty vide TMB					
Page No. (01) - 0.611 KM					
@ ₹ 5304.85/KM					₹ 3241.00
(ii) Reference Pillars/Burien					
- - - etc					
Bty vide TMB					
Page No. (01) - 0.611 KM					
@ ₹ 3698.46/KM					₹ 2260.00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D	
(2/3) Clearing & Grubbing road land - - - etc					
Qty vide TMB					
Page No. (02) - 0.428 Hect.					
@ ₹ 49530.51/Hect					₹ 21199.00
(3) E/W in excavation for structure - - - etc					
Qty vide TMB					
Page No. (2) - 67.08 m ³					
@ ₹ 285.17/m ³					₹ 19129.00
(4) Plv P.C.C M10 in found. - - - etc					
Qty vide TMB					
Page No. (02) - 5.29 m ³					
@ ₹ 4586.13/m ³					₹ 24261.00
(5/22) Plv P.C.C. M15 in open found. - - - etc					
Qty vide TMB					
Page No. (02) - 37.64 m ³					
@ ₹ 4506.53/m ³					₹ 169626.00
(6/24) Plv & Layin R.C.C pipe NP3 1000 mm dia - - - etc					
Qty vide TMB					
Page No. (03) - 15.00 m					
@ ₹ 3610.77/m					₹ 54162.00
(7/23) Plv P.C.C M15 in sub-					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Structure --- etc					
Qty vide TMB					
Page No. (03) - 25.95 m ³					
@ ₹ 4701.11/m ³ ———— ₹ 121994.00					
(8/26) Filling in found.					
trenches --- etc					
Qty vide TMB					
Page No. (03) - 15.26 m ³					
@ ₹ 555.50/m ³ ———— ₹ 8477.00					
(9/25) Layer Cement Concrete					
pipe N ₁₃ 300 mm					
cf --- etc					
Qty vide TMB					
Page No. (03) - 22.50 m					
@ ₹ 734.00/m ———— ₹ 16515.00					
(10/4+5) Const. of Rubank					
ment with material					
obtained from borrow					
pits --- etc					
(a) For 1000 m lead					
Qty vide TMB					
Page No. (04) - 261.66 m ³					
@ ₹ 181.87/m ³ ———— ₹ 47588.00					
(b) For 100 m lead					
Qty vide TMB					
Page No. (04) - 610.54 m ³					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
@ ₹ 139.74/m ³					₹ 85317.00
(11) Const of Sub-grade					
E/shoulder - - - etc					
Qty incl TMB					
Page No. (04) - 1462.73 m ³					
@ ₹ 183.51/m ³					₹ 268426.00
(12) Const of G. S. B m ²					
- - - etc					
Qty incl TMB					
Page No. (05) - 494.91 m ²					
@ ₹ 1781.89/m ²					₹ 881875.00
(13) Plr & Fixing of typical					
MMGSY sign board -					
etc					
Qty incl TMB					
Page No. (05) - 02 MT					
@ ₹ 1112.29/MT					₹ 22225.00
					₹ 1746295.00
Add 1.00% Labour contd) ₹					17463.00
Add 12.00% G. S. T. - - - (+) ₹					209555.00
					₹ 1973331.00
Less 10% below - - - (-) ₹					197331.00
					₹ 1775982.00
Thanks					
10.11.20					
J. E.					

Continuation

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
<u>Material Statement</u>				
(i) Stone aggregate -				
40 mm - 21.12 m ³ @ 441.08/m ³				
20 mm - 10.55 m ³ @ 4550.85/m ³				
10 mm - 3.52 m ³ @ 614.17/m ³				
(ii) Coarse Sand -				
20.61 m ³ @ 180.80/m ³				
(iii) Fine Sand -				
208.35 m ³ @ 116.85/m ³				
(iv) G.S. B. material -				
53 - 7.5 mm - 316.74 m ³ @ 516.12/m ³				
9.5 - 2.38 mm - 126.70 m ³ @ 411.33/m ³				
(v) Earth work				
2334.93 m ³ @ 23.78/m ³				
<u>Balance</u>				
10.11.20				
J.E				

Material Statement

(i) Stone-aggregate.

40 mm - 21.12 m³ @ 441.08/m³

20 mm - 10.55 m³ @ 4550.85/m³

10 mm - 3.52 m³ @ 614.17/m³

(ii) Coarse Sand -

20.61 m³ @ 150.80/m³

(iii) Fine Sand -

208.36 m³ @ 116.85/m³

(iv) G.S. B. material -

53 - 9.5 mm - 316.74 m³ @ 516.42/m³

9.5 - 3.38 mm - 126.70 m³ @ 411.33/m³

(v) Earth work

2334.93 m³ @ 23.78/m³

Phanva

10.11.20

J.E

Continuation