

Name of Work--
 Situation of Work--
 Agency by which work is executed--
 Date of Measurement--
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on A/C Bill					
Name of work - Mehla Tola					
Bajrangbali Chowk To Safi					
Tola Gupta Tola and Garkodi					
Tola hote hure Der narayan parwan					
Ke Ghar tak					
Agency:- Anvit Kumar					
Agreement No-27 SBD/2020-2021					
Date of Start - 09-06-2020					
Date of Completion - 08-06-2021					
Date of Entry - 25-06-2020					
① providing and fixing work Benchmark pillar					
1x2 = 2 Nos					
② Reference pillars					
1x6 = 6 Nos					
③ Clearing and Grubbing Road Land -					
2x20 x 30 x 3.5 m = 4200 m ²					
2x20 x 30 x 3.5 m = 4200 m ²					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of cost					
① Bench mark pillars					
V.T.M.B.P. No-① Item No-①					
Nos= 2					
② 4068.89/each					Rs 8138.00
② Reference pillar					
V.T.M.B.P. No-① Item No-①					
Nos= 6					
③ 1879.74/each					Rs= 11278.00
③ Cleaning and grubbing					
V.T.M.B.P. No-② Item No-②					
1.2 Hect					
④ 49496.70/Hect					Rs= 59396.00
④ Excavation for road way					
V.T.M.B.P. No-② Item No-③					
160.125 m ³					
⑤ 74.1/m ³					Rs= 11865.00
⑤ Cont. of embankment with approx.					
V.T.M.B.P. No-② Item No-④					
60.35 m ³					
⑥ 100.58/m ³					Rs=
⑦ 26.06/m ³					Rs= 1572.00

Continuation C.O 92249/-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
16 27 providing and laying R.C.C pipe N.P.3	⑦				
V.T.M.B.P. No. ⑦ Item No. ⑦					
30 mtr					
@ 3613.97/mtr					Rs = 108419.20
12 8 Cont. of granular sub-base providing well graded material					
V.T.M.B.P. No. ⑧ Item No. ⑧					
740 m³					
@ 2894.10/m³					Rs = 2141634.20

					388	6645 = 00
Add	12% GST			>	466	397 = 00
	1% Labour cess			(+)	38	866 = 00
					4391	908 = 00
- Below	1% FL -/-			= (-)	751	02 = 00
					4316	806 = 00
					Ry	21-11-2020 VE
CXP						P Singh 21/11/2020 A.H.

Continuation