

MMGLY (SC)

Schedule XLV-Form No. 134

RWD(W) HAIIPUR DIVISION

VAISHALI SUB-DIVISION

2635

MEASUREMENT BOOK

11 P-N 243

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

2nd on A/c Bill

Name of work: - Construction of Road
from Bairmathpur Hussana
to Karmtauliya under
MMasy (sc)

Agency - Rajiv Kumar Singh
Ghoshwar, Rajauli
Vardha

Agreement No: - 24 SBD/2020-21

Agreement value: - Rs 66.74961 lac

Dt of start: - 15/09/2020

Dt of completion: - 14/09/2021

Actual Dt of Completion: - work on
Progress.

Fresh measurement - Nil

~~Kumar~~
16/12/20

ABSTRACT OF COST

1. Bounding & fixing working

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F.	10	
766.50 m ³ qty V.T.M.B.P-7					
@ 192.04 per m ³					147,199.0
8. Construction of granular					
sub base			cl	401.	
437.328 m ³ qty V.T.M.B.P-7					
@ 2933.47 per m ³					1282,889.0
9. Boulders laying & Compacting					
W.B.M. 3			cl	405.	
236.250 m ³ qty V.T.M.B.P-7					
@ 3829.23 per m ³					904656.0
10/16 Boulders & laying of Typical					
2.0 m ³ qty V.T.M.B.P-7					
@ 9484.12 per m ³					18968.0
11/ Boulders & laying R.C.C.					
pile diat.				Elg	
45.0 m ³ qty V.T.M.B.P-7					
@ 886.65 per m ³					39899.0
					2560
					H 2576076.0
Add 12% for G.S.T. (+)					309129.0
Add 1% for labor (+)					25761.0
					H 2910966.0
Less for previous upto at					
Paupner V.T.M.B.P-8 (-)					523974.0
					H 2386992.0