

Situation of work -
Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

(These four lines should be repeated for each of the measurements relating to each work.)					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
	18	Abstract Bill			
Name of work - Corro of road & CD work madhesra to Karsi Tola					
Under Sonbarsa block in					
Sitamarhi Distt. Under mmbsy (sc)					
Scheme					
Agreement/ No. 95 SBD/2019-20					
Name of Agency.					
Sri Keshu Kumar					
C/o. Nigendra Singh,					
Village - Naya tola					
Bazabaniya, Sitamarhi					
Date of work Start - 11/02/2020					
Date of Completion - 10/12/2020					
Record measurement Cost					
<u>Abstract Cost</u>					
① Providing & Fixing of typical					
mmbsy Logo identification &					
Citizen Information Sign					
Board — — etc					
Qty vide MBAL - 2518, P-1					
2418					
@Rs 11062 = 28/No.					
Rs 22125 = 10					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(2/1a) Providing & fixing working Bench mark Pillars -- etc					
Qty vide MB NO-2518, P-1					
0.440 Km @ Rs 4222=37/Km					
					Rs 1858 = 00
(3/1b) Providing & fixing working Reference Pillars -- etc					
Qty vide MB NO-2518, P-1					
0.440 Km @ Rs 1956=54/Km					
					Rs 861 = 00
(4/2) clearing & grubbing Road end (By manual means) including Gushes, shrubs & tree -- etc					
Qty vide MB NO-2518, P-2					
0.308 Hect @ Rs 49496=70/Hect					
					Rs 15245 = 00
(5/2a) Providing & Laying of a reinforcement Cement Concrete Pipe duct 300 mm dia Across the road -- etc					
Qty vide MB NO-2518, P-2					
10 mtr @ Rs 853=18/Km					
					Rs 8532 = 00

Continuation

Total = 48621 =

504326
 54

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B/R Amount = 48621 = 00					
(6/3) Excavation for roadway in Soil using manual means Box cutting — — etc.					
Qty vide MB No - 2518, P-2					
33 m ³ @ Rs 74 = 10/m ³ — Rs - 2445 = 00					
(7/4) Cost of Embankment with material from borrow pits Spreading & Compacting for 1000 m ² Lead etc.					
Qty vide MB No - 2518, P-2					
520.60 m ³ @ Rs. 175 = 11/m ³ — Rs - 91162 = 00					
(8/11) Cost of granular Sub-base by providing well graded material Lr-2 Compacting — — — etc					
Qty vide MB No - 2518, P-3					
46.2 m ³ @ Rs - 2967 = 61/m ³					
— Rs - 137104 = 00					
(9/12) Providing Casing Spreading & Compacting stone agg. of specific size Lr - III — — — etc					
Qty vide MB No - 2518, P-3					
98.437 m ³ @ Rs 3608 = 69/m ³					
— Rs - 35522920 = 00					
Total Amount = 634561 = 00					

Continuation

For
28

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B/E Amount Rs 634561 =
(19/13) Cont. of unreinforced plain					
Cement Concrete --- etc					
Qty vide MB No-2518, P-3					
210 m ³ @ Rs 7837 = 80/m ³					
					Rs 1645938 =
Total Amount Rs = 2280499					
Add 1% Labour Cess Amount Rs = 22805 =					
Add 12% GST Amount Rs = 273660 =					
Total Amount = 2576964 =					
					Rs 4.0
					Rs 1812/m ²

Material Statement

① Earth work = 520.60 m ³ @ Rs 2374/m ³				
② 53 mm to 26.5 mm = 17.892 m ³ @ Rs 467 = 20/m ³				
③ 26.5 mm to 4.75 mm = 23.004 m ³ @ Rs 509 = 67/m ³				
④ 2.36 mm below = 10.224 m ³ @ Rs 191 = 98/m ³				
⑤ 53 mm to 22.4 mm = 119.109 m ³ @ Rs 467 = 20/m ³				
⑥ Stone Sundry 11.2 mm bradding = 2.362 m ³ @ Rs 351 = 99/m ³				

Continuation