

and on A- Bill  
Record Entry.

11

Sch. XLV-Form No. 134

| Particulars                              | Details of actual measurement |    |    |    | Contents of area |
|------------------------------------------|-------------------------------|----|----|----|------------------|
|                                          | No.                           | L. | B. | D. |                  |
| Name of work: - Construction of road     |                               |    |    |    |                  |
| from Daidaha mod to via                  |                               |    |    |    |                  |
| madhya vidhyalaya to Daidaha             |                               |    |    |    |                  |
| Gram condr mmcsy.                        |                               |    |    |    |                  |
| Agency: - Sri Sathesha yadav             |                               |    |    |    |                  |
| Vill - Dhandhara, P.O - mali, P.S - mali |                               |    |    |    |                  |
| Dist: - Aurangabad - (Bihar)             |                               |    |    |    |                  |
| Agreement No: - 53580/2019-20            |                               |    |    |    |                  |
| Agreement Amount: - 7522462.00           |                               |    |    |    |                  |
| Date of start of work: - 19-10-2019      |                               |    |    |    |                  |
| Date of completion: - 18-10-2020         |                               |    |    |    |                  |

Date of entry: - 20-06-2020

Measurement:

(1/8) Construction of subgrade &

earthen shoulders - do -

do - all complete.

$$2 \times 1090.00 \times 1.182 \times 0.75 = 193.257 \text{ m}^3$$

(2/8) - Providing, Laying, spreading

& compacting stone aggregates

of 100mm - 200mm - do - all complete.

$$1 \times 30 \times 30.00 \times 3.75 \times 0.075 (\text{m}^3) =$$

$$= 253.125$$

$$1 \times 6 \times 30.00 \times 3.75 \times 0.075 (\text{m}^3) = 50.625$$

$$1 \times 5.00 \times 3.75 \times 0.075 (\text{m}^3) = 1.406$$

$$\text{Total } 305.156 \text{ m}^3$$

Continuation

*[Signature]*  
20-06-2020  
TC

*[Signature]*  
20-06-2020

|  |  |  |  |  |  |
|--|--|--|--|--|--|
|  |  |  |  |  |  |
|--|--|--|--|--|--|

4) Clearing and Grubbing and  
Land-Use-act complete

ca 0.78 Hect.

(2) - Excavation for roadway in soil

11/3/90 a normal mean

—do an analysis.

là 28.25MB

A2321CW

$$B \ 44149 = \text{on}$$

Continuation

(P.T.O.)



| Particulars                                                                                                    | Details of actual measurement |    |    |    | Contents of area |
|----------------------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                                                | No.                           | L. | B. | D. |                  |
|                                                                                                                |                               |    | bf | 54 | 4149.00          |
| (3) - Construction of embankment<br>with materials obtained<br>from borrow pits - do -<br>do - all complete.   |                               |    |    |    |                  |
| Qty - vide P.M. (8) & 46 m b                                                                                   |                               |    |    |    |                  |
| For 100 m lead = 1396.95 m <sup>3</sup>                                                                        |                               |    |    |    |                  |
| @ 143.89/m <sup>3</sup> -                                                                                      |                               |    |    |    | 1201008.00       |
| (4) - Construction of subgrade &<br>earth shoulders - do -<br>do - all complete.                               |                               |    |    |    |                  |
| Qty - vide P.M. (8) & 46 m b = 2507.17 m <sup>3</sup>                                                          |                               |    |    |    |                  |
| at 2507.17 m <sup>3</sup>                                                                                      |                               |    |    |    |                  |
| Qty vide P.M. (11) & 46 m b = 193.257 m <sup>3</sup>                                                           |                               |    |    |    |                  |
| @ 203.88/m <sup>3</sup> -                                                                                      |                               |    |    |    | 2700.427         |
| (5) - Construction of granular sub-<br>base by providing well<br>graded materials - do -<br>do - all complete. |                               |    |    |    |                  |
| Qty - vide P.M. (12) & 46 m b                                                                                  |                               |    |    |    |                  |
| is 819.750 m <sup>3</sup>                                                                                      |                               |    |    |    |                  |
| @ 2803.88/m <sup>3</sup>                                                                                       |                               |    |    |    | 8229848.1        |
| (6) - Providing, laying, spreading &<br>compacting stone aggregates<br>from C.R. - do -<br>do - all complete.  |                               |    |    |    |                  |

Continuation

/ D.T. 20

| Particulars                                       | Details of actual measurement |    |     |    | Contents of area |
|---------------------------------------------------|-------------------------------|----|-----|----|------------------|
|                                                   | No.                           | L. | B.  | D. |                  |
|                                                   |                               |    | BSP |    | 13094201=00      |
| Qty - vide P No. (11) of this MB                  |                               |    |     |    |                  |
| ie 305.156 m <sup>3</sup>                         |                               |    |     |    |                  |
| @ 4259.73/m <sup>3</sup>                          |                               |    |     |    | 1299882=00       |
| (7) - Providing and fixing of typical             |                               |    |     |    |                  |
| MMBSY Informatory Sign                            |                               |    |     |    |                  |
| board - do - all complete job                     |                               |    |     |    |                  |
| Qty - vide P No. (8) of this MB                   |                               |    |     |    |                  |
| ie 2.00 Nos.                                      |                               |    |     |    |                  |
| @ 19843.18/pack                                   |                               |    |     |    | 319688=00        |
| (8) - Bar work in excavation                      |                               |    |     |    |                  |
| in foundation structure                           |                               |    |     |    |                  |
| do - all complete job                             |                               |    |     |    |                  |
| Qty - vide P No. (9) of this MB                   |                               |    |     |    |                  |
| ie 119.134 m <sup>3</sup>                         |                               |    |     |    |                  |
| @ 282.36/m <sup>3</sup>                           |                               |    |     |    | 33656=00         |
| (9) - Providing Musgrade (Rein. 155)              |                               |    |     |    |                  |
| in foundation - do - all complete job             |                               |    |     |    |                  |
| Qty - vide P No. (10) of this MB                  |                               |    |     |    |                  |
| ie 18.374 m <sup>3</sup>                          |                               |    |     |    |                  |
| @ 5273.47/m <sup>3</sup>                          |                               |    |     |    | 96895=00         |
| (10) - Plain reinforced concrete                  |                               |    |     |    |                  |
| in sub-structure - do - all                       |                               |    |     |    |                  |
| complete job                                      |                               |    |     |    |                  |
| Qty - vide P No. (11) of this MB                  |                               |    |     |    |                  |
| ie 134.96 m <sup>3</sup> @ 6454.13/m <sup>3</sup> |                               |    |     |    | 830561=00        |

Continuation

(P.T.O.)



Continuation